Status Report

560 - CITATION V
S/N 560-0230 N528BC

OWNER:	BEECH CREEK COAL	**OPERATOR:**	BEECH CREEK COAL	**OPERATOR:**	AVION AERO
ADDRESS:	37 CAMPBELL AVE SW ROANOKE VA 24011	**ADDRESS:**	37 CAMPBELL AVE SW ROANOKE VA 24011	**ADDRESS:**	HANGAR 6 - WILEY POST AIRPORT BETHANY OK 73008
PHONE:		**PHONE:**		**PHONE:**	
FAX:		**FAX:**		**FAX:**	

ANALYST:	DAMOND POLLOCK	+1-316-462-2470 (DIRECT)	800-787-9749 (FAX)	PLEASE RECORD CHANGES TO ADDRESS, LAST ACTUALS (IF ANY) AND FAX THIS SHEET BACK TO CAMP.
EMAIL:	DPOLLOCK@CAMPSYSTEMS.COM	1-866-581-2267 (MOBILE) WWW.CAMPSYSTEMS.COM	631-980-4222 (EFAX-CARDS)	

Filter Criteria: Special Requirement: INCLUDE SPECIAL REQUIREMENTS; Time Accrued/Remaining: CHECKED; Without Relation: CHECKED; Sort By: TASK NUMBER;

AIRCRAFT **SERIAL/REGNO:** 560-0230/N528BC **MODEL:** 560 - CITATION V **MANUFACTURER:** TEXTRON AVIATION INC.

DATES	LAST ACTUALS			CURRENT ACTUAL	
CERTIFICATION DATE: 22-SEP-1993	4803.5 A/C HRS	as of	19-NOV-2026	_____ A/C HRS	as of ____/____/_____
	4839 AFL	as of	19-NOV-2026	_____ AFL	as of ____/____/_____
	57.5 ACH	as of	21-JAN-2026	_____ ACH	as of ____/____/_____

ENGINE NO. 1 **SERIAL/PART:** PCE-108465/3042000 **MODEL:** JT15D-5A **MANUFACTURER:** PRATT & WHITNEY CANADA CORP.

INSTALLED ON 07-JUN-2011		LAST ACTUALS			CURRENT ACTUAL	
3495 ENG. HRS	3518.8 A/C HRS	4835.9 ENG. HRS	as of	19-NOV-2026	_____ ENG. HRS	as of ____/____/_____
3989 ENC		4818 ENC	as of	19-NOV-2026	_____ ENC	as of ____/____/_____

ENGINE NO. 2 **SERIAL/PART:** PCE-108473/3042000 **MODEL:** JT15D-5A **MANUFACTURER:** PRATT & WHITNEY CANADA CORP.

INSTALLED ON 07-JUN-2011		LAST ACTUALS			CURRENT ACTUAL	
3495 ENG. HRS	3518.8 A/C HRS	4835.9 ENG. HRS	as of	19-NOV-2026	_____ ENG. HRS	as of ____/____/_____
3989 ENC		4818 ENC	as of	19-NOV-2026	_____ ENC	as of ____/____/_____

CESSNA AND CITATION ARE TRADEMARKS OF CESSNA AIRCRAFT CO. THE GOODS AND SERVICES OF CAMP SYSTEMS INTERNATIONAL, INC. ARE NOT SPONSORED, ENDORSED, SOLD OR PROMOTED BY CESSNA AIRCRAFT CO., AND CESSNA AIRCRAFT CO. MAKES NO REPRESENTATION REGARDING THE QUALITY OF THE GOODS OR SERVICES PROVIDED BY CAMP SYSTEMS INTERNATIONAL, INC.

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
CHAPTER 05	**TIME LIMITS/MAINTENANCE CHECKS**								
5-12-01	PHASE 1								
	PKG 1	MOS	24	+2m		10-JUL-2026	**31-JUL-2028**	10-SEP-2028	614 d
		HRS/MSC	300	+30		4705.9	**5005.9**	5035.9	202.4
	REF: TLMC 5-12-01	AFL				4703			
5-12-02	PHASE 2								
	PKG 2	MOS	24	+2m		10-JUL-2026	**31-JUL-2028**	10-SEP-2028	614 d
		HRS/MSC	300	+30		4705.9	**5005.9**	5035.9	202.4
	REF: TLMC 5-12-02	AFL				4703			
5-12-03	PHASE 3								
	PKG 3	MOS	24	+2m		10-JUL-2026	**31-JUL-2028**	10-SEP-2028	614 d
		HRS/MSC	300	+30		4705.9	**5005.9**	5035.9	202.4
	REF: TLMC 5-12-03	AFL				4703			
5-12-04	PHASE 4								
	PKG 4	MOS	24	+2m		10-JUL-2026	**31-JUL-2028**	10-SEP-2028	614 d
		HRS/MSC	300	+30		4705.9	**5005.9**	5035.9	202.4
	REF: TLMC 5-12-04	AFL				4703			
5-12-05	PHASE 5								
	PKG 7	MOS	36	+2m		10-JUL-2026	**31-JUL-2029**	10-SEP-2029	979 d
		HRS/MSC	1200	+100		4705.9	**5905.9**	6005.9	1102.4
	REF: TLMC 5-12-05	AFL				4703			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
5-12-08 (s)	PHASE 8 (PLEASE REFER TO INDIVIDUAL SUBTASKS FOR DUE TIMES)								
	PKG 10	MOS	6	+1m		22-SEP-1993			
		HRS/MSC				0			
	REF: TLMC 5-12-08	AFL				0			
5-12-0B	PHASE B								
	PKG 15	MOS				10-JUL-2026			
		HRS/MSC	150	+30		4705.9	**4855.9**	4885.9	52.4
	REF: TLMC 5-12-0B	AFL				4703			
5-12-11	PHASE 11								
	PKG 16	MOS	6	+1m		10-JUL-2026	**31-JAN-2027**	10-FEB-2027	67 d
		HRS/MSC				4705.9			
	REF: TLMC 5-12-11	AFL				4703			
5-12-13	PHASE 13								
	PKG 17	MOS				22-SEP-1993			
		HRS/MSC	5000	+10		0	**5000**	5010	196.5
	REF: TLMC 5-12-13	AFL				0			
5-12-14	PHASE 14								
	PKG 18	MOS				22-SEP-1993			
		HRS/MSC	12000	+10		0	**12000**	12010	7196.5
	REF: TLMC 5-12-14	AFL				0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL		ADJ WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
5-12-15	PHASE 15								
	PKG 19	MOS				22-SEP-1993			
		HRS/MSC	10000	+10		0	**10000**	10010	5196.5
	REF: TLMC 5-12-15	AFL				0			
5-12-16	PHASE 16								
	PKG 20	MOS				22-SEP-1993			
		HRS/MSC	10000	+10		0	**10000**	10010	5196.5
	REF: TLMC 5-12-16	AFL				0			
5-12-17	PHASE 17								
	PKG 21	MOS				22-SEP-1993			
		HRS/MSC	10000	+10		0	**10000**	10010	5196.5
	REF: TLMC 5-12-17	AFL				0			
5-12-18	PHASE 18								
	PKG 22	MOS	12	+1m		10-JUL-2026	**31-JUL-2027**	10-AUG-2027	248 d
		HRS/MSC				4705.9			
	REF: TLMC 5-12-18	AFL				4703			
5-12-20 (s)	PHASE 20 (PLEASE REFER TO INDIVIDUAL SUBTASKS FOR DUE TIMES)								
	PKG 24	MOS	24			22-MAY-2025			
		HRS/MSC							
	REF: TLMC 5-12-20	AFL							

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
5-12-21 (s)	PHASE 21 (PLEASE REFER TO INDIVIDUAL SUBTASKS FOR DUE TIMES)								
	PKG 35	MOS	24	+1m		27-OCT-2010			
		HRS/MSC				3461.5			
	REF: TLMC 5-12-21	AFL				3970			
5-12-30	PHASE 30								
	PKG 45	MOS				04-FEB-2019			
		HRS/MSC	600	+10		4213	**4813**	4823	9.5
	REF: TLMC 5-12-30	AFL				4443			
5-12-32	PHASE 32								
	PKG 46	MOS				22-SEP-1993			
		HRS/MSC				0			
	REF: TLMC 5-12-32	AFL	15000			0	**15000**		10161
5-12-33	PHASE 33								
	PKG 47	MOS				22-SEP-1993			
		HRS/MSC				0			
	REF: TLMC 5-12-33	AFL	15000			0	**15000**		10161
5-12-34	PHASE 34								
	PKG 48	MOS				22-SEP-1993			
		HRS/MSC	6725	+10		0	**6725**	6735	1921.5
	REF: TLMC 5-12-34	AFL				0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
5-12-48 (s)	PHASE 48 (PLEASE REFER TO INDIVIDUAL SUBTASKS FOR DUE TIMES)								
	PKG 54	MOS	72			22-SEP-1993			
		HRS/MSC				0			
	REF: TLMC 5-12-48	AFL				0			
5-12-49	PHASE 49								
	PKG 57	MOS	36	+2m		16-MAY-2024	**31-MAY-2027**	16-JUL-2027	187 d
		HRS/MSC	1200	+100		4578.9	**5778.9**	5878.9	975.4
	REF: TLMC 5-12-49	AFL				4632			
5-12-54	PHASE 54								
	PKG 62	MOS				09-DEC-2015			
		HRS/MSC	N/A			3927.5			
	REF: TLMC 5-12-54	AFL				4270			
5-12-55 (s)	PHASE 55 (PLEASE REFER TO INDIVIDUAL SUBTASKS FOR DUE TIMES)								
	PKG 64	MOS	12	+1m		21-JAN-2026			
		HRS/MSC	600	+10		4694			
	REF: TLMC 5-12-55	AFL				4691			
5-12-56 (s)	PHASE 56 (PLEASE REFER TO INDIVIDUAL SUBTASKS FOR DUE POINT)						**CFR**		
	PKG 65	MOS	12			10-JUL-2026			
		HRS/MSC				4705.9			
	REF: TLMC 5-12-56	AFL				4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
5-12-59	PHASE 59 (PLEASE REFER TO INDIVIDUAL SUBTASKS FOR DUE TIMES)								
	PKG 112	MOS				22-APR-2013			
		HRS/MSC	A/R			3706.8			
	REF: TLMC 5-12-59	AFL				4119			
5-12-60	PHASE 60								
	PKG 68	MOS				16-MAY-2024			
		HRS/MSC	500	+10		4578.9	**5078.9**	5088.9	275.4
	REF: TLMC 5-12-60	AFL				4632			
5-12-61	PHASE 61								
	PKG 246	MOS				22-SEP-1993			
		HRS/MSC	13200	+10		0	**13200**	13210	8396.5
	REF: TLMC 5-12-61	AFL				0			
5-12-62	PHASE 62								
	PKG 247	MOS				22-SEP-1993			
		HRS/MSC	15600	+10		0	**15600**	15610	10796.5
	REF: TLMC 5-12-62	AFL				0			
5-12-63	PHASE 63								
	PKG 248	MOS				22-SEP-1993			
		HRS/MSC	15600	+10		0	**15600**	15610	10796.5
	REF: TLMC 5-12-63	AFL				0			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
5-12-64	PHASE 64								
	PKG 503	MOS	6	+1m		10-JUL-2026	**31-JAN-2027**	10-FEB-2027	67 d
		HRS/MSC				4705.9			
	REF: TLMC 5-12-64	AFL				4703			
5-12-65	PHASE 65								
	PKG 501	MOS				(EFF)			
		HRS/MSC							
	REF: TLMC 5-12-65	AFL							
		ACH	500				**510.35**		
5-12-66	PHASE 66								
	PKG 502	MOS				(EFF)			
		HRS/MSC	6000	+10			**6000**	6010	
	REF: TLMC 5-12-66	AFL							
5-12-67	PHASE 67								
	PKG 504	MOS				(EFF)			
		HRS/MSC	10000	+10			**10000**	**M** 10010	
	REF: TLMC 5-12-67	AFL							
5-12-68	PHASE 68								
	PKG 505	MOS				(EFF)			
		HRS/MSC	1200	+10			**5318.4**	5328.4	
	REF: TLMC 5-12-68	AFL							
		ACH							

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
5-12-MC	PHASE MC						**AIRWORTHINESS**		
	PKG 70	MOS				10-JUL-2026			
		HRS/MSC	1456			4705.9	**6161.9**		1358.4
	REF: TLMC 5-12-MC	AFL				4703			
5-12-MD	PHASE MD								
	PKG 71	MOS				12-MAY-2021			
		HRS/MSC	2523			4364.8	**6887.8**		2084.3
	REF: TLMC 5-12-MD	AFL				4525			
5-12-ME	PHASE ME						**AIRWORTHINESS**		
	PKG 72	MOS				04-SEP-2001			
		HRS/MSC	4450			1325	**5775**		971.5
	REF: TLMC 5-12-ME	AFL							
5-12-MF	PHASE MF						**AIRWORTHINESS**		
	PKG 73	MOS				02-APR-2005			
		HRS/MSC	5000			1856	**6856**		2052.5
	REF: TLMC 5-12-MF	AFL							
5-12-MG (s)	PHASE MG (PLEASE REFER TO INDIVIDUAL SUBTASKS FOR DUE TIMES)						**AIRWORTHINESS**		
	PKG 74	MOS				22-SEP-1993			
		HRS/MSC				0			
	REF: TLMC 5-12-MG	AFL	10000			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
5-12-MI	PHASE MI						**AIRWORTHINESS**		
	PKG 76	MOS				17-NOV-2004			
		HRS/MSC	5130			1689	**6819**		2015.5
	REF: TLMC 5-12-MI	AFL							
5-12-MJ	PHASE MJ						**AIRWORTHINESS**		
	PKG 77	MOS				22-SEP-1993			
		HRS/MSC	5900			0	**5900**		1096.5
	REF: TLMC 5-12-MJ	AFL				0			
5-12-MK	PHASE MK						**AIRWORTHINESS**		
	PKG 78	MOS				22-SEP-1993			
		HRS/MSC	6725			0	**6725**		1921.5
	REF: TLMC 5-12-MK	AFL				0			
5-12-ML	PHASE ML						**N/A BY PART NUMBER**		
	PKG 249	MOS				09-DEC-2015			
		HRS/MSC	N/A			3927.5			
	REF: TLMC 5-12-ML	AFL				4270			
5-12-MN +	PHASE MN								
	PKG 506	MOS	24			(EFF)	**31-JUL-2026**		OVD
		HRS/MSC							
	REF: TLMC 5-12-MN	AFL							

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
ENGINE NO. 1 Model : JT15D-5A Serial # PCE-108465 Part # 3042000									
057110	NO. 1 ENGINE - MINOR INSPECTION								
	PKG 0	MOS	24	+2m		10-JUL-2026	**31-JUL-2028**	10-SEP-2028	614 d
		HRS/MSC	300	+30		4738.3	**(5038.3) 5005.9**	5068.3	202.4
	REF: EMM 72-00-00	ENC				4682			
ENGINE NO. 2 Model : JT15D-5A Serial # PCE-108473 Part # 3042000									
057110	NO. 2 ENGINE - MINOR INSPECTION								
	PKG 0	MOS	24	+2m		10-JUL-2026	**31-JUL-2028**	10-SEP-2028	614 d
		HRS/MSC	300	+30		4738.3	**(5038.3) 5005.9**	5068.3	202.4
	REF: EMM 72-00-00	ENC				4682			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
CHAPTER 00	**INFORMATION**									
IIII1	REFURBISH INTERIOR									
		MOS					27-AUG-2026			
		HRS/MSC	O/C				4738.4			
	REF:	AFL								
PPPP1	PAINT AIRCRAFT									
		MOS					27-AUG-2026			
		HRS/MSC	O/C				4738.4			
	REF:	AFL								
CHAPTER 05	**TIME LIMITS/MAINTENANCE CHECKS**									
051001	REREGISTRATION OF AIRCRAFT									
		MOS					11-SEP-2026			
		HRS/MSC	O/C							
	REF:	AFL								
055013	EXPOSURE TO HIGH WINDS WHILE THE AIRCRAFT IS PARKED CHECK									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** TLMC 5-50-00	AFL		I:0			0			
055601	INSPECT RIGHT WINDSHIELD INSPECTION									
		MOS	24				27-MAY-2026	**31-MAY-2028**		553 d
		HRS/MSC	300				4705.9	**5005.9**		202.4
	REF:	AFL					4703			
CHAPTER 08	**LEVELING AND WEIGHING**									
081251	WEIGHT AND BALANCE EMPTY AIRCRAFT									
		MOS					28-AUG-2026			
08.010		HRS/MSC	A/R				4749.2			
	REF: GENERIC NO REF	AFL					4770			
CHAPTER 11	**PLACARDS AND MARKINGS**									

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

TASK NO	TASK DESCRIPTION / PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A113001 (s)	INSPECT INTERIOR PLACARDS, EXTERIOR PLACARDS, DECALS, MARKINGS AND IDENTIFICATION PLATE							PKG			
	PKG 7,101	MOS	36	+2m				10-JUL-2026			
11.010		HRS/MSC	1200	+100				4705.9			
	REF: AMM 11-00-00	AFL						4703			
CHAPTER 12	**SERVICING**										
12-26-00-601	15 DAY HIGH EXPOSURE AREAS - AIRPLANE ZONE 1 WASH										
		DAYS			I:0			22-SEP-1993			
		HRS/MSC	A/R		I:0			0			
OPERATOR REQUEST	**REF:** AMM 12-26-00	AFL			I:0			0			
12-26-00-602	45 DAY MEDIUM EXPOSURE AREAS - AIRPLANE ZONE 2 WASH										
		DAYS			I:0			22-SEP-1993			
		HRS/MSC	A/R		I:0			0			
OPERATOR REQUEST	**REF:** AMM 12-26-00	AFL			I:0			0			
12-26-00-603	90 DAY LOW EXPOSURE AREAS - AIRPLANE ZONE 3 WASH										
		DAYS			I:0			22-SEP-1993			
		HRS/MSC	A/R		I:0			0			
OPERATOR REQUEST	**REF:** AMM 12-26-00	AFL			I:0			0			
C122100 (s)	LUBRICATE NOSE GEAR TORQUE LINKS AND UPLOCK ROLLERS							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
12.005		HRS/MSC	300	+30				4705.9			
	REF: AMM 12-21-02	AFL						4703			
C122101 (s)	LUBRICATE MAIN LANDING GEAR							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
12.005		HRS/MSC	300	+30				4705.9			
	REF: AMM 12-21-02	AFL						4703			
CHAPTER 21	**AIR CONDITIONING**										

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
211002	EMERGENCY PRESSURE VALVE									
	27441482-06	MOS					22-SEP-1993			
21.020	4AJ6	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-11-00	AFL		N:0			0			
211004	S243 PRIMARY PRESSURE SWITCH									
	1103P240-1	MOS					22-SEP-1993			
21.010	640	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-11-00	AFL		N:0			0			
211005	S244 SECONDARY PRESSURE SWITCH									
	1103P240-2	MOS					22-SEP-1993			
21.010	663	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-11-00	AFL		N:0			0			
212001	INSTRUMENT PANEL FAN									
	4124X	MOS					22-SEP-1993			
21.040	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-24-00	AFL		N:0			0			
212002	AVIONICS BAY COOLING BOX FAN									
	032105	MOS					24-AUG-1997			
21.050	SN-UNKNOWN	HRS/MSC	O/C	N:0			683			
	REF: AMM 21-25-01	AFL								
212004	OVERHEAD CABIN FAN									
	BC61A901-2	MOS					13-MAR-2017			
21.060	355A	HRS/MSC	1000	O:0			4037.1	**5037.1**		233.6
	REF: AMM 21-21-04	AFL					4332			
		ACH					57.5			
212006	COCKPIT DEFOGGER FAN									
	5703-4	MOS					13-MAR-2017			
21.070	0282	HRS/MSC	3500	O:0			4037.1	**7537.1**		2733.6
REPLACE/OVERHAUL	**REF:** GENERIC NO REF	AFL					4332			
		ACH					57.5			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
212009	FLOW DIVIDER CABIN UNDERFLOOR ACTUATOR									
	NYLC50466	MOS					22-SEP-1993			
21.030	1147	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-21-01	AFL		N:0			0			
212010	AVIONICS BAY VANE AXIAL BLOWER									
	19A827	MOS					22-SEP-1993			
21.050	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-25-00	AFL		N:0			0			
212011	TEMP DUCT SENSOR									
	27221274	MOS					22-SEP-1993			
21.450	3AJ42	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-60-00	AFL		N:0			0			
213001	CABIN PRESSURE INDICATOR									
	C668511-0103	MOS					22-SEP-1993			
21.090	19650	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-31-03	AFL		N:0			0			
213003	RATE OF CHANGE INDICATOR									
	C668513-0101	MOS					22-SEP-1993			
21.090	W30475	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-31-03	AFL		N:0			0			
213006	CABIN ALTITUDE CONTROLLER									
	130620-1	MOS					04-SEP-2001			
21.080	24C0050	HRS/MSC	O/C	O:0			1325			
	REF: AMM 21-31-01	AFL								
213007	NO. 1 PRIMARY OUTFLOW VALVE									
	103648-14	MOS					22-SEP-1993			
21.130	112608	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
213007	NO. 2 SECONDARY OUTFLOW VALVE									
	103648-14	MOS					22-SEP-1993			
21.130	112601	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
213009	NO. 1 FLOW CONTROL PRESSURE REGULATOR VALVE									
	34E16-4	MOS					22-SEP-1993			
21.120	GWD04969	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
213009	NO. 2 FLOW CONTROL PRESSURE REGULATOR VALVE									
	34E16-4	MOS					22-SEP-1993			
21.120	GWD04672	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
213013	PNEUMATIC RELAY									
	130358-1	MOS					22-SEP-1993			
21.110	722019	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-31-02	AFL		N:0			0			
215001	ACM REFRIGERATOR PACKAGE ASSEMBLY									
	782343-2	MOS					22-SEP-1993			
21.180	930349	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
215004	AIR CYCLE MACHINE									
	738384-26	MOS					22-SEP-1993			
21.140	930371	HRS/MSC	5000	N:0			0	**5000**		196.5
OVERHAUL	**REF:** AMM 21-51-00	AFL		N:0			0			
215005	ACM BYPASS VALVE									
	754751-2	MOS					22-SEP-1993			
21.150	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-51-00	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
215007	COMPRESSION ACTUATOR									
	BYLB50907	MOS					22-SEP-1993			
21.480	646	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
215008	DUCT OVERHEAT SENSOR									
	1173T42-1	MOS					22-SEP-1993			
21.150	2399	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-60-00	AFL		N:0			0			
215009	ACM OVERHEAT SWITCH 410									
	1173T0635	MOS					22-SEP-1993			
21.150	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-51-00	AFL		N:0			0			
215012	REPLACE MOTOR COMPRESSOR DRIVE MOTOR BRUSHES (COMPRESSOR MOTORS P/N 1134104-1, -5 OR FWA1134104-1, -5 ONLY)									
	1250150	MOS					10-DEC-2013			
	1669	HRS/MSC					3746.3			
	REF: GENERIC NO REF	AFL					4154			
		ACH	500				0	**500**		442.5
215016	AC COMPRESSOR									
	1250160	MOS					07-AUG-2006			
21.160	1891	HRS/MSC	O/C	N:0			2290			
	REF: AMM 21-52-00	AFL								
215017	AC CONDENSER									
	1250180-7	MOS					22-SEP-1993			
21.160	816	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-52-00	AFL		N:0			0			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
215018	ACM CONTROL UNIT									
	C35020A	MOS					13-MAR-2000			
21.170	2355	HRS/MSC	O/C	N:0			1084			
	REF: AMM 21-51-00	AFL								
215021	MOTOR									
	1250150	MOS					22-SEP-1993			
21.140	1669	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-21-04	AFL		N:0			0			
215022	AFT EVAPORATOR									
	1250240-3	MOS					22-SEP-1993			
21.200	596	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-52-00	AFL		N:0			0			
215023	FWD EVAPORATOR									
	1250240-1	MOS					22-SEP-1993			
21.200	586	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-52-00	AFL		N:0			0			
215024	PRESSURE SWITCH									
	1250232-4	MOS		N:0			21-JUN-2011			
21.190	1382	HRS/MSC	O/C	N:0						
	REF: AMM 21-11-00	AFL		N:0						
215026	FREON A/C-HOBBS METER									
	1250703-3	MOS		N:0			10-DEC-2013			
21.520	SN-UNKNOWN	HRS/MSC	O/C	N:0			3746.3			
	REF: GENERIC NO REF	AFL		N:0			4154			
216001	CABIN TEMPERATURE SENSOR									
	1942T100-3	MOS					22-SEP-1993			
21.220	227A	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-60-00	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
216002	CABIN TEMPERATURE CONTROLLER									
	754661-5	MOS					22-SEP-1993			
21.220	93013081	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-60-00	AFL		N:0			0			
216003	DUCT TEMPERATURE SENSOR									
	754691-1	MOS					21-JAN-1994			
21.220	11011379	HRS/MSC	O/C	N:0			74			
	REF: AMM 21-60-00	AFL								
216005	CENTRIFUGAL BLOWER									
	3A1003-10	MOS					22-SEP-1993			
21.210	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
216010	DOOR ACTUATOR MOTOR ASSEMBLY									
	5A3032	MOS					22-SEP-1993			
21.500	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
217001	WATER SEPARATOR									
	738386-3	MOS					22-SEP-1993			
21.230	930313	HRS/MSC	O/C	N:0			0			
	REF: AMM 21-70-00	AFL		N:0			0			
21FO-02 560	COOLING/FREON SUPPLEMEMTAL FACTORY OPTION									
	15A	MOS					22-SEP-1993			
	FO	HRS/MSC	-				0			
	REF: GENERIC NO REF	AFL					0			
A215001 (s)	CHECK AIR CYCLE MACHINE						PKG			
	PKG 2,4,15	MOS					10-JUL-2026			
21.240		HRS/MSC	150	+30			4705.9			
	REF: AMM 21-51-00	AFL					4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A215200 (s)	PERFORM VAPOR CYCLE COOLING SYSTEM HOUR METER CHECK (COMPRESSOR MOTORS 1134104-1, -5 OR FWA1134104-1, -5 ONLY)							PKG			
	PKG 249	MOS						09-DEC-2015			
		HRS/MSC	300					3927.5			
	REF: AMM 21-52-00	AFL						4270			
A215201 (s)	PERFORM 500 COMPRESSOR HOUR MAINTENANCE CHECK ON VAPOR CYCLE COOLING SYSTEM							PKG			
	PKG 501	MOS			I:0			22-SEP-1993			
		HRS/MSC			I:0			0			
	REF: AMM 21-52-00	AFL			I:0			0			
		ACH	500								
A215202 (s)	PERFORM 12 MONTH MAINTENANCE CHECK OF VAPOR CYCLE COOLING SYSTEM							PKG			
	PKG 22	MOS	12	+1m				10-JUL-2026			
		HRS/MSC						4705.9			
	REF: AMM 21-52-00	AFL						4703			
A217001 (s)	INSPECT HUMIDITY REGULATOR							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
21.270		HRS/MSC	300	+30				4705.9			
	REF: AMM 21-70-00	AFL						4703			
B210000 (s)	OPERATIONAL CHECK ENVIRONMENTAL SYSTEM							PKG			
	PKG 7,102	MOS	36	+2m				10-JUL-2026			
21.280		HRS/MSC	1200	+100				4705.9			
	REF: AMM 21-00-00	AFL						4703			
B211001 (s)	OPERATIONAL TEST EMERGENCY PRESSURIZATION VALVE							PKG			
	PKG 4	MOS	24	+2m				10-JUL-2026			
21.290		HRS/MSC	300	+30				4705.9			
	REF: AMM 21-11-00	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
B211002 (s)	OPERATIONAL TEST FLOW CONTROL SHUTOFF AND CHECK VALVES						PKG			
	PKG 7,104	MOS	36	+2m			10-JUL-2026			
21.300		HRS/MSC	1200	+100			4705.9			
	REF: AMM 21-11-00	AFL					4703			
B211003 (s)	OPERATIONAL TEST FLOW CONTROL SHUTOFF AND CHECK VALVES						PKG			
	PKG 2,4,15	MOS					10-JUL-2026			
21.310		HRS/MSC	150	+30			4705.9			
	REF: AMM 21-11-00	AFL					4703			
B211004 (s)	OPERATIONAL TEST EMERGENCY PRESSURIZATION VALVE						PKG			
	PKG 4	MOS	24	+2m			10-JUL-2026			
21.320		HRS/MSC	300	+30			4705.9			
	REF: AMM 21-11-00	AFL					4703			
B212001 (s)	LEAK CHECK TAILCONE BLEED AIR LINES						PKG			
	PKG 7,106	MOS	36	+2m			10-JUL-2026			
21.330		HRS/MSC	1200	+100			4705.9			
	REF: AMM 36-11-00	AFL					4703			
B212002 (s)	OPERATIONAL CHECK VERTICAL SCALE INSTRUMENT PANEL COOLING FAN						PKG			
	PKG 7,108	MOS	36	+2m			10-JUL-2026			
21.340		HRS/MSC	1200	+100			4705.9			
	REF: AMM 21-24-00	AFL					4703			
B212003 (s)	OPERATIONAL CHECK AVIONICS BAY COOLING FANS						PKG			
	PKG 7,102	MOS	36	+2m			10-JUL-2026			
21.350		HRS/MSC	1200	+100			4705.9			
	REF: AMM 21-25-00	AFL					4703			
B213000 (s)	OPERATIONAL CHECK PRESSURIZATION						PKG			
	PKG 7,102	MOS	36	+2m			10-JUL-2026			
21.360		HRS/MSC	1200	+100			4705.9			
	REF: AMM 21-31-00	AFL					4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
B213001 (s)	FUNCTIONAL TEST BAROMETRIC CABIN ALTITUDE PRESSURE SWITCH							PKG			
	PKG 7,102	MOS	36	+2m				10-JUL-2026			
21.370		HRS/MSC	1200	+100				4705.9			
	REF: AMM 21-31-05	AFL						4703			
B213005 (s)	OPERATIONAL CHECK PRESSURIZATION SYSTEM							PKG			
	PKG 7,102	MOS	36	+2m				10-JUL-2026			
21.380		HRS/MSC	1200	+100				4705.9			
	REF: AMM 21-32-00	AFL						4703			
B213006 (s)	FUNCTIONAL TEST OUTFLOW VALVE CABIN ALTITUDE LIMITER							PKG			
	PKG 7,110	MOS	36	+2m				10-JUL-2026			
21.390		HRS/MSC	1200	+100				4705.9			
	REF: AMM 21-32-00	AFL						4703			
C215001 (s)	CHANGE OIL AIR CYCLE MACHINE							PKG			
	PKG 45	MOS						04-FEB-2019			
21.400		HRS/MSC	600	+10				4213			
	REF: AMM 21-51-00	AFL						4443			
D213001 (s)	CLEAN/REPLACE PRESSURIZATION CONTROLLER							PKG			
	PKG 7,102	MOS	36	+2m				10-JUL-2026			
21.410		HRS/MSC	1200	+100				4705.9			
	REF: AMM 21-31-00	AFL						4703			
D213003 (s)	REPLACE PNEUMATIC RELAY CARTRIDGE FILTER							PKG			
	PKG 7,110	MOS	36	+2m				10-JUL-2026			
21.420		HRS/MSC	1200	+100				4705.9			
	REF: AMM 21-31-00	AFL						4703			
D213004 (s)	CLEAN/REPLACE SOLENOID VALVE FILTER							PKG			
	PKG 7,110	MOS	36	+2m				10-JUL-2026			
21.430		HRS/MSC	1200	+100				4705.9			
	REF: AMM 21-31-00	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
CHAPTER 22	**AUTO FLIGHT**									
221001	NO. 2 ROLL RATE MONITOR-									
	4015901-920	MOS					22-SEP-1993			
22.060	93031979	HRS/MSC	O/C	N:0			0			
	REF: AMM 22-11-02	AFL		N:0			0			
221008	AUTOPILOT COMPUTER									
	4008519-952	MOS					22-SEP-1993			
22.070	93084726	HRS/MSC	O/C	N:0			0			
	REF: AMM 22-11-02	AFL		N:0			0			
221009	AUTOPILOT CONTROL									
	4018639-933	MOS					22-SEP-1993			
22.040	93033690	HRS/MSC	O/C	N:0			0			
	REF: AMM 22-11-03	AFL		N:0			0			
221010	AILERON SERVO									
	4006719-906	MOS					22-SEP-1993			
22.010	93036376	HRS/MSC	O/C	N:0			0			
	REF: AMM 22-11-01	AFL		N:0			0			
221010	ELEVATOR SERVO									
	4006719-914	MOS					22-SEP-1993			
22.020	93016312	HRS/MSC	O/C	N:0			0			
	REF: AMM 22-11-01	AFL		N:0			0			
221010	RUDDER SERVO									
	4006719-906	MOS					22-SEP-1993			
22.030	93036375	HRS/MSC	O/C	N:0			0			
	REF: AMM 22-11-01	AFL		N:0			0			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION / PART/SERIAL	UNIT	INTERVAL		ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A221001 (s)	INSPECT AILERON SERVO ACTUATOR AND MOUNT						PKG			
	PKG 7,104	MOS	36	+2m			10-JUL-2026			
22.010		HRS/MSC	1200	+100			4705.9			
	REF: AMM 22-11-01	AFL					4703			
A222001 (s)	INSPECT RUDDER SERVO ACTUATOR AND MOUNT						PKG			
	PKG 7,109	MOS	36	+2m			10-JUL-2026			
22.030		HRS/MSC	1200	+100			4705.9			
	REF: AMM 22-11-01	AFL					4703			
A223001 (s)	INSPECT ELEVATOR SERVO ACTUATOR AND MOUNT						PKG			
	PKG 7,110	MOS	36	+2m			10-JUL-2026			
22.020		HRS/MSC	1200	+100			4705.9			
	REF: AMM 22-11-01	AFL					4703			
B221002 (s)	PERFORM AUTOPILOT AND DISENGAGEMENT AND WARNING TEST						PKG			
	PKG 7,102	MOS	36	+2m			10-JUL-2026			
22.050		HRS/MSC	1200	+100			4705.9			
	REF: AMM 22-11-03	AFL					4703			
B221003 (s)	PERFORM AUTOPILOT DISENGAGEMENT AND WARNING TEST						PKG			
	PKG 7,102	MOS	36	+2m			10-JUL-2026			
22.080		HRS/MSC	1200	+100			4705.9			
	REF: AMM 22-11-03	AFL					4703			
CHAPTER 23	**COMMUNICATIONS**									
231003	KTR953 HF RECEIVER/EXCITER									
	064-01015-0000	MOS					22-SEP-1993			
23.020	6663	HRS/MSC	O/C	N:0			0			
	REF: AMM 23-10-01	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
231004	KAC952 HF POWER AMP COUPLER									
	064-01017-0001	MOS					22-SEP-1993			
23.020	12521	HRS/MSC	O/C	N:0			0			
	REF: AMM 23-10-01	AFL		N:0			0			
231005	KCU951/KFS594 HIGH FREQUENCY CONTROLLER									
	071-01274-0002	MOS					22-SEP-1993			
23.020	3028	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
231007	KA594 HIGH FREQUENCY ADAPTER									
	071-01268-0001	MOS					22-SEP-1993			
23.030	2347	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
232002	NO. 2 VHF COMM ANTENNA									
	VF10-108-1	MOS					22-SEP-1993			
23.040	2080	HRS/MSC	O/C	N:0			0			
	REF: AMM 23-13-01	AFL		N:0			0			
232003	NO. 1 VHF COMM ANTENNA									
	VFS10-90-7	MOS					11-JAN-2008			
23.040	1347	HRS/MSC	O/C	N:0			2785			
	REF: GENERIC NO REF	AFL								
232004	TRANSCEIVER PHONE									
	400-0125	MOS					22-SEP-1993			
23.050	3789	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
232005	CABIN HANDSET PHONE									
	400-0123-212	MOS					22-SEP-1993			
23.060	7728	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
232006	COCKPIT HANDSET PHONE									
	400-0123-212	MOS					22-SEP-1993			
23.060	7812	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
232007	PHONE ANTENNA									
	121-0011	MOS					22-SEP-1993			
23.070	2493	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
232009	NO. 1 COMM CONTROL									
	622-6520-005	MOS					04-SEP-2001			
23.340	13007	HRS/MSC	O/C	O:0			1325			
	REF: GENERIC NO REF	AFL								
232009	NO. 2 COMM CONTROL									
	622-6520-005	MOS					22-SEP-1993			
23.340	13440	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
232010	NO. 1 VHF COMMUNICATION TRANSCEIVER									
	622-6152-001	MOS					22-SEP-1993			
23.090	31849	HRS/MSC	O/C	N:0			0			
	REF: AMM 23-12-00	AFL		N:0			0			
232010	NO. 2 VHF COMMUNICATION TRANSCEIVER									
	622-6152-001	MOS					22-SEP-1993			
23.090	31855	HRS/MSC	O/C	N:0			0			
	REF: AMM 23-12-00	AFL		N:0			0			
235001	NO. 1 AUDIO AMPLIFIER									
	5640-1	MOS					22-SEP-1993			
23.100	251	HRS/MSC	O/C	N:0			0			
	REF: AMM 23-51-01	AFL					0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
235001	NO. 2 AUDIO AMPLIFIER									
	5640-1	MOS					22-SEP-1993			
23.100	992	HRS/MSC	O/C	N:0			0			
	REF: AMM 23-51-01	AFL		N:0			0			
237001	COCKPIT VOICE RECORDER									
	GA100-0000	MOS		R:0			10-JUL-2026			
23.120	00686	HRS/MSC	O/C	R:0			4705.9			
	REF: AMM 23-71-02	AFL		R:0			4703			
237006	CVR UNDERWATER LOCATOR BEACON									
	DK 120/90	MOS		N:65			10-JUL-2026			
23.120	AT164550	HRS/MSC	O/C				4705.9			
	REF: AMM 23-71-02	AFL					4703			
237006A	REPLACE ULB (CVR) BATTERY									
	PN	MOS		N:0			02-FEB-2021	**28-FEB-2027 M**		95 d
23.290	SN-UNKNOWN	HRS/MSC	DUE	N:0			4356.1			
	REF: AMM 23-71-03	AFL		N:0			4521			
Expiry Date: 28-FEB-2027										
A231001 (s)	INSPECT HIGH FREQUENCY ANTENNA AND TENSION UNIT						PKG			
	PKG 7,107	MOS	36	+2m			10-JUL-2026			
23.130		HRS/MSC	1200	+100			4705.9			
	REF: AMM 23-10-01	AFL					4703			
A236002 (s)	INSPECT CONTROL SURFACE BOND JUMPER						PKG			
	PKG 7,110	MOS	36	+2m			10-JUL-2026			
23.140		HRS/MSC	1200	+100			4705.9			
	REF: AMM 20-21-02	AFL					4703			
A237001 (s)	INSPECT COCKPIT VOICE RECORDER						PKG			
	PKG 7,106	MOS	36	+2m			10-JUL-2026			
23.120		HRS/MSC	1200	+100			4705.9			
	REF: AMM 23-70-00	AFL					4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING	
A237003	INSPECT CVR UNDERWATER LOCATOR BEACON											
	DK 120/90 PKG 35	MOS	24	+1m				30-MAY-2025	**31-MAY-2027**	30-JUN-2027	187 d	(+30)
23.120	AT164550	HRS/MSC						4635				
	REF: AMM 23-70-00	AFL						4658				
B236001 (s)	INSPECT STATIC DISCHARGE WICK							PKG				
	PKG 7,108	MOS	36	+2m				10-JUL-2026				
23.160		HRS/MSC	1200	+100				4705.9				
	REF: AMM 23-61-00	AFL						4703				
B237002 (s)	OPERATIONAL CHECK COCKPIT VOICE RECORDER							PKG				
	PKG 1	MOS	24	+2m				10-JUL-2026				
23.120		HRS/MSC	300	+30				4705.9				
	REF: AMM 23-70-00	AFL						4703				
B237004	OPERATIONAL TEST CVR UNDERWATER LOCATOR BEACON											
	DK 120/90 PKG 35	MOS	24	+1m				30-MAY-2025	**31-MAY-2027**	30-JUN-2027	187 d	(+30)
23.120	AT164550	HRS/MSC						4635				
	REF: AMM 23-70-00	AFL						4658				
CHAPTER 24	**ELECTRICAL POWER**											
242001	NO. 1 STATIC INVERTER											
	SPC38B	MOS						11-JUN-2008				
24.010	2098	HRS/MSC	O/C		O:0			2861				
	REF: See Workcard	AFL										
242001	NO. 2 STATIC INVERTER											
	SPC38B	MOS						11-JAN-2008				
24.010	1183	HRS/MSC	O/C		O:930			2785				
	REF: See Workcard	AFL										
243001	LEFT STARTER/GENERATOR											
	23085-004-1	MOS						09-DEC-2015				
24.070	92311	HRS/MSC	1000		O:0			3927.5	**4927.5**		124	
OVERHAUL	**REF:** AMM 80-11-01	AFL						4270				

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
243001	RIGHT STARTER/GENERATOR									
	23085-004-1	MOS		O:1			10-JUL-2026			
24.075	94146	HRS/MSC	1000	O:0			4705.9	**5705.9**		902.4
OVERHAUL	**REF:** AMM 80-11-01	AFL		O:0			4703			
243003	NO. 1 GENERATOR CONTROL UNIT									
	51539-006F	MOS					22-SEP-1993			
24.050	92147B	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
243003	NO. 2 GENERATOR CONTROL UNIT									
	51539-006F	MOS					22-SEP-1993			
24.050	92148B	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
243004	NO. 1 AMMETER									
	C662501-0104	MOS					22-SEP-1993			
24.020	5	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
243004	NO. 2 AMMETER									
	C662501-0104	MOS					22-SEP-1993			
24.020	20	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
243005	DC VOLTMETER									
	C662502-0101	MOS					02-APR-2005			
24.080	1145	HRS/MSC	O/C	O:0			1856			
	REF: GENERIC NO REF	AFL								
243007	MAIN SHIP BATTERY									
	S3597-4	MOS		N:0			21-JAN-2026			
24.030	41484091	HRS/MSC	O/C	N:0			4694			
	REF: AMM 24-32-00	AFL					4691			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
243011	CURRENT/VOLTAGE CONTROLLER										
	1301-1	MOS						22-SEP-1993			
24.040	2011	HRS/MSC	O/C		N:0			0			
	REF: AMM 24-41-01	AFL			N:0			0			
243015	BATTERY DISCONNECT RELAY										
	A876K	MOS						22-SEP-1993			
24.090	TA04218	HRS/MSC	O/C		N:0			0			
	REF: AMM 24-41-01	AFL			N:0			0			
243016	CURRENT/VOLTAGE SENSOR										
	1302-1	MOS						22-SEP-1993			
24.040	1798	HRS/MSC	O/C		N:0			0			
	REF: AMM 24-41-01	AFL			N:0			0			
245002	CABIN ALTITUDE SWITCH										
	GB300NA161	MOS			N:0			10-JUL-2026			
24.200	2525205	HRS/MSC	O/C		N:0			4705.9			
	REF: AMM GENERIC	AFL			N:0			4703			
24FO-01 560	BATTERY/SAFT 40AMP FACTORY OPTION										
	186F	MOS						22-SEP-1993			
	FO	HRS/MSC	-					0			
	REF: GENERIC NO REF	AFL						0			
A242001 (s)	INSPECT NOSE AREA ELECTRICAL COMPONENTS							PKG			
	PKG 7,100	MOS	36	+2m				10-JUL-2026			
24.110		HRS/MSC	1200	+100				4705.9			
	REF: AMM 24-00-00	AFL						4703			
A245001 (s)	INSPECT CIRCUIT BREAKER PANELS							PKG			
	PKG 7,102	MOS	36	+2m				10-JUL-2026			
24.120		HRS/MSC	1200	+100				4705.9			
	REF: AMM 24-45-00	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING	
A245002 (s)	INSPECT COCKPIT SIDE CONSOLE							PKG				
	PKG 7,102	MOS	36	+2m				10-JUL-2026				
24.130		HRS/MSC	1200	+100				4705.9				
	REF: AMM 24-45-00	AFL						4703				
A245003 (s)	INSPECT AVIONICS RELAY JUNCTION BOX							PKG				
	PKG 7,100	MOS	36	+2m				10-JUL-2026				
24.140		HRS/MSC	1200	+100				4705.9				
	REF: AMM 24-00-00	AFL						4703				
A245004 (s)	INSPECT AFT POWER JUNCTION BOX							PKG				
	PKG 7,105	MOS	36	+2m				10-JUL-2026				
24.150		HRS/MSC	1200	+100				4705.9				
	REF: AMM 24-45-00	AFL						4703				
B243001 (s)	OPERATIONAL TEST DC GENERATOR SYSTEM							PKG				
	PKG 4	MOS	24	+2m				10-JUL-2026				
24.160		HRS/MSC	300	+30				4705.9				
	REF: AMM 24-30-00	AFL						4703				
B244001 (s)	FUNCTIONAL TEST OVERVOLTAGE SYSTEM							PKG				
	PKG 1	MOS	24	+2m				10-JUL-2026				
24.170		HRS/MSC	300	+30				4705.9				
	REF: AMM 24-41-02	AFL						4703				
D243003	INSPECT MAIN SHIP BATTERY LEAD ACID BATTERY											
	S3597-4 PKG 64	MOS	12	+1m				21-JAN-2026	**31-JAN-2027**	21-FEB-2027	67 d	(+21)
24.190	41484091	HRS/MSC	600	+10				4694	**5294**	5304	490.5	(+10)
	REF: AMM 24-35-00	AFL						4691				
CHAPTER 25	**EQUIPMENT/FURNISHINGS**											
256002	EMERGENCY LOCATOR TRANSMITTER (ELT)											
	453-5000-999	MOS						17-APR-2009				
25.020	17009761	HRS/MSC	H/T		N:0			3153				
	REF: See Workcard	AFL										

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
256003	EMERGENCY LOCATOR TRANSMITTER BEACON BATTERY									
	452-0133	MOS		N:0			16-MAY-2024	**28-SEP-2029 M**		1038 d
25.020	1008745-032	HRS/MSC	DUE	N:0			4578.9			
	REF: GENERIC NO REF	AFL					4632			
Expiry Date: 28-SEP-2029										
256004	NO. 1 ELT ANTENNA									
	110-328-01	MOS					17-APR-2009			
25.030	6619	HRS/MSC	O/C	N:0			3153			
	REF: See Workcard	AFL								
256004	NO. 2 ELT ANTENNA									
	ELT10-177-2	MOS					22-SEP-1993			
25.030	1080	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
256010	2ND LH CABIN VEST									
	57399	MOS	120	N:6			10-JUL-2026	**31-JAN-2036**		3354 d
25.300	26041350140	HRS/MSC					4705.9			
	REF: GENERIC NO REF	AFL					4703			
256010	2ND RH CABIN VEST									
	57399	MOS	120	N:6			10-JUL-2026	**31-JAN-2036**		3354 d
25.300	26041350295	HRS/MSC					4705.9			
	REF: GENERIC NO REF	AFL					4703			
256010	3RD LH CABIN VEST									
	57399	MOS	120	N:6			10-JUL-2026	**31-JAN-2036**		3354 d
	26041350225	HRS/MSC					4705.9			
	REF: GENERIC NO REF	AFL					4703			
256010	3RD RH CABIN VEST									
	57399	MOS	120	N:6			10-JUL-2026	**31-JAN-2036**		3354 d
25.300	260413500121	HRS/MSC					4705.9			
	REF: GENERIC NO REF	AFL					4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
256010	COPILOT VEST									
	57399	MOS	120	N:6			10-JUL-2026	**31-JAN-2036**		3354 d
25.300	26041350232	HRS/MSC					4705.9			
	REF: GENERIC NO REF	AFL					4703			
256010	FWR LH CABIN VEST									
	57399	MOS	120	N:6			10-JUL-2026	**31-JAN-2036**		3354 d
25.300	26041350282	HRS/MSC					4705.9			
	REF: GENERIC NO REF	AFL					4703			
256010	FWR RH CABIN VEST									
	57399	MOS	120	N:6			10-JUL-2026	**31-JAN-2036**		3354 d
25.300	26041350281	HRS/MSC					4705.9			
	REF: GENERIC NO REF	AFL					4703			
256010	JUMP SEAT VEST									
	57399	MOS	120	N:6			10-JUL-2026	**31-JAN-2036**		3354 d
25.300	26041350224	HRS/MSC					4705.9			
	REF: GENERIC NO REF	AFL					4703			
256010	PILOT VEST									
	57399	MOS	120	N:6			10-JUL-2026	**31-JAN-2036**		3354 d
25.300	26041350111	HRS/MSC					4705.9			
	REF: GENERIC NO REF	AFL					4703			
25FO-01 560	LOCATOR BEACON-EMERG FACTORY OPTION									
	175	MOS					22-SEP-1993			
	FO	HRS/MSC	-				0			
	REF: GENERIC NO REF	AFL					0			
A251001 (s)	INSPECT PILOT AND COPILOT CREW SEAT						PKG			
	PKG 7,110	MOS	36	+2m			10-JUL-2026			
25.010		HRS/MSC	1200	+100			4705.9			
	REF: AMM 25-11-01	AFL					4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A251002 (s)	INSPECT PILOT AND COPILOT SEAT TRACK STOPS							PKG			
	PKG 7,110	MOS	36	+2m				10-JUL-2026			
25.040		HRS/MSC	1200	+100				4705.9			
	REF: AMM 25-11-01	AFL						4703			
A251004 (s)	INSPECT COCKPIT INSTRUMENT PANELS AND COMPONENTS							PKG			
	PKG 7,108	MOS	36	+2m				10-JUL-2026			
25.050		HRS/MSC	1200	+100				4705.9			
	REF: AMM 25-10-00	AFL						4703			
A252001 (s)	INSPECT PASSENGER SEAT							PKG			
	PKG 7,110	MOS	36	+2m				10-JUL-2026			
25.060		HRS/MSC	1200	+100				4705.9			
	REF: AMM 25-20-00	AFL						4703			
A252002 (s)	INSPECT PASSENGER SEAT TRACK STOPS							PKG			
	PKG 7,110	MOS	36	+2m				10-JUL-2026			
25.070		HRS/MSC	1200	+100				4705.9			
	REF: AMM 25-20-00	AFL						4703			
A256001 (s)	INSPECT EMERGENCY EQUIPMENT							PKG			
	PKG 22	MOS	12	+1m				10-JUL-2026			
25.080		HRS/MSC						4705.9			
	REF: AMM 25-60-00	AFL						4703			
A256003 (s)	INSPECT LIFE PRESERVER							PKG			
	PKG 22	MOS	12	+1m				10-JUL-2026			
25.090		HRS/MSC						4705.9			
	REF: AMM 25-60-00	AFL						4703			
A256004 (s)	DETAILED INSPECTION SMOKE GOGGLE ASSEMBLY							PKG			
	PKG 22	MOS	12	+1m				10-JUL-2026			
25.310		HRS/MSC						4705.9			
	REF: AMM 25-60-00	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A256101	ARTEX C406-N EMERGENCY LOCATOR BEACON SYSTEM - VISUALLY INSPECT. REQUIRED BY TITLE 14 OF THE CODE OF FEDERAL REGULATIONS 91.207. TASK 25-61-05-210									
	453-5000-999 PKG 65	MOS	12				10-JUL-2026	**31-JUL-2027**		248 d
25.200	17009761	HRS/MSC					4705.9			
CFR	**REF:** AMM 25-61-05	AFL					4703			
A256107	C406-2 EMERGENCY LOCATOR TRANSMITTER (ELT) DETAILED INSPECTION. REQUIRED BY TITLE 14 OF THE CODE OF FEDERAL REGULATIONS 91.207. TASK 25-61-07-220									
	453-5000-999 PKG 65	MOS	12				10-JUL-2026	**31-JUL-2027**		248 d
26.120	17009761	HRS/MSC					4705.9			
CFR	**REF:** AMM 25-61-07	AFL					4703			
B256001	EMERGENCY LOCATOR BEACON SYSTEM - VISUALLY INSPECT AND PERFORM OPERATIONAL CHECK. REQUIRED BY TITLE 14 OF THE CODE OF FEDERAL REGULATIONS 91.207. TASK 25-60-00-710									
	453-5000-999 PKG 65	MOS	12				10-JUL-2026	**31-JUL-2027**		248 d
25.100	17009761	HRS/MSC					4705.9			
CFR	**REF:** AMM 25-60-00	AFL					4703			
B256101	ARTEX C406-N EMERGENCY LOCATOR BEACON SYSTEM - PERFORM FUNCTIONAL CHECK. REQUIRED BY TITLE 14 OF THE CODE OF FEDERAL REGULATIONS 91.207. TASK 25-61-05-720									
	453-5000-999 PKG 65	MOS	12				10-JUL-2026	**31-JUL-2027**		248 d
25.260	17009761	HRS/MSC					4705.9			
CFR	**REF:** AMM 25-61-05	AFL					4703			
B256107	C406-2 EMERGENCY LOCATOR TRANSMITTER (ELT) FUNCTIONAL TEST. REQUIRED BY TITLE 14 OF THE CODE OF FEDERAL REGULATIONS 91.207. TASK 25-61-07-720									
	453-5000-999 PKG 65	MOS	12				10-JUL-2026	**31-JUL-2027**		248 d
26.120	17009761	HRS/MSC					4705.9			
CFR	**REF:** AMM 25-61-07	AFL					4703			
CHAPTER 26	**FIRE PROTECTION**									
26-22-00-782	CABIN MOUNTED HALON-TYPE FIRE EXTINGUISHER - HYDROSTATIC TEST									
	C352	MOS	144				10-JUL-2026	**?**	?	?
26.060	W189232	HRS/MSC					4705.9			
05-10-25 AIRWORTHINESS	**REF:** AMM 26-22-00	AFL					4703			
26-22-00-782	COCKPIT MOUNTED HALON-TYPE FIRE EXTINGUISHER - HYDROSTATIC TEST									
	PN-UNKNOWN	MOS	144				10-JUL-2026	**?**	?	?
26.050	Y-624134	HRS/MSC					4705.9			
05-10-25 AIRWORTHINESS	**REF:** AMM 26-22-00	AFL					4703			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
26-22-00-783	AFT ENGINE FIRE EXTINGUISHER CONTAINER - HYDROSTATIC TEST									
	898066-2	MOS	60				08-MAR-2024	**31-MAR-2029**		857 d
26.040	78903EK	HRS/MSC					4578.9			
	REF: AMM 26-22-00	AFL					4632			
HydroCheck Date: 08-MAR-2024										
26-22-00-783	FORWARD ENGINE FIRE EXTINGUISHER CONTAINER - HYDROSTATIC TEST									
	898066-2	MOS	60				25-MAR-2024	**31-MAR-2029**		857 d
26.030	52092EH	HRS/MSC					4578.9			
	REF: AMM 26-22-00	AFL					4632			
HydroCheck Date: 25-MAR-2024										
261001	NO. 1 ENGINE FIRE DETECTOR SENSOR									
	244-18882	MOS					14-OCT-2005			
26.020	NSN	HRS/MSC	O/C	N:0			1938			
	REF: AMM 26-11-01	AFL								
261001	NO. 2 ENGINE FIRE DETECTOR SENSOR									
	244-18882	MOS					22-SEP-1993			
26.020	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 26-11-01	AFL		N:0			0			
261002	NO. 1 FIRE DETECTOR CONTROL									
	377-02830	MOS					22-SEP-1993			
26.010	9305002	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
261002	NO. 2 FIRE DETECTOR CONTROL									
	377-02830	MOS					22-SEP-1993			
26.010	9305007	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
262001	AFT ENGINE FIRE BOTTLE									
	898066-2	MOS		O:0			16-MAY-2024			
26.040	78903EK	HRS/MSC	O/C	O:0			4578.9			
	REF: AMM 26-21-01	AFL		O:0			4632			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
262001	FORWARD ENGINE FIRE BOTTLE									
	898066-2	MOS		O:0			16-MAY-2024			
26.030	52092EH	HRS/MSC	O/C	O:0			4578.9			
	REF: AMM 26-21-01	AFL		O:0			4632			
262002	CABIN PORTABLE HALON FIRE EXTINGUISHER									
	C352	MOS					10-JUL-2026			
26.060	W189232	HRS/MSC	O/C				4705.9			
	REF: GENERIC NO REF	AFL					4703			
262002	COCKPIT PORTABLE HALON FIRE EXTINGUISHER									
	PN-UNKNOWN	MOS					10-JUL-2026			
26.050	Y-624134	HRS/MSC	O/C				4705.9			
	REF: GENERIC NO REF	AFL					4703			
262003	AFT LEFT (MAX LIFE) CARTRIDGE									
	AE873364-1	MOS	120				16-MAY-2024	**31-MAR-2034**		2683 d
26.030	N/A	HRS/MSC					4578.9			
LIFE LIMIT	**REF:** AMM 26-21-01	AFL					4632			
Manufacture Date: 08-MAR-2024										
262003	AFT RIGHT (MAX LIFE) CARTRIDGE									
	AE873364-1	MOS	120				16-MAY-2024	**31-MAR-2034**		2683 d
26.040	N/A	HRS/MSC					4578.9			
LIFE LIMIT	**REF:** AMM 26-21-01	AFL					4632			
Manufacture Date: 08-MAR-2024										
262003	FORWARD LEFT (MAX LIFE) CARTRIDGE									
	AE873364-1	MOS	120				16-MAY-2024	**31-MAR-2034**		2683 d
26.030	N/A	HRS/MSC					4578.9			
LIFE LIMIT	**REF:** AMM 26-21-01	AFL					4632			
Manufacture Date: 08-MAR-2024										
262003	FORWARD RIGHT (MAX LIFE) CARTRIDGE									
	AE873364-1	MOS	120				16-MAY-2024	**31-MAR-2034**		2683 d
26.040	N/A	HRS/MSC					4578.9			
LIFE LIMIT	**REF:** AMM 26-21-01	AFL					4632			
Manufacture Date: 08-MAR-2024										

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
263005	REPLACE FORWARD LEFT (SERVICE LIFE) CARTRIDGE									
	AE873364-1	MOS	96				16-MAY-2024	**31-MAY-2032**		2014 d
26.030	N/A	HRS/MSC					4578.9			
REPLACE	**REF:** AMM 26-21-01	AFL					4632			
263007	REPLACE FORWARD RIGHT (SERVICE LIFE) CARTRIDGE									
	AE873364-1	MOS	96				16-MAY-2024	**31-MAY-2032**		2014 d
26.040	N/A	HRS/MSC					4578.9			
REPLACE	**REF:** AMM 26-21-01	AFL					4632			
263009	REPLACE AFT LEFT (SERVICE LIFE) CARTRIDGE									
	AE873364-1	MOS	96				16-MAY-2024	**31-MAY-2032**		2014 d
26.030	N/A	HRS/MSC					4578.9			
REPLACE	**REF:** AMM 26-21-01	AFL					4632			
263011	REPLACE AFT RIGHT (SERVICE LIFE) CARTRIDGE									
	AE873364-1	MOS	96				16-MAY-2024	**31-MAY-2032**		2014 d
26.040	N/A	HRS/MSC					4578.9			
REPLACE	**REF:** AMM 26-21-01	AFL					4632			
A262003	INSPECT/WEIGH CABIN PORTABLE HALON FIRE EXTINGUISHER									
	C352 PKG 22	MOS	12				10-JUL-2026	**31-JUL-2027**		248 d
26.060	W189232	HRS/MSC					4705.9			
05-10-25 AIRWORTHINESS	**REF:** AMM 26-22-00	AFL					4703			
WeightCheck Date : 10-JUL-2026										
A262003	INSPECT/WEIGH COCKPIT PORTABLE HALON FIRE EXTINGUISHER									
	PN-UNKNOWN PKG 22	MOS	12				10-JUL-2026	**31-JUL-2027**		248 d
26.050	Y-624134	HRS/MSC					4705.9			
05-10-25 AIRWORTHINESS	**REF:** AMM 26-22-00	AFL					4703			
WeightCheck Date : 10-JUL-2026										
B262004	EMPTY/INSPECT/RECHARGE CABIN PORTABLE HALON FIRE EXTINGUISHER						PKG			
	C352 PKG 54	MOS	72				10-JUL-2026	**?**	?	?
26.060	W189232	HRS/MSC					4705.9			
05-10-25 AIRWORTHINESS	**REF:** AMM 26-22-00	AFL					4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
B262004	EMPTY/INSPECT/RECHARGE COCKPIT PORTABLE HALON FIRE EXTINGUISHER						PKG			
	PN-UNKNOWN PKG 54	MOS	72				10-JUL-2026	**?** ?	?	?
26.050	Y-624134	HRS/MSC					4705.9			
05-10-25 AIRWORTHINESS	**REF:** AMM 26-22-00	AFL					4703			
B262005 (s)	FUNCTIONAL TEST ENGINE FIRE EXTINGUISHER SYSTEM						PKG			
	PKG 7,102	MOS	36	+2m			10-JUL-2026			
26.110		HRS/MSC	1200	+100			4705.9			
	REF: AMM 26-21-00	AFL					4703			
+ B262101 (s)	FIRE EXTINGUISHER WIRING DETAILED INSPECTION (CHAPTER 4 ITEM) TASK 26-21-00-220						PKG			
	PKG 506	MOS	24							
		HRS/MSC								
	REF: AMM 26-21-00	AFL								
CHAPTER 27	**FLIGHT CONTROLS**									
271001	AILERON TRIM ACTUATOR									
	5565450-72	MOS					22-SEP-1993			
27.010	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 27-11-07	AFL		N:0			0			
272001	RUDDER TRIM ACTUATOR									
	5565450-71	MOS					22-SEP-1993			
27.020	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 27-21-05	AFL		N:0			0			
273002	TRIM MIXER ACTUATOR									
	44430-3657	MOS					24-AUG-1997			
27.030	T153	HRS/MSC	O/C	O:0			683			
	REF: AMM 27-31-07	AFL								
273003	LEFT ELEVATOR TRIM ACTUATOR									
	5565450-81	MOS					25-AUG-1997			
27.040	SN-UNKNOWN	HRS/MSC	O/C	N:0			683			
	REF: AMM 27-31-05	AFL								

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
273003	RIGHT ELEVATOR TRIM ACTUATOR									
	6361215-22	MOS					07-JAN-2009			
27.040	-NSN-	HRS/MSC	O/C	N:0			3066			
	REF: AMM 27-31-05	AFL								
275001	FLAP CONTROL VALVE									
	66720	MOS					22-SEP-1993			
27.050	990	HRS/MSC	O/C	N:0			0			
	REF: AMM 27-51-04	AFL		N:0			0			
275003	NO. 1 FLAP ACTUATOR									
	1535000	MOS					22-SEP-1993			
27.060	241	HRS/MSC	O/C	N:0			0			
	REF: AMM 27-51-04	AFL		N:0			0			
275003	NO. 2 FLAP ACTUATOR									
	1535000	MOS					22-SEP-1993			
27.060	238	HRS/MSC	O/C	N:0			0			
	REF: AMM 27-51-04	AFL		N:0			0			
275004	LEFT WING LEFT INBOARD AFT FLAP ROLLER									
	CC50380	MOS					22-SEP-1993			
27.070	SN-UNKNOWN	HRS/MSC		N:0			0			
	REF: GENERIC NO REF	AFL	5000	N:0			0	**5000**		161
275004	LEFT WING LEFT OUTBOARD AFT FLAP ROLLER									
	CC50380	MOS					22-SEP-1993			
27.070	SN-UNKNOWN	HRS/MSC		N:0			0			
	REF: GENERIC NO REF	AFL	5000	N:0			0	**5000**		161
275004	LEFT WING RIGHT INBOARD AFT FLAP ROLLER									
	CC50380	MOS					22-SEP-1993			
27.075	SN-UNKNOWN	HRS/MSC		N:0			0			
	REF: GENERIC NO REF	AFL	5000	N:0			0	**5000**		161

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
275004	LEFT WING RIGHT OUTBOARD AFT FLAP ROLLER									
	CC50380	MOS					22-SEP-1993			
27.075	SN-UNKNOWN	HRS/MSC		N:0			0			
	REF: GENERIC NO REF	AFL	5000	N:0			0	**5000**		161
275004	RIGHT WING LEFT INBOARD AFT FLAP ROLLER									
	CC50380	MOS					22-SEP-1993			
27.080	SN-UNKNOWN	HRS/MSC		N:0			0			
	REF: GENERIC NO REF	AFL	5000	N:0			0	**5000**		161
275004	RIGHT WING LEFT OUTBOARD AFT FLAP ROLLER									
	CC50380	MOS					22-SEP-1993			
27.080	SN-UNKNOWN	HRS/MSC		N:0			0			
	REF: GENERIC NO REF	AFL	5000	N:0			0	**5000**		161
275004	RIGHT WING RIGHT INBOARD AFT FLAP ROLLER									
	CC50380	MOS					22-SEP-1993			
27.085	SN-UNKNOWN	HRS/MSC		N:0			0			
	REF: GENERIC NO REF	AFL	5000	N:0			0	**5000**		161
275004	RIGHT WING RIGHT OUTBOARD AFT FLAP ROLLER									
	CC50380	MOS					22-SEP-1993			
27.085	SN-UNKNOWN	HRS/MSC		N:0			0			
	REF: GENERIC NO REF	AFL	5000	N:0			0	**5000**		161
276001	NO. 1 SPEED BRAKE ACTUATOR									
	1535500-1	MOS					22-SEP-1993			
27.090	129	HRS/MSC	O/C	N:0			0			
	REF: AMM 27-61-04	AFL		N:0			0			
276001	NO. 2 SPEED BRAKE ACTUATOR									
	991234-1	MOS		O:0			21-JAN-2026			
27.090	1849	HRS/MSC	O/C	O:0			4694			
	REF: AMM 27-61-04	AFL					4691			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
276002	SPEED BRAKE FLAP CONTROL VALVE										
	66720	MOS						22-SEP-1993			
27.100	992	HRS/MSC	O/C		N:0			0			
	REF: GENERIC NO REF	AFL			N:0			0			
276003	SAFETY SPDBK VALVE										
	68930	MOS						22-SEP-1993			
27.110	354	HRS/MSC	O/C		N:0			0			
	REF: AMM 27-61-05	AFL			N:0			0			
A271003 (s)	INSPECT AILERON AND AILERON TRIM TAB							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
27.120		HRS/MSC	300	+30				4705.9			
	REF: AMM 27-11-00	AFL						4703			
A271004 (s)	INSPECT CONTROL WHEEL							PKG			
	PKG 1	MOS	24	+2m				10-JUL-2026			
27.130		HRS/MSC	300	+30				4705.9			
	REF: AMM 27-11-00	AFL						4703			
A271005 (s)	INSPECT AILERON, RUDDER AND ELEVATOR TRIM TAB CONTROL AND INDICATOR							PKG			
	PKG 1	MOS	24	+2m				10-JUL-2026			
27.140		HRS/MSC	300	+30				4705.9			
	REF: AMM 27-11-00	AFL						4703			
A271006 (s)	INSPECT AILERON CONTROL CABLE							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.150		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-11-00	AFL						4703			
A271007 (s)	INSPECT AILERON TRIM CABLE							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.160		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-11-00	AFL						4703			

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A271014 (s)	INSPECT AILERON DRIVE BRACKET							PKG			
	PKG 46	MOS			I:0			22-SEP-1993			
27.180		HRS/MSC			I:0			0			
	REF: AMM 27-11-00	AFL	15000		I:0			0			
A271015 (s)	INSPECT AILERON YOKE							PKG			
	PKG 47	MOS			I:0			22-SEP-1993			
27.190		HRS/MSC			I:0			0			
	REF: AMM 27-11-00	AFL	15000		I:0			0			
A272002 (s)	INSPECT RUDDER AND RUDDER TRIM TAB							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
27.200		HRS/MSC	300	+30				4705.9			
	REF: AMM 27-21-00	AFL						4703			
A272003 (s)	INSPECT RUDDER PEDALS							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.210		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-21-03	AFL						4703			
A272005 (s)	INSPECT RUDDER CABLE							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.220		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-21-06	AFL						4703			
A272006 (s)	INSPECT RUDDER TRIM CABLE							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.230		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-21-06	AFL						4703			
A273002 (s)	EXTERNAL INSPECTION ELEVATOR							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
27.250		HRS/MSC	300	+30				4705.9			
	REF: AMM 27-31-00	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A273005 (s)	INSPECT CONTROL COLUMNS							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.260		HRS/MSC	1200					4705.9			
	REF: AMM 27-31-02	AFL						4703			
A273006 (s)	INSPECT ELEVATOR LINKAGE							PKG			
	PKG 7,107	MOS	36	+2m				10-JUL-2026			
27.270		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-31-00	AFL						4703			
A273007 (s)	INSPECT FLAP/ELEVATOR ELECTRIC TRIM MIXER							PKG			
	PKG 7,105	MOS	36	+2m				10-JUL-2026			
27.280		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-51-00	AFL						4703			
A273008 (s)	INSPECT ELEVATOR CABLE							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.290		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-31-00	AFL						4703			
A273009 (s)	INSPECT ELEVATOR TRIM CABLE							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.300		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-31-00	AFL						4703			
A275003 (s)	INSPECT FLAP PRESELECT CABLE							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.320		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-51-00	AFL						4703			
A275004 (s)	INSPECT FLAP							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
27.330		HRS/MSC	300	+30				4705.9			
	REF: AMM 27-51-00	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A275007 (s)	INSPECT FLAP BELL CRANKS							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.340		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-51-00	AFL						4703			
A275021 (s)	INSPECT FLAP CROSSTIE SYSTEM							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.350		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-51-00	AFL						4703			
A275022 (s)	INSPECT FLAP/ELEVATOR TRIM MIXER INTERCONNECT CABLE SYSTEM							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.360		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-31-07	AFL						4703			
A276001 (s)	INSPECT SPEED BRAKE SYSTEM							PKG			
	PKG 7,109	MOS	36	+2m				10-JUL-2026			
27.370		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-61-00	AFL						4703			
B271001 (s)	CHECK AILERON TRIM TAB							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.380		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-11-00	AFL						4703			
B271002 (s)	CHECK AILERON AND AILERON TRIM TAB							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.390		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-11-00	AFL						4703			
B272001 (s)	CHECK RUDDER TRIM TAB							PKG			
	PKG 7,107	MOS	36	+2m				10-JUL-2026			
27.400		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-21-00	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
B272004 (s)	CHECK RUDDER AND RUDDER TRIM TAB TRAVEL							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.410		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-21-00	AFL						4703			
B273003 (s)	CHECK ELEVATOR AND ELEVATOR TRIM TAB							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.420		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-31-00	AFL						4703			
B273004 (s)	CHECK ELEVATOR TRIM TAB FREE PLAY							PKG			
	PKG 7,107	MOS	36	+2m				10-JUL-2026			
27.430		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-31-00	AFL						4703			
B273015 (s)	OPERATIONAL CHECK ELEVATOR ELECTRICAL TRIM MIXER SYSTEM							PKG			
	PKG 1	MOS	24	+2m				10-JUL-2026			
27.440		HRS/MSC	300	+30				4705.9			
	REF: AMM 27-31-07	AFL						4703			
B275004 (s)	OPERATIONAL CHECK FLAP APPROACH WARNING SWITCH							PKG			
	PKG 7,102	MOS	36	+2m				10-JUL-2026			
27.450		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-51-00	AFL						4703			
B275006 (s)	CHECK FLAP TRAVEL							PKG			
	PKG 7,109	MOS	36	+2m				10-JUL-2026			
27.460		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-51-00	AFL						4703			
B275009 (s)	LEAK CHECK FLAP HYDRAULIC ACTUATORS							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
27.470		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-51-04	AFL						4703			

TASK NO	TASK DESCRIPTION / PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
B277001 (s)	INSPECT/OPERATIONAL CHECK CONTROL LOCK SYSTEM							PKG			
	PKG 7,102	MOS	36	+2m				10-JUL-2026			
27.480		HRS/MSC	1200	+100				4705.9			
	REF: AMM 27-71-00	AFL						4703			
C271001 (s)	LUBRICATE/CHECK AILERON TRIM TAB ACTUATOR							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
27.490		HRS/MSC	300	+30				4705.9			
	REF: AMM 27-11-00	AFL						4703			
C272001 (s)	LUBRICATE/CHECK RUDDER TRIM TAB ACTUATOR							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
27.500		HRS/MSC	300	+30				4705.9			
	REF: AMM 27-21-00	AFL						4703			
C273001 (s)	LUBRICATE/CHECK ELEVATOR TRIM TAB ACTUATOR							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
27.510		HRS/MSC	300	+30				4705.9			
	REF: AMM 27-31-00	AFL						4703			
CHAPTER 28	**FUEL**										
28-00-02-220	MICROBIOLOGICAL CONTAMINATION INSPECTION (AIRPLANES NOT USING THE BIOCIDAL PREVENTATIVE TREATMENT)										
		MOS						12-MAY-2021			
		HRS/MSC	A/R					4364.8			
OPERATOR REQUEST	**REF:** AMM 28-00-02	AFL						4525			
28-00-02-221	MICROBIOLOGICAL CONTAMINATION INSPECTION (AIRPLANES USING THE BIOCIDAL PREVENTATIVE TREATMENT)										
		MOS						02-FEB-2021			
		HRS/MSC	A/R					4356.1			
OPERATING TIME LIMIT	**REF:** AMM 28-00-02	AFL						4521			
282001	NO. 1 ELECTRIC FUEL BOOST PUMP										
	1C7-12	MOS						22-SEP-1993			
28.060	2AJ7	HRS/MSC	O/C		N:0			0			
	REF: AMM 28-21-01	AFL			N:0			0			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
282001	NO. 2 ELECTRIC FUEL BOOST PUMP									
	1C7-12	MOS					22-SEP-1993			
28.060	2AJ6	HRS/MSC	O/C	N:0			0			
	REF: AMM 28-21-01	AFL		N:0			0			
282010	LEFT MOTIVE FUEL VALVE									
	3244850-1	MOS		O:0			12-MAY-2011			
28.120	B28454	HRS/MSC	O/C	O:0			3518.8			
	REF: AMM 28-21-06	AFL		O:0			4005			
282010	RIGHT MOTIVE FUEL VALVE									
	3244850-1	MOS		O:0			12-MAY-2011			
28.120	B28476	HRS/MSC	O/C	O:0			3518.8			
	REF: AMM 28-21-06	AFL		O:0			4005			
284001	NO. 1 FUEL LOW LEVEL SWITCH									
	L15H-3	MOS					22-SEP-1993			
28.170	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
284001	NO. 2 FUEL LOW LEVEL SWITCH									
	L15H-3	MOS					22-SEP-1993			
28.170	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
284002	LEFT FUEL QTY COMPENSATOR									
	300047-13001	MOS					22-SEP-1993			
28.160	16663	HRS/MSC	O/C	N:0			0			
	REF: AMM 28-41-01	AFL		N:0			0			
284002	RIGHT FUEL QTY COMPENSATOR									
	300047-13001	MOS					22-SEP-1993			
28.160	16670	HRS/MSC	O/C	N:0			0			
	REF: AMM 28-41-01	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
284007	FUEL QTY INDICATOR										
	VSDL-OC403F-1	MOS						22-SEP-1993			
28.165	567	HRS/MSC	O/C		N:0			0			
	REF: AMM 28-41-04	AFL			N:0			0			
A281001 (s)	INSPECT WING FUEL STORAGE AREA							PKG			
	PKG 7,109	MOS	36	+2m				10-JUL-2026			
28.200		HRS/MSC	1200	+100				4705.9			
	REF: AMM 28-10-00	AFL						4703			
A282002 (s)	INSPECT WING FUEL SYSTEM COMPONENT							PKG			
	PKG 7,109	MOS	36	+2m				10-JUL-2026			
28.210		HRS/MSC	1200	+100				4705.9			
	REF: AMM 28-20-00	AFL						4703			
B282003 (s)	OPERATIONAL CHECK FUEL SYSTEM							PKG			
	PKG 7,104	MOS	36	+2m				10-JUL-2026			
28.220		HRS/MSC	1200	+100				4705.9			
	REF: AMM 28-20-00	AFL						4703			
B282004 (s)	OPERATIONAL CHECK FUEL SYSTEM							PKG			
	PKG 7,103	MOS	36	+2m				10-JUL-2026			
28.230		HRS/MSC	1200	+100				4705.9			
	REF: AMM 28-20-00	AFL						4703			
B284001 (s)	OPERATIONAL CHECK LOW FUEL WARNING SYSTEM							PKG			
	PKG 7,104	MOS	36	+2m				10-JUL-2026			
28.240		HRS/MSC	1200	+100				4705.9			
	REF: AMM 28-42-00	AFL						4703			
D282002 (s)	CHANGE FUEL FILTER ELEMENT							PKG			
	PKG 7,109	MOS	36	+2m				10-JUL-2026			
28.250		HRS/MSC	1200	+100				4705.9			
	REF: AMM 28-21-05	AFL						4703			
CHAPTER 29	**HYDRAULIC POWER**										

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
291001	MAIN HYD RESERVOIR									
	40500-7	MOS					22-SEP-1993			
29.010	455	HRS/MSC	O/C	N:0			0			
	REF: AMM 29-11-01	AFL		N:0			0			
291002	LEFT HYDRAULIC PUMP									
	24195-LAA	MOS					22-SEP-1993			
29.050	1491	HRS/MSC	O/C	N:0			0			
	REF: AMM 29-11-03	AFL		N:0			0			
291002	RIGHT HYDRAULIC PUMP									
	24195-LAA	MOS					22-SEP-1993			
29.050	1487	HRS/MSC	O/C	N:0			0			
	REF: AMM 29-11-03	AFL		N:0			0			
291005	NO. 1 CK VALVE HYDRAULIC FLOW SWITCH									
	3520020100-4	MOS					22-SEP-1993			
29.020	3348	HRS/MSC	O/C	N:0			0			
	REF: AMM 29-11-05	AFL		N:0			0			
291005	NO. 2 CK VALVE HYDRAULIC FLOW SWITCH									
	3520020100-4	MOS					22-SEP-1993			
29.020	3359	HRS/MSC	O/C	N:0			0			
	REF: AMM 29-11-05	AFL		N:0			0			
291007	NO. 1 MOTOR ACTUATOR VALVE									
	AV24B1325C5	MOS					17-NOV-2004			
29.120	T67713	HRS/MSC	O/C	O:0			1689			
	REF: GENERIC NO REF	AFL								
291007	NO. 2 MOTOR ACTUATOR VALVE									
	AV24B1325C5	MOS					22-SEP-1993			
29.120	P27684	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
291008	THERMAL RELIEF VALVE										
	OAS5322-3-1700	MOS						22-SEP-1993			
29.030	232	HRS/MSC	O/C		N:0			0			
	REF: GENERIC NO REF	AFL			N:0			0			
291009	PRESSURE RELIEF VALVE										
	4614	MOS						22-SEP-1993			
29.030	1303A	HRS/MSC	O/C		N:0			0			
	REF: AMM 28-11-10	AFL			N:0			0			
291012	SOLENOID BYPASS VALVE										
	61510-1	MOS						22-SEP-1993			
29.040	1055A	HRS/MSC	O/C		N:0			0			
	REF: GENERIC NO REF	AFL			N:0			0			
A291002 (s)	INSPECT HYDRAULIC SUB-PANEL							PKG			
	PKG 1,3,15	MOS						10-JUL-2026			
29.100		HRS/MSC	150	+30				4705.9			
	REF: AMM 29-11-06	AFL						4703			
D291001 (s)	INSPECT/REPLACE HYDRAULIC FILTERS AND FILTER ELEMENT							PKG			
	PKG 7,105	MOS	36	+2m				10-JUL-2026			
29.110		HRS/MSC	1200	+100				4705.9			
	REF: AMM 29-11-04	AFL						4703			
CHAPTER 30	**ICE AND RAIN PROTECTION**										
301001	LEFT TEMP CONTROL SL002 SWITCH										
	1173T42-3	MOS						22-SEP-1993			
30.060	SN-UNKNOWN	HRS/MSC	O/C		N:0			0			
	REF: AMM 30-11-00	AFL			N:0			0			
301001	NO. 1 OUTBRD WING DEICE BOOT										
	35-5D5230-01	MOS						14-OCT-2005			
30.020	MYDN5W0	HRS/MSC	O/C		N:0			1938			
	REF: AMM 30-12-01	AFL									

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
301001	NO. 2 OUTBRD WING DEICE BOOT									
	35-5D5230-02	MOS					14-OCT-2005			
30.020	MYB3X50	HRS/MSC	O/C	N:0			1938			
	REF: AMM 30-12-01	AFL								
301001	RIGHT TEMP CONTROL SR002 SWITCH									
	1173T42-3	MOS					22-SEP-1993			
30.060	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 30-11-00	AFL		N:0			0			
301001	WING ANTI-ICE BLEED AIR CROSSFLOW ISOLATION VALVE									
	1H123-1	MOS					22-SEP-1993			
30.125	4AJ25	HRS/MSC	O/C	N:0			0			
	REF: AMM 30-14-00	AFL		N:0			0			
301002	NO. 1 HORIZONTAL STABILIZER DEICE BOOT									
	29S-5D5225-03	MOS					04-SEP-2001			
30.010	MP97500	HRS/MSC	O/C	N:0			1325			
	REF: See Workcard	AFL								
301002	NO. 2 HORIZONTAL STABILIZER DEICE BOOT									
	29S-5D5225-04	MOS					04-SEP-2001			
30.010	MQ43090	HRS/MSC	O/C	N:0			1325			
	REF: See Workcard	AFL								
301004	LEFT WING ANTI-ICE BLEED AIR PRESSURE REG SHUTOFF VT001 VLV									
	1962-00-3	MOS					17-NOV-2004			
30.090	2159	HRS/MSC	O/C	N:0			1689			
	REF: AMM 30-14-00	AFL								
301004	RIGHT WING ANTI-ICE BLEED AIR PRESSURE REG SHUTOFF VT002 VLV									
	67410-2	MOS					22-SEP-1993			
30.090	2378ABCD	HRS/MSC	O/C	N:0			0			
	REF: AMM 30-14-00	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
301007	LEFT RAM AIR MODULATING TEMP CONTROL VLV									
	27441500-01	MOS					22-SEP-1993			
30.080	4AJ37	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
301007	RIGHT RAM AIR MODULATING TEMP CONTROL VLV									
	27441500-01	MOS					22-SEP-1993			
30.080	4AJ36	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
301008	LEFT DEICE CONTROL SLV19 VLV									
	3D2353-06	MOS					14-OCT-2005			
30.040	N041819	HRS/MSC	O/C	N:0			1938			
	REF: AMM 30-12-02	AFL								
301008	RIGHT DEICE CONTROL SLV18 VLV									
	3D2353-06	MOS					14-OCT-2005			
30.040	N041143	HRS/MSC	O/C	N:0			1938			
	REF: AMM 30-12-02	AFL								
301009	LEFT TEMP CONTROL S95 SENSOR									
	27431501-04	MOS					22-SEP-1993			
30.070	3AJ27	HRS/MSC	O/C	N:0			0			
	REF: AMM 30-11-00	AFL		N:0			0			
301009	RIGHT TEMP CONTROL S94 SENSOR									
	27431501-04	MOS					22-SEP-1993			
30.070	3AJ24	HRS/MSC	O/C	N:0			0			
	REF: AMM 30-11-00	AFL		N:0			0			
302003	LEFT ENGINE ANTI-ICE SOLENOID VALVE									
	67410-1	MOS					12-JUL-2006			
30.170	2757ABCDEGK	HRS/MSC	O/C	O:0			2247			
	REF: AMM 30-21-00	AFL								

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
302003	RIGHT ENGINE ANTI-ICE SOLENOID VALVE									
	67410-1	MOS					22-SEP-1993			
30.170	2405ABCD	HRS/MSC	O/C	N:0			0			
	REF: AMM 30-21-00	AFL		N:0			0			
302004	LEFT ENGINE INLET TEMPERATURE S95 SWITCH									
	21548-2-19-6	MOS					22-SEP-1993			
30.200	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 30-21-01	AFL		N:0			0			
302004	RIGHT ENGINE INLET TEMPERATURE S94 SWITCH									
	21548-2-19-6	MOS					22-SEP-1993			
30.200	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 30-21-01	AFL		N:0			0			
302005	LEFT ANTI ICING VALVE									
	10018200C	MOS		O:0			12-MAY-2011			
30.490	543	HRS/MSC	O/C	O:0			3518.8			
	REF: AMM 30-21-01	AFL		O:0			4005			
302005	RIGHT ANTI ICING VALVE									
	10018200A	MOS		O:0			12-MAY-2011			
30.490	521	HRS/MSC	O/C	N:2021.8 O:0			3518.8			
	REF: AMM 30-21-01	AFL		O:0			4005			
302006	LEFT BLEED VALVE ACTUATOR									
	800888-1	MOS		O:0			12-MAY-2011			
30.500	F27499	HRS/MSC	O/C	N:3495 O:0			3518.8			
	REF: AMM 30-41-01	AFL		N:3989 O:0			4005			
302006	RIGHT BLEED VALVE ACTUATOR									
	800888-1	MOS		O:0			12-MAY-2011			
30.500	F27500	HRS/MSC	O/C	N:3495 O:0			3518.8			
	REF: AMM 30-41-01	AFL		N:3989 O:0			4005			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
303001	LEFT PITOT TUBE									
	PH502	MOS					22-SEP-1993			
30.210	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
303001	RIGHT PITOT TUBE									
	PH502	MOS					22-SEP-1993			
30.210	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
304001	BLEED AIR MONITOR-									
	1169-1	MOS					22-SEP-1993			
30.520	2024	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
304002	ANTI-ICE BLEED AIR WNDSHLD HEAT EXCHANGER									
	10663A	MOS					22-SEP-1993			
30.270	692	HRS/MSC	O/C	N:0			0			
	REF: AMM 30-41-02	AFL		N:0			0			
304004	ALCOHOL WINDSHIELD ANTI-ICE PUMP									
	476411	MOS					22-SEP-1993			
30.290	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
304005	TEMP CONTROL VALVE									
	27241287	MOS					22-SEP-1993			
30.530	7AH20	HRS/MSC	O/C	N:0			0			
	REF: AMM 30-41-02	AFL		N:0			0			
304006	ANTI-ICE BLEED AIR WNDSHLD TEMP XMTR26 SENSOR									
	27231272-20A	MOS					22-SEP-1993			
30.280	1AJ7	HRS/MSC	O/C	N:0			0			
	REF: AMM 30-41-03	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
304007	ANTI-ICE BLEED AIR WNDSHLD HEAT EXCHANGER PRESS S130 SWITCH										
	1115P25	MOS						22-SEP-1993			
30.250	2092A	HRS/MSC	O/C		N:0			0			
	REF: AMM 30-41-03	AFL			N:0			0			
304009	WINDSHIELD ANTI-ICE BLEED AIR CONTROL VALVE										
	1962-00-3	MOS						12-JUL-2006			
30.260	2706	HRS/MSC	O/C		O:0			2247			
	REF: AMM 30-41-01	AFL									
A301001 (s)	INSPECT WING HEATED LEADING EDGE BLEED AIR OUTLET HOLES							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
30.300		HRS/MSC	300	+30				4705.9			
	REF: AMM 30-11-00	AFL						4703			
A301002 (s)	INSPECT WING HEATED LEADING EDGE AND PLUMBING							PKG			
	PKG 7,109	MOS	36	+2m				10-JUL-2026			
30.310		HRS/MSC	1200	+100				4705.9			
	REF: AMM 30-11-00	AFL						4703			
A301003 (s)	INSPECT WING HEATED LEADING EDGE BLEED AIR COMPONENTS							PKG			
	PKG 3	MOS	24	+2m				10-JUL-2026			
30.320		HRS/MSC	300	+30				4705.9			
	REF: AMM 30-11-00	AFL						4703			
A301004 (s)	INSPECT WING HEATED LEADING EDGE ANTI-ICE TAILCONE COMPONENTS							PKG			
	PKG 7,105	MOS	36	+2m				10-JUL-2026			
30.330		HRS/MSC	1200	+100				4705.9			
	REF: AMM 30-11-00	AFL						4703			
A301005 (s)	INSPECT WING HEATED LEADING EDGE BLEED AIR OUTLET HOLES							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
30.340		HRS/MSC	300	+30				4705.9			
	REF: AMM 30-14-00	AFL						4703			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION / PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A301006 (s)	INSPECT WING HEATED LEADING EDGE AND PLUMBING							PKG			
	PKG 7,109	MOS	36	+2m				10-JUL-2026			
30.350		HRS/MSC	1200	+100				4705.9			
	REF: AMM 30-14-00	AFL						4703			
A301008 (s)	INSPECT WING HEATED LEADING EDGE ANTI-ICE TAILCONE COMPONENTS							PKG			
	PKG 7,105	MOS	36	+2m				10-JUL-2026			
30.360		HRS/MSC	1200	+100				4705.9			
	REF: AMM 30-14-00	AFL						4703			
A304001 (s)	INSPECT WINDSHIELD BLEED AIR AUGMENTER DOOR AND SHROUD							PKG			
	PKG 7,101	MOS	36	+2m				10-JUL-2026			
30.380		HRS/MSC	1200	+100				4705.9			
	REF: AMM 30-41-00	AFL						4703			
A304003 (s)	INSPECT WINDSHIELD BLEED AIR CONTROL							PKG			
	PKG 7,108	MOS	36	+2m				10-JUL-2026			
30.390		HRS/MSC	1200	+100				4705.9			
	REF: AMM 30-41-04	AFL						4703			
A304004 (s)	INSPECT WINDSHIELD ALCOHOL RESERVOIR							PKG			
	PKG 7,100	MOS	36	+2m				10-JUL-2026			
30.290		HRS/MSC	1200	+100				4705.9			
	REF: AMM 30-42-00	AFL						4703			
B301001 (s)	OPERATIONAL TEST BLEED AIR ANTI-ICE SYSTEMS							PKG			
	PKG 7,104	MOS	36	+2m				10-JUL-2026			
30.400		HRS/MSC	1200	+100				4705.9			
	REF: AMM 30-11-00	AFL						4703			
B301003 (s)	OPERATIONAL CHECK PNEUMATIC DEICE SYSTEM							PKG			
	PKG 4	MOS	24	+2m				10-JUL-2026			
30.420		HRS/MSC	300	+30				4705.9			
	REF: AMM 30-12-00	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
B301005 (s)	OPERATIONAL TEST BLEED AIR ANTI-ICE SYSTEMS							PKG			
	PKG 7,104	MOS	36	+2m				10-JUL-2026			
30.430		HRS/MSC	1200	+100				4705.9			
	REF: AMM 30-14-00	AFL						4703			
B301006 (s)	OPERATIONAL CHECK PNEUMATIC DEICE SYSTEM							PKG			
	PKG 4	MOS	24	+2m				10-JUL-2026			
30.440		HRS/MSC	300	+30				4705.9			
	REF: AMM 30-12-00	AFL						4703			
B304001 (s)	OPERATIONAL CHECK WINDSHIELD ANTI-ICE							PKG			
	PKG 7,102	MOS	36	+2m				10-JUL-2026			
30.450		HRS/MSC	1200	+100				4705.9			
	REF: AMM 30-41-00	AFL						4703			
B304004 (s)	OPERATIONAL TEST WINDSHIELD ALCOHOL PUMP							PKG			
	PKG 1	MOS	24	+2m				10-JUL-2026			
30.460		HRS/MSC	300	+30				4705.9			
	REF: AMM 30-42-00	AFL						4703			
D304004 (s)	INSPECT/CLEAN WINDSHIELD ALCOHOL RESERVOIR FILTER							PKG			
	PKG 7,100	MOS	36	+2m				10-JUL-2026			
30.470		HRS/MSC	1200	+100				4705.9			
	REF: AMM 30-42-00	AFL						4703			
CHAPTER 31	**INDICATING/RECORDING SYSTEMS**										
312001	COPILOT DIGITAL CLOCK										
	M877A5V	MOS						29-DEC-2005			
31.010	4629	HRS/MSC	O/C		O:2012			2012			
	REF: AMM 31-20-01	AFL									
312001	PILOT DIGITAL CLOCK										
	M877A5V	MOS						22-SEP-1993			
31.010	4969	HRS/MSC	O/C		N:0			0			
	REF: AMM 31-20-01	AFL			N:0			0			

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
313001	FLIGHT HOUR RECORDER										
	C664503-0102	MOS						22-SEP-1993			
31.050	SN-UNKNOWN	HRS/MSC	O/C		N:0			0			
	REF: AMM GENERIC	AFL			N:0			0			
313003	NO. 1 ACCELEROMETER										
	7000992	MOS						22-SEP-1993			
31.070	6605	HRS/MSC	O/C		N:0			0			
	REF: See Workcard	AFL			N:0			0			
315001	MASTER WARNING ANNUNCIATOR										
	95000240-D14	MOS						02-MAR-1995			
31.060	483	HRS/MSC	O/C		O:0			235			
	REF: AMM GENERIC	AFL									
31FO-01 560	CLOCK/DIGITAL RH FACTORY OPTION										
	182A	MOS						22-SEP-1993			
	FO	HRS/MSC	-					0			
	REF: AMM GENERIC	AFL						0			
A313001 (s)	INSPECT FLIGHT DATA RECORDER							PKG			
	PKG 7,106	MOS	36	+2m				10-JUL-2026			
31.020		HRS/MSC	1200	+100				4705.9			
	REF: AMM 31-30-00	AFL						4703			
CHAPTER 32	**LANDING GEAR**										
32-31-09-280	PNEUMATIC (NITROGEN) STORAGE BOTTLE - HYDROSTATIC TEST										
	212940-2	MOS	36					10-JUL-2026	**31-MAY-2029**		918 d
32.180	879	HRS/MSC						4705.9			
	REF: AMM 32-31-09	AFL						4703			
HydroCheck Date: 01-MAY-2026											
321001	LEFT MAIN LANDING GEAR ASSEMBLY										
	6641000-35	MOS						22-SEP-1993			
32.010	61	HRS/MSC			N:0			0			
LIFE LIMIT	**REF:** AMM 32-11-01	AFL	12450		N:0			0	**12450**		7611

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
321002	RIGHT MAIN LANDING GEAR ASSEMBLY									
	6641000-36	MOS					22-SEP-1993			
32.020	61	HRS/MSC		N:0			0			
LIFE LIMIT	**REF:** AMM 32-11-02	AFL	12450	N:0			0	**12450**		7611
321003	LEFT MAIN LANDING GEAR TORQUE LINK BOLT									
	5541220-2	MOS					22-SEP-1993			
32.030	SN-UNKNOWN	HRS/MSC					0			
LIFE LIMIT	**REF:** AMM 32-11-01	AFL	10370	N:0			0	**10370**		5531
321003	RIGHT MAIN LANDING GEAR TORQUE LINK BOLT									
	5541220-2	MOS					22-SEP-1993			
32.030	SN-UNKNOWN	HRS/MSC					0			
LIFE LIMIT	**REF:** AMM 32-11-01	AFL	10370	N:0			0	**10370**		5531
322001	NOSE LANDING GEAR ASSEMBLY									
	6642000-26	MOS					22-SEP-1993			
32.080	17	HRS/MSC		N:0			0			
LIFE LIMIT	**REF:** AMM 32-21-01	AFL	23500	N:0			0	**23500**		18661
322002	NOSE SHIMMY DAMPER									
	5543001-11	MOS					28-NOV-2007			
32.100	1748-11X	HRS/MSC	O/C				2756			
	REF: AMM 32-21-02	AFL		O:0			3533			
322004	NOSE GEAR FORK/PISTON									
	6642000-3	MOS					22-SEP-1993			
32.090	SN-UNKNOWN	HRS/MSC		N:0			0			
LIFE LIMIT	**REF:** AMM 32-21-01	AFL	13640	N:0			0	**13640**		8801
323001	LEFT MAIN LANDING GEAR ACTUATOR									
	1523100-7	MOS					22-SEP-1993			
32.160	336	HRS/MSC		N:0			0			
LIFE LIMIT	**REF:** AMM 32-31-04	AFL	15000	N:0			0	**15000**		10161

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
323002	RIGHT MAIN LANDING GEAR ACTUATOR									
	1523100-8	MOS					22-SEP-1993			
32.160	331	HRS/MSC		N:0			0			
LIFE LIMIT	**REF:** AMM 32-31-04	AFL	15000	N:0			0	**15000**		10161
323003	NOSE LANDING GEAR ACTUATOR									
	1523200-9	MOS					20-NOV-2009			
32.170	1896	HRS/MSC					3383			
LIFE LIMIT	**REF:** AMM 32-31-03	AFL	15000	N:0			3927	**18927**		14088
323004	LEFT MLG UPLOCK ACTUATOR									
	5527504-2	MOS					22-SEP-1993			
32.110	1118	HRS/MSC	O/C	N:0			0			
	REF: AMM 32-31-05	AFL		N:0			0			
323004	NOSE UPLOCK ACTUATOR									
	5527504-2	MOS					22-SEP-1993			
32.120	1019	HRS/MSC	O/C	N:0			0			
	REF: AMM 32-31-05	AFL		N:0			0			
323004	RIGHT MLG UPLOCK ACTUATOR									
	5527504-2	MOS					22-SEP-1993			
32.110	1105	HRS/MSC	O/C	N:0			0			
	REF: AMM 32-31-05	AFL		N:0			0			
323006	PNEUMATIC BLOWDOWN/EMERGENCY BRAKE BOTTLE									
	212940-2	MOS	288	N:114			10-JUL-2026	**31-JAN-2041**		5181 d
32.180	879	HRS/MSC					4705.9			
	REF: AMM GENERIC	AFL					4703			
Manufacture Date: 01-JAN-2017										
323007	LANDING GEAR CONTROL VALVE									
	66710	MOS					22-SEP-1993			
32.200	557	HRS/MSC	O/C	N:0			0			
	REF: AMM 32-31-02	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
323008	DUMP VALVE									
	OAS5319-1	MOS					22-SEP-1993			
32.130	318	HRS/MSC	O/C	N:0			0			
	REF: AMM 32-31-06	AFL		N:0			0			
323019	EMERGENCY AIR BOTTLE GAUGE									
	2341128	MOS		N:0			22-SEP-1993			
32.190	52593A	HRS/MSC	O/C	N:0			0			
	REF: AMM GENERIC	AFL		N:0			0			
324001	LEFT MLG WHEEL ASSEMBLY									
	3-1490-1	MOS					22-SEP-1993			
32.340	2089	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
324001	RIGHT MLG WHEEL ASSEMBLY									
	3-1490-1	MOS					22-SEP-1993			
32.350	2090	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
324002	NOSE WHEEL ASSEMBLY									
	3-1418	MOS					27-JAN-2005			
32.360	6680	HRS/MSC	O/C				1769			
	REF: AMM 32-41-02	AFL		N:0			2849			
324003	LEFT MLG BRAKE ASSEMBLY									
	2-1529-7	MOS					19-OCT-2020			
32.230	1926	HRS/MSC	O/C				4342.8			
	REF: AMM 32-42-01	AFL					4514			
324004	RIGHT MLG BRAKE ASSEMBLY									
	2-1529-7	MOS					19-OCT-2020			
32.230	1358	HRS/MSC	O/C				4342.8			
	REF: AMM 32-42-01	AFL					4514			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
324005	LEFT MLG TIRE									
	220K28-1	MOS		N:0			29-NOV-2011			
32.340	10532531	HRS/MSC	O/C	N:0			3572			
	REF: AMM 32-41-01	AFL		N:0			4046			
324005	RIGHT MLG TIRE									
	220K28-1	MOS		N:0			29-NOV-2011			
32.350	10242513	HRS/MSC	O/C	N:0			3572			
	REF: AMM 32-41-01	AFL		N:0			4046			
324006	NOSE TIRE									
	031-613-8	MOS		N:0			21-JAN-2026			
32.360	5066T00255	HRS/MSC	O/C	N:0			4694			
	REF: AMM 32-41-02	AFL		N:0			4691			
324010	LEFT MLG SHUTTLE VALVE									
	195-183	MOS					22-SEP-1993			
32.210	2494	HRS/MSC	O/C	N:0			0			
	REF: AMM 32-31-08	AFL		N:0			0			
324010	RIGHT MLG SHUTTLE VALVE									
	195-183	MOS					22-SEP-1993			
32.210	2300	HRS/MSC	O/C	N:0			0			
	REF: AMM 32-31-08	AFL		N:0			0			
324011	LEFT MLG INBOARD BRAKE MASTER CYLINDER									
	95367-9	MOS					22-SEP-1993			
32.280	541	HRS/MSC	O/C	N:0			0			
	REF: AMM 32-42-02	AFL		N:0			0			
324011	RIGHT MLG INBOARD BRAKE MASTER CYLINDER									
	95367-9	MOS					22-SEP-1993			
32.290	524	HRS/MSC	O/C	N:0			0			
	REF: AMM 32-42-02	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
324012	LEFT MLG OUTBOARD MASTER BRAKE CYLINDER									
	95367-10	MOS					22-SEP-1993			
32.280	1139	HRS/MSC	O/C	N:0			0			
	REF: AMM 32-42-02	AFL		N:0			0			
324012	RIGHT MLG OUTBOARD MASTER BRAKE CYLINDER									
	95367-10	MOS					22-SEP-1993			
32.290	1146	HRS/MSC	O/C	N:0			0			
	REF: AMM 32-42-02	AFL		N:0			0			
324014	EMERGENCY AIR BRAKE VALVE									
	895232-0875	MOS					22-SEP-1993			
32.330	307	HRS/MSC	O/C	N:0			0			
	REF: AMM GENERIC	AFL		N:0			0			
324019	BRAKE PRESS PUMP ASSEMBLY									
	634343	MOS					22-SEP-1993			
32.310	9042	HRS/MSC	O/C	N:0			0			
	REF: AMM GENERIC	AFL		N:0			0			
324021	POWER BRAKE ANTISKID VALVE									
	38-707-1	MOS					22-SEP-1993			
32.240	734	HRS/MSC	O/C	N:0			0			
	REF: AMM 32-42-05	AFL		N:0			0			
324022	BRAKE CONTROL BOX									
	42-707-1	MOS					22-SEP-1993			
32.250	843	HRS/MSC	O/C	N:0			0			
	REF: AMM GENERIC	AFL		N:0			0			
324023	ANTISKID ACCUMULATOR									
	57C57652	MOS					14-FEB-2007			
32.260	0058	HRS/MSC	O/C	N:0			2476			
	REF: AMM 32-42-06	AFL								

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
324024	LEFT MLG WHEEL TRANSDUCER									
	40-955	MOS					22-SEP-1993			
32.220	2883	HRS/MSC	O/C	N:0			0			
	REF: AMM 32-42-07	AFL		N:0			0			
324024	RIGHT MLG WHEEL TRANSDUCER									
	40-955	MOS					22-SEP-1993			
32.220	2876	HRS/MSC	O/C	N:0			0			
	REF: AMM 32-42-07	AFL		N:0			0			
324025	PRESSURE SWITCH									
	1206P27	MOS					22-SEP-1993			
32.320	2042	HRS/MSC	O/C	N:0			0			
	REF: AMM GENERIC	AFL		N:0			0			
324026	POWER BRAKE ASSEMBLY MOTOR									
	MP50B1	MOS					22-SEP-1993			
32.300	90	HRS/MSC	O/C	N:0			0			
	REF: AMM GENERIC	AFL		N:0			0			
324101	PARKING BRAKE VALVE									
	95905	MOS					22-SEP-1993			
32.330	109A8	HRS/MSC	O/C	N:0			0			
	REF: AMM 32-42-03	AFL		N:0			0			
325001	NOSE STEERING BUNGEE ASSEMBLY									
	5565624-19	MOS					22-SEP-1993			
32.370	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 32-51-00	AFL		N:0			0			
326005	LEFT MAIN GEAR UP & LOCKED SWITCH									
	65-430087	MOS		N:0			29-NOV-2011			
32.400	SN-UNKNOWN	HRS/MSC	O/C	N:0			3572			
	REF: AMM GENERIC	AFL		N:0			4046			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
326005	NOSE GEAR UP & LOCKED SWITCH										
	65-430087	MOS						22-SEP-1993			
32.410	SN-UNKNOWN	HRS/MSC	O/C		N:0			0			
	REF: AMM GENERIC	AFL			N:0			0			
326005	RIGHT MAIN GEAR UP & LOCKED SWITCH										
	65-430087	MOS						22-SEP-1993			
32.400	SN-UNKNOWN	HRS/MSC	O/C		N:0			0			
	REF: AMM GENERIC	AFL			N:0			0			
A320001 (s)	GENERAL VISUAL INSPECTION (CORROSION INSPECTION) OF LANDING GEAR							PKG			
	PKG 503	MOS	6	+1m				10-JUL-2026			
		HRS/MSC						4705.9			
	REF: AMM 32-00-00	AFL						4703			
A320002 (s)	GENERAL VISUAL INSPECTION (CORROSION INSPECTION) OF LANDING GEAR							PKG			
	PKG 22	MOS	12	+1m				10-JUL-2026			
		HRS/MSC						4705.9			
	REF: AMM 32-00-00	AFL						4703			
A321001 (s)	INSPECT MAIN LANDING GEAR							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.460		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-11-01	AFL						4703			
A321002 (s)	CHECK MAIN GEAR STRUT EXTENSION							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.470		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-11-01	AFL						4703			
A321003 (s)	INSPECT MAIN LANDING GEAR							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.480		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-11-02	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A322001 (s)	INSPECT SHIMMY DAMPER							PKG			
	PKG 2,4,15	MOS						10-JUL-2026			
32.100		HRS/MSC	150	+30				4705.9			
	REF: AMM 32-21-02	AFL						4703			
A322002 (s)	INSPECT NOSE GEAR ASSEMBLY							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.080		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-21-01	AFL						4703			
A323002 (s)	INSPECT NOSE GEAR UPLOCK							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.490		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-31-05	AFL						4703			
A323003 (s)	INSPECT EMERGENCY GEAR EXTENSION SYSTEM CABLE							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
32.500		HRS/MSC	1200	+100				4705.9			
	REF: AMM 32-31-08	AFL						4703			
A323004 (s)	INSPECT MAIN GEAR UPLOCK							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.510		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-31-05	AFL						4703			
A323005 (s)	INSPECT MAIN GEAR UPLOCK							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.510		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-31-05	AFL						4703			
A324001 (s)	INSPECT/SERVICE MAIN GEAR WHEEL, TIRE AND BEARING							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.520		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-41-01	AFL						4703			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A324002 (s)	INSPECT/SERVICE NOSE WHEEL, TIRE AND BEARING							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.360		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-41-02	AFL						4703			
A324003 (s)	INSPECT/SERVICE NOSE WHEEL, TIRE AND BEARING (WITH GRAVEL RUNWAY)							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.360		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-41-02	AFL						4703			
A324004 (s)	INSPECT BRAKE MASTER CYLINDER							PKG			
	PKG 1	MOS	24	+2m				10-JUL-2026			
32.360		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-42-02	AFL						4703			
A324005 (s)	INSPECT EMERGENCY BRAKE CONTROL VALVE							PKG			
	PKG 7,101	MOS	36	+2m				10-JUL-2026			
32.530		HRS/MSC	1200	+100				4705.9			
	REF: AMM 32-42-09	AFL						4703			
A324007 (s)	INSPECT BRAKE RESERVOIR AND ANTISKID SYSTEM COMPONENTS							PKG			
	PKG 7,100	MOS	36	+2m				10-JUL-2026			
32.540		HRS/MSC	1200	+100				4705.9			
	REF: AMM 32-42-00	AFL						4703			
A324012 (s)	INSPECT MAIN LANDING GEAR WHEEL BRAKE							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.550		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-42-01	AFL						4703			
A324013 (s)	INSPECT BRAKE METERING VALVE							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.560		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-42-10	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A324014 (s)	INSPECT/SERVICE MAIN GEAR WHEEL, TIRE AND BEARING							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.520		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-41-01	AFL						4703			
A325001 (s)	INSPECT NOSE STEERING ARM SUPPORT BRACKET, BUNGEE AND BELLCRANK							PKG			
	PKG 7,103	MOS	36	+2m				10-JUL-2026			
32.570		HRS/MSC	1200	+100				4705.9			
	REF: AMM 32-51-00	AFL						4703			
A325002 (s)	INSPECT NOSE STEERING SYSTEM CABLE							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
32.580		HRS/MSC	1200	+100				4705.9			
	REF: AMM 32-51-00	AFL						4703			
A325003 (s)	INSPECT GRAVEL RUNWAY/NOSE WHEEL SPIN-UP COMPONENTS							PKG			
	PKG 2,4,15	MOS						10-JUL-2026			
32.590		HRS/MSC	150	+30				4705.9			
	REF: AMM 32-43-00	AFL						4703			
A325004 (s)	INSPECT NOSE WHEEL SPIN-UP CONTROL							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.600		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-43-00	AFL						4703			
A325009	INSPECT NOSE GEAR FORK/PISTON NOSE LANDING GEAR FORK										
	6642000-3 PKG 74	MOS						23-SEP-1993			
32.090	SN-UNKNOWN	HRS/MSC						0			
AIRWORTHINESS	**REF:** AMM 32-21-01	AFL	10000		I:10			0	**9990**		5151
B324006 (s)	CHECK MAIN GEAR WHEEL BRAKES WEAR							PKG			
	PKG 2,4,15	MOS						10-JUL-2026			
32.620		HRS/MSC	150	+30				4705.9			
	REF: AMM 32-42-01	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
B324008 (s)	OPERATIONAL CHECK ANTISKID BRAKE SYSTEM							PKG			
	PKG 7,104	MOS	36	+2m				10-JUL-2026			
32.630		HRS/MSC	1200	+100				4705.9			
	REF: AMM 32-42-00	AFL						4703			
B324009 (s)	OPERATIONAL TEST EMERGENCY BRAKE SYSTEM							PKG			
	PKG 7,104	MOS	36	+2m				10-JUL-2026			
32.640		HRS/MSC	1200	+100				4705.9			
	REF: AMM 32-42-09	AFL						4703			
B325001 (s)	FUNCTIONAL TEST NOSE WHEEL SPIN-UP SYSTEM							PKG			
	PKG 7,104	MOS	36	+2m				10-JUL-2026			
32.650		HRS/MSC	1200	+100				4705.9			
	REF: AMM 32-43-00	AFL						4703			
B326001 (s)	ADJUSTMENT/TEST LANDING GEAR HYDRAULIC SYSTEMS							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.660		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-01-00	AFL						4703			
B326002 (s)	CYCLE TEST LANDING GEAR							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.670		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-01-00	AFL						4703			
B326004 (s)	PERFORM LANDING GEAR HYDRAULIC SYSTEMS TEST							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.680		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-01-00	AFL						4703			
C325013 (s)	INSPECT NOSE WHEEL INNER AXLE							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
32.700		HRS/MSC	300	+30				4705.9			
	REF: AMM 32-41-02	AFL						4703			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
D324007 (s)	REPLACE ANTISKID SYSTEM MOTOR/PUMP FILTER							PKG			
	PKG 7,100	MOS	36	+2m				10-JUL-2026			
32.710		HRS/MSC	1200	+100				4705.9			
	REF: AMM 32-42-00	AFL						4703			
D324010 (s)	REPLACE BRAKE RESERVOIR AIR FILTER							PKG			
	PKG 7,100	MOS	36	+2m				10-JUL-2026			
32.720		HRS/MSC	1200	+100				4705.9			
	REF: AMM 32-42-00	AFL						4703			
D324011 (s)	CLEAN BRAKE RESERVOIR SUPPLY LINE FILTER							PKG			
	PKG 7,100	MOS	36	+2m				10-JUL-2026			
32.730		HRS/MSC	1200	+100				4705.9			
	REF: AMM 32-42-00	AFL						4703			
D324012 (s)	CLEAN MASTER CYLINDER IN-LINE FILTER							PKG			
	PKG 7,100	MOS	36	+2m				10-JUL-2026			
32.760		HRS/MSC	1200	+100				4705.9			
	REF: AMM 32-42-02	AFL						4703			
CHAPTER 33	**LIGHTS**										
331001	NO. 1 LIGHT PANEL DIMMER										
	273-1	MOS						22-SEP-1993			
33.150	2304	HRS/MSC	O/C		N:0			0			
	REF: AMM GENERIC	AFL			N:0			0			
331001	NO. 2 LIGHT PANEL DIMMER										
	273-1	MOS						22-SEP-1993			
33.150	2310	HRS/MSC	O/C		N:0			0			
	REF: AMM GENERIC	AFL			N:0			0			
331001	NO. 3 LIGHT PANEL DIMMER										
	273-1	MOS						22-SEP-1993			
33.150	2317	HRS/MSC	O/C		N:0			0			
	REF: AMM GENERIC	AFL			N:0			0			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
331011	INVT-115V EL PANEL									
	EM2044-1	MOS					22-SEP-1993			
33.160	1538	HRS/MSC	O/C	N:0			0			
	REF: AMM 33-11-01	AFL		N:0			0			
332001	INDIRECT LIGHT POWER UNIT									
	AL-5112	MOS					22-SEP-1993			
33.030	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 33-21-01	AFL		N:0			0			
332002	AFT INDIRECT LIGHTING INVERTER									
	AL0581	MOS					26-MAY-2004			
33.020	8580	HRS/MSC	O/C	N:0			1645			
	REF: AMM 33-21-01	AFL								
332002	FORWARD INDIRECT LIGHTING INVERTER									
	AL5114	MOS					26-MAY-2004			
33.010	6400	HRS/MSC	O/C	O:0			1645			
	REF: AMM 33-21-01	AFL								
334002	ROTATING/FLASHING BEACON									
	30-2140-5	MOS					10-DEC-2013			
33.080	1264	HRS/MSC	O/C				3746.3			
	REF: AMM 33-42-02	AFL					4154			
334003	NO. 1 STROBE POWER SUPPLY									
	60-2799-1	MOS		O:0			18-MAR-2022			
33.090	17766	HRS/MSC	O/C	O:0			4443.5			
	REF: AMM GENERIC	AFL					4561			
334003	NO. 2 STROBE POWER SUPPLY									
	60-2799-1	MOS					06-FEB-2006			
33.090	4549	HRS/MSC	O/C	O:0			2063			
	REF: AMM GENERIC	AFL								

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
335001	EMERGENCY BATTERY PACK										
	CBS28-1	MOS			R:0			21-AUG-2023			
33.080	2474M	HRS/MSC	O/C		R:0			4538.2			
	REF: AMM 33-51-01	AFL			R:0			4611			
A332001 (s)	INSPECT INDIRECT CABIN FLUORESCENT LIGHTING							PKG			
	PKG 7,103	MOS	36	+2m				10-JUL-2026			
33.100		HRS/MSC	1200	+100				4705.9			
	REF: AMM 33-21-01	AFL						4703			
A335001 (s)	INSPECT EMERGENCY LIGHTS, BATTERY BOX AND BATTERIES							PKG			
	PKG 7,101	MOS	36	+2m				10-JUL-2026			
33.110		HRS/MSC	1200	+100				4705.9			
	REF: AMM 33-51-01	AFL						4703			
A335002 (s)	INSPECT EMERGENCY EXIT LIGHTS							PKG			
	PKG 1	MOS	24	+2m				10-JUL-2026			
33.120		HRS/MSC	300	+30				4705.9			
	REF: AMM 33-51-01	AFL						4703			
A335003 (s)	INSPECT EMERGENCY LIGHTS, BATTERY BOX AND BATTERIES							PKG			
	PKG 7,101	MOS	36	+2m				10-JUL-2026			
33.130		HRS/MSC	1200	+100				4705.9			
	REF: AMM 33-51-01	AFL						4703			
B335001 (s)	OPERATIONAL CHECK EMERGENCY LIGHTS							PKG			
	PKG 1	MOS	24	+2m				10-JUL-2026			
33.140		HRS/MSC	300	+30				4705.9			
	REF: AMM 33-51-01	AFL						4703			
CHAPTER 34	**NAVIGATION**										
341001	NO. 1 AIRSPEED INDICATOR										
	C661063-0106	MOS						04-SEP-2001			
34.190	213	HRS/MSC	O/C		O:361			1325			
	REF: AMM 34-11-03	AFL									

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
341001	NO. 2 AIRSPEED INDICATOR									
	C661063-0106	MOS					29-AUG-2007			
34.190	W27154H	HRS/MSC	O/C	O:0			2649			
	REF: AMM 34-11-03	AFL								
341005	S262 MACH/AIRSPEED WARNING SWITCH									
	D2RA45C-27	MOS					09-OCT-2003			
34.170	300	HRS/MSC	O/C	O:0			1587			
	REF: AMM 34-11-04	AFL								
341006	PITOT PRESSURE SWITCH									
	D45C31	MOS					25-OCT-2006			
34.751	510	HRS/MSC	O/C	N:0			2369			
	REF: AMM 34-11-10	AFL								
341008	RVSM ADC ALTIMETER									
	70251N02D04	MOS					17-NOV-2004			
34.759	02120940B	HRS/MSC	O/C	N:0			1689			
	REF: AMM GENERIC	AFL								
341010	ANGLE OF ATTACK INDICATOR									
	C11605-1	MOS					22-SEP-1993			
34.050	363	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-13-06	AFL		N:0			0			
341011	ANGLE OF ATTACK STALL WARNING COMPUTER									
	C11606-8	MOS					16-SEP-1998			
34.070	564	HRS/MSC	O/C	N:0			822			
	REF: AMM GENERIC	AFL								
341013	ANGLE OF ATTACK TRANSMITTER									
	1703-15	MOS					22-SEP-1993			
34.080	340	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-13-00	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
341014	ANGLE OF ATTACK INDEXER									
	965-0113-008	MOS					22-SEP-1993			
34.060	1110	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-13-06	AFL		N:0			0			
341015	PILOT RADIO ALTIMETER ALT-55B INDICATOR									
	622-2937-009	MOS					11-JAN-2008			
34.100	2553	HRS/MSC	O/C	O:3527			2785			
	REF: AMM 34-12-02	AFL								
341019	LEFT ALTIMETER									
	4016341-905	MOS					04-SEP-2001			
34.757	93027411	HRS/MSC	O/C	O:1325			1325			
	REF: AMM 34-11-02	AFL								
341019	STANDBY ALTIMETER									
	C661072-0101	MOS					25-OCT-2006			
34.160	W1678H	HRS/MSC	O/C	O:0			2369			
	REF: AMM 34-11-02	AFL								
341020	VNAV CONTROL									
	7000472-901	MOS					17-NOV-2004			
34.757	02091088	HRS/MSC	O/C	N:0			1689			
	REF: AMM 34-14-02	AFL								
341022	OAT INDICATOR									
	C668510-0401	MOS					22-SEP-1993			
34.200	2589	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-11-05	AFL		N:0			0			
341035	ANGLE OF ATTACK HEAT MONITOR-									
	1703-147-1	MOS					22-SEP-1993			
34.030	395	HRS/MSC	O/C	N:0			0			
	REF: AMM GENERIC	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
341090	CALIBRATION TEST RVSM ADC ALTIMETER (91.411)									
	70251N02D04 PKG 24	MOS	24				22-MAY-2025	**31-MAY-2027**		187 d
	02120940B	HRS/MSC								
	REF:	AFL								
342001	MAGNETIC COMPASS									
	C660501-0301	MOS					11-JAN-2008			
34.220	SN-UNKNOWN	HRS/MSC	O/C	N:0			2785			
	REF: AMM 34-21-01	AFL								
342004	COPILOT ADI INDICATOR									
	504-0041-902	MOS					31-MAR-2006			
34.315	10194B	HRS/MSC	O/C	O:0						
	REF: AMM GENERIC	AFL								
342021	NO. 1 VERTICAL SPEED INDICATOR									
	C661006-0101	MOS					22-SEP-1993			
34.210	W30688	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-11-01	AFL		N:0			0			
342021	NO. 2 VERTICAL SPEED INDICATOR									
	C661006-0101	MOS					02-APR-2005			
34.210	W30487H	HRS/MSC	O/C	O:0			1856			
	REF: AMM 34-11-01	AFL								
342023	RADAR CONTROLLER									
	7008471-607	MOS					22-SEP-1993			
34.897	93031771	HRS/MSC	O/C	N:0			0			
	REF: AMM GENERIC	AFL		N:0			0			
342041	NO. 1 FLIGHT DIRECTOR COMPUTER									
	4018369-905	MOS					02-AUG-2000			
34.240	83013916	HRS/MSC	O/C	O:0			1159			
	REF: AMM 34-22-01	AFL								

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
342042	NO. 1 MODE FLIGHT DIRECTOR SELECTOR									
	4020570-905	MOS					12-JUL-2006			
34.250	93012165	HRS/MSC	O/C	O:3148			2247			
	REF: AMM 34-22-01	AFL								
342043	NO. 1 VERTICAL FLIGHT DIRECTOR GYRO									
	7000622-901	MOS					07-JAN-2009			
34.360	96037933	HRS/MSC	O/C	O:3378			3066			
	REF: AMM 34-22-01	AFL								
342044	NO. 2 RATE OF TURN GYRO									
	7007453-903	MOS					22-SEP-1993			
34.350	93053376	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-22-01	AFL		N:0			0			
342048	NO. 1 AIR DATA COMPUTER									
	7024900-30302	MOS					17-NOV-2004			
34.140	02040318	HRS/MSC	O/C	N:0			1689			
	REF: AMM 34-14-04	AFL								
342049	NO. 1 DIRECTIONAL GYRO									
	4020577-3	MOS					21-JAN-1994			
34.340	90124845	HRS/MSC	O/C	O:0			74			
	REF: AMM 34-21-05	AFL								
342049	NO. 2 DIRECTIONAL GYRO									
	4020577-3	MOS					22-SEP-1993			
34.340	93035384	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-21-05	AFL		N:0			0			
342050	NO. 1 FLUX DETECTOR									
	2594484	MOS					17-NOV-2004			
34.390	87105211	HRS/MSC	O/C	O:0			1689			
	REF: AMM 34-21-16	AFL								

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
342050	NO. 2 FLUX DETECTOR									
	2594484	MOS					11-JAN-2008			
34.390	78067909	HRS/MSC	O/C	O:0			2785			
	REF: AMM 34-21-16	AFL								
342052	REMOTE COMPENSATOR									
	2593379-1	MOS					22-SEP-1993			
34.230	93030956	HRS/MSC	O/C	N:0			0			
	REF: AMM GENERIC	AFL		N:0			0			
342053	NO. 2 HSI INDICATOR									
	7002493-903	MOS					22-SEP-1993			
34.270	93041983	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-23-03	AFL		N:0			0			
342063	NO. 1 REMOTE COURSE CONTROL									
	4026206-973	MOS					22-SEP-1993			
34.260	93024892	HRS/MSC	O/C	N:0			0			
	REF: AMM GENERIC	AFL		N:0			0			
342064	STANDBY GYRO POWER SUPPLY									
	501-1228-03	MOS		O:12			26-MAY-2026			
34.720	80940	HRS/MSC	H/T							
	REF: AMM 34-21-12	AFL								
342065	STANDBY GYRO									
	501-1197-05	MOS					22-SEP-1993			
34.380	4783	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-21-12	AFL		N:0			0			
342066	LEFT BOTTOM EFIS DISPLAY									
	7003430-901	MOS					22-SEP-1993			
34.905	93033008	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-20-02	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
342066	LEFT TOP EFIS DISPLAY									
	7003430-901	MOS					22-SEP-1993			
34.905	93032996	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-20-02	AFL		N:0			0			
342066	MFD 1 EFIS DISPLAY									
	7003430-901	MOS					22-SEP-1993			
34.905	93033038	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-20-02	AFL		N:0			0			
342068	NO. 1 (EFIS) CONTROLLER DISPLAY									
	7012977-753	MOS					22-SEP-1993			
34.310	93011433	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-20-02	AFL		N:0			0			
342069	MULTIFUNCTION DISPLAY CONTROLLER									
	7007062-933	MOS					22-SEP-1993			
34.300	93011198	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-23-02	AFL		N:0			0			
342069	NO. 1 INCLINOMETER									
	7005400-901	MOS					22-SEP-1993			
34.320	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-23-02	AFL		N:0			0			
342070	NO. 1 EFIS SYMBOL GENERATOR									
	7011672-667	MOS					22-SEP-1993			
34.787	92121204	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-23-01	AFL		N:0			0			
342071	MFD SYMBOL GENERATOR									
	7011673-606	MOS					22-SEP-1993			
34.789	92030410	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-23-01	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
342072	STATIC CONVERTER									
	501-1318-01	MOS					22-SEP-1993			
34.330	3951	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	AFL		N:0			0			
344002	INDICATOR-RADAR									
	7007700-301	MOS					07-AUG-2006			
	00081335	HRS/MSC	O/C	O:39			2290			
	REF:	AFL								
344003	PRIMUS 650 RADAR RECEIVER/TRANSMITTER									
	7008470-922	MOS					09-FEB-2002			
34.410	93041194	HRS/MSC	O/C	O:1211			1388			
	REF: AMM 34-40-03	AFL								
344021	NO. 1 RADIO MAGNETIC INDICATOR									
	622-2506-008	MOS					22-SEP-1993			
34.510	8040	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-52-02	AFL		N:0			0			
344022	RADIO ALT TRANSCEIVER									
	622-2855-001	MOS					22-SEP-1993			
34.110	8408	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
344023	AFT RECEIVER RADIO ALT ANTENNA									
	622-0954-001	MOS					22-SEP-1993			
34.120	5761	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-12-10	AFL		N:0			0			
344023	FORWARD TRAMSMITTER RADIO ALT ANTENNA									
	622-0954-001	MOS					22-SEP-1993			
34.120	5752	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-12-10	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
345004	AFT TRANSPONDER ANTENNA									
	DMNI50-2-2	MOS					22-SEP-1993			
34.420	54178	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-42-01	AFL		N:0			0			
345004	FORWARD TRANSPONDER ANTENNA									
	DMNI50-2-2	MOS					22-SEP-1993			
34.420	54177	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-42-01	AFL		N:0			0			
345007	AFT DME ANTENNA									
	DMNI50-2-2	MOS					22-SEP-1993			
34.520	54171	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-53-02	AFL		N:0			0			
345007	FORWARD DME ANTENNA									
	DMNI50-2-2	MOS					22-SEP-1993			
34.520	54169	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-53-02	AFL		N:0			0			
345010	NO. 1 NAVIGATION ANTENNA									
	CI120-1-L	MOS					12-JUL-2006			
34.420	K020767	HRS/MSC	O/C	N:0			2247			
	REF: AMM 34-52-03	AFL								
345011	NO. 1 ADF RECEIVER									
	622-7382-101	MOS					23-SEP-1993			
34.450	2358	HRS/MSC	O/C	N:0			8			
	REF: AMM GENERIC	AFL								
345011	NO. 2 ADF RECEIVER									
	622-7382-101	MOS					23-SEP-1993			
34.450	2360	HRS/MSC	O/C	N:0			8			
	REF: AMM GENERIC	AFL								

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
345012	NO. 1 ADF CONTROL									
	622-6522-005	MOS					22-SEP-1993			
34.450	9147	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-51-01	AFL		N:0			0			
345012	NO. 2 ADF CONTROL									
	622-6522-005	MOS					22-SEP-1993			
34.450	9061	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-51-01	AFL		N:0			0			
345014	NO. 1 ADF ANTENNA									
	622-7383-001	MOS					11-JAN-2008			
34.450	2X3CP	HRS/MSC	O/C	N:0			2785			
	REF: AMM 34-51-01	AFL								
345014	NO. 2 ADF ANTENNA									
	622-7383-001	MOS					22-SEP-1993			
34.450	1202	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-51-01	AFL		N:0			0			
345017	MARKER BEACON ANTENNA									
	CI164	MOS					22-SEP-1993			
34.400	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 25-61-01	AFL		N:0			0			
345018	GLIDESLOPE ANTENNA									
	RGS10-48	MOS					20-NOV-2009			
34.400	11026	HRS/MSC	O/C	N:0			3383			
	REF: AMM 34-32-00	AFL								
345031	NAVIGATION(FMS) COMPUTER									
	2116-40-1110	MOS		R:0			14-DEC-2017			
34.835	950	HRS/MSC	O/C	R:0						
	REF: AMM 34-14-02	AFL		R:0						

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
345032	NO. 1 VHF NAV RECEIVER									
	622-6137-001	MOS					22-SEP-1993			
34.825	13689	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-52-04	AFL		N:0			0			
345032	NO. 2 VHF NAV RECEIVER									
	622-6137-001	MOS					22-SEP-1993			
34.825	13693	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-52-04	AFL		N:0			0			
345033	BOTTOM VHF NAV CONTROL									
	622-6521-013	MOS					14-MAR-2005			
34.911	12407	HRS/MSC	O/C	O:1841			1841			
	REF: AMM GENERIC	AFL								
345033	VHF NAV CONTROL									
	622-6521-013	MOS					14-MAR-2005			
34.911	14264	HRS/MSC	O/C	O:1841			1841			
	REF: AMM GENERIC	AFL								
345034	NO. 1 ATC TRANSPONDER									
	622-9352-003	MOS					04-SEP-2001			
34.550	1182	HRS/MSC	O/C	O:1325			1325			
	REF: AMM 34-54-01	AFL								
345034	NO. 2 ATC TRANSPONDER									
	622-9352-003	MOS					04-SEP-2001			
34.550	1219	HRS/MSC	O/C	O:1325			1325			
	REF: AMM 34-54-01	AFL								
345035	NO. 1 DME INDICATOR									
	622-7318-001	MOS					04-SEP-2001			
34.500	3122	HRS/MSC	O/C	O:1325			1325			
	REF: AMM 34-53-02	AFL								

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
345035	NO. 2 DME INDICATOR									
	622-7318-001	MOS					04-SEP-2001			
34.500	2963	HRS/MSC	O/C	O:1325			1325			
	REF: AMM 34-53-02	AFL								
345036	NO. 1 DME RECEIVER TRANSMITTER									
	622-6263-003	MOS					22-SEP-1993			
34.530	12017	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-53-01	AFL		N:0			0			
345036	NO. 2 DME RECEIVER TRANSMITTER									
	622-6263-003	MOS					02-APR-2005			
34.530	10263	HRS/MSC	O/C	O:0			1856			
	REF: AMM 34-53-01	AFL								
345037	MFD CHECKLIST									
	7990197-132	MOS					22-SEP-1993			
34.829	93031183	HRS/MSC	O/C	N:0			0			
	REF: AMM GENERIC	AFL		N:0			0			
345040	TRANSPONDER CONTROL									
	622-6523-005	MOS					04-SEP-2001			
34.869	11288	HRS/MSC	O/C	O:2141			1325			
	REF: See Workcard	AFL								
345042	NO. 1 LOOP VLF COUPLER									
	30490-1	MOS					22-SEP-1993			
34.833	1946	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
345053	VLF ANTENNA									
	11455-2	MOS					22-SEP-1993			
34.837	7834	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
345076	NO. 1 FMS CONTROL DISPLAY									
	1117-1-106	MOS					25-JUL-2006			
34.917	4375	HRS/MSC	O/C	N:0			2266			
	REF: AMM 34-60-04	AFL								
345077	DATA TRANSFER UNIT									
	1406-01-1	MOS					12-JUL-2006			
34.919	3514	HRS/MSC	O/C	N:0			2247			
	REF: AMM 34-61-05	AFL								
345078	NO. 1 VLF SENSOR									
	30050-0909-1111	MOS					22-SEP-1993			
34.853	1347	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-55-01	AFL		N:0			0			
345081	NO. 1 CONFIGURATION MODULE									
	31990-1	MOS					22-SEP-1993			
34.470	3518	HRS/MSC	O/C	N:0			0			
	REF: AMM 34-61-05	AFL		N:0			0			
346002	TOP TCAS ANTENNA									
	805-10003-001	MOS					05-MAY-2006			
34.570	7154	HRS/MSC	O/C	N:0			2182			
	REF: See Workcard	AFL								
346003	TAWS COMPUTER									
	ST3400-102	MOS					23-MAR-2005			
34.925	2099	HRS/MSC	O/C	O:0			1855			
	REF: AMM GENERIC	AFL								
346007	SKYWATCH TRAFFIC ADVISORY									
	805-11900-001	MOS					12-JAN-2006			
34.871	80115	HRS/MSC	O/C	O:10			2031			
	REF: AMM GENERIC	AFL								

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
34FO-02 560	INDEXER-PILOTS ANGLE OF ATTACK FACTORY OPTION									
	11A	MOS					22-SEP-1993			
	FO	HRS/MSC	-				0			
	REF: AMM GENERIC	AFL					0			
34FO-05 560	ADF-2/COLLINS ADF462 ONLY W/STD COLLINS FACTORY OPTION									
	659C	MOS					22-SEP-1993			
	FO	HRS/MSC	-				0			
	REF: AMM GENERIC	AFL					0			
34FO-06 560/C	FMS DATA LOADER(PORTABLE) GLOBAL GNS-X FACTORY OPTION									
	695C	MOS					22-SEP-1993			
	FO	HRS/MSC	-				0			
	REF: AMM GENERIC	AFL					0			
34FO-08 560/J	DME 2-COLLINS DME 42 ONLY W/STD PACKAGE FACTORY OPTION									
	681J	MOS					22-SEP-1993			
	FO	HRS/MSC	-				0			
	REF: AMM GENERIC	AFL					0			
A341009 (s)	PERFORM SAFE FLIGHT ANGLE-OF-ATTACK SYSTEM CHECK						PKG			
	PKG 7,101	MOS	36	+2m			10-JUL-2026			
34.600		HRS/MSC	1200	+100			4705.9			
	REF: AMM 34-13-06	AFL					4703			
A341012	PERFORM STATIC PORT HEIGHT AND SLOPE CHECK (AIRPLANES -0001 THRU -0259 CERTIFIED FOR RVSM)									
	PKG 24	MOS	24				22-MAY-2025	**31-MAY-2027**		187 d
34.610		HRS/MSC								
	REF: AMM 34-11-07	AFL								
A342001 (s)	INSPECT MAGNETIC COMPASS AND COMPASS CARD						PKG			
	PKG 7,101	MOS	36	+2m			10-JUL-2026			
34.620		HRS/MSC	1200	+100			4705.9			
	REF: AMM 34-21-01	AFL					4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
B341001	CALIBRATION TEST NO. 1 AIRSPEED INDICATOR (AIRPLANES -0001 THRU -0259) NOT CERTIFIED FOR RVSM (FAR 91.411)									
	C661063-0106 PKG 24	MOS	24				22-MAY-2025	**31-MAY-2027**		187 d
34.210	213	HRS/MSC								
	REF: AMM 34-11-00	AFL								
Calibration Date: 22-MAY-2025										
B341001	CALIBRATION TEST NO. 2 AIRSPEED INDICATOR (AIRPLANES -0001 THRU -0259) NOT CERTIFIED FOR RVSM (FAR 91.411)									
	C661063-0106 PKG 24	MOS	24				22-MAY-2025	**31-MAY-2027**		187 d
34.210	W27154H	HRS/MSC								
	REF: AMM 34-11-00	AFL								
Calibration Date: 22-MAY-2025										
B341002 (s)	OPERATIONAL TEST TELEDYNE ANGLE-OF-ATTACK SYSTEM						PKG			
	PKG 7,105	MOS	36	+2m			10-JUL-2026			
34.640		HRS/MSC	1200	+100			4705.9			
	REF: See Workcard	AFL					4703			
B341011	CALIBRATION TEST NO. 1 AIR DATA COMPUTER (FAR 91.411) AIRPLANES -0001 THRU -0259 CERTIFIED FOR RVSM									
	7024900-30302 PKG 24	MOS	24				22-MAY-2025	**31-MAY-2027**		187 d
34.941	02040318	HRS/MSC								
	REF: See Workcard	AFL								
Calibration Date: 22-MAY-2025										
B341011	CALIBRATION TEST NO. 2 AIR DATA COMPUTER (FAR 91.411) AIRPLANES -0001 THRU -0259 CERTIFIED FOR RVSM									
	PN PKG 24	MOS	24				22-MAY-2025	**31-MAY-2027**		187 d
34.941	SN-UNKNOWN	HRS/MSC								
	REF: See Workcard	AFL								
Calibration Date: 22-MAY-2025										
B341301 (s)	OPERATIONAL CHECK TELEDYNE PRIMARY ANGLE OF ATTACK FLAP POSITION POTENIOMETER ADJUSTMENT						PKG			
	PKG 7,101	MOS	36	+2m			10-JUL-2026			
34.879		HRS/MSC	1200	+100			4705.9			
	REF: AMM 34-13-00	AFL					4703			
B341302 (s)	OPERATIONAL CHECK TELEDYNE SECONDARY ANGLE OF ATTACK FLAP POSITION POTENIOMETER ADJUSTMENT						PKG			
	PKG 7,101	MOS	36	+2m			10-JUL-2026			
34.879		HRS/MSC	1200	+100			4705.9			
	REF: AMM 34-13-00	AFL					4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
B341303 (s)	PERFORM TELEDYNE ANGLE-OF-ATTACK SYSTEM FLIGHT CALIBRATION					PKG			
	PKG 7,101	MOS	36	+2m		10-JUL-2026			
34.881		HRS/MSC	1200	+100		4705.9			
	REF: AMM 34-13-00	AFL				4703			
B341304 (s)	OPERATIONAL CHECK SAFE FLIGHT ANGLE 0F ATTACK SYSTEM CHECK(AIRPLANES -0056 THRU -0538)					PKG			
	PKG 7,101	MOS	36	+2m		10-JUL-2026			
34.881		HRS/MSC	1200	+100		4705.9			
	REF: AMM 34-13-02	AFL				4703			
B341308 (s)	OPERATIONAL CHECK SAFE FLIGHT ANGLE OF ATTACK SYSTEM ICE MODE CHECK(AIRPLANES -0056 THRU -0538)					PKG			
	PKG 2,4,15	MOS				10-JUL-2026			
34.885		HRS/MSC	150	+30		4705.9			
	REF: AMM 34-13-02	AFL				4703			
B341310 (s)	PERFORM SAFE FLIGHT ANGLE OF ATTACK SYSTEM FLIGHT CALIBRATION(AIRPLANES -0056 THRU -0538)					PKG			
	PKG 7,101	MOS	36	+2m		10-JUL-2026			
34.680		HRS/MSC	1200	+2		4705.9			
	REF: AMM 34-13-02	AFL				4703			
B342001 (s)	OPERATIONAL TEST MAGNETIC COMPASS SYSTEMS AND ADF BEARING					PKG			
	C660501-0301 PKG 7,105	MOS	36	+2m		10-JUL-2026			
34.710	SN-UNKNOWN	HRS/MSC	1200	+100		4705.9			
	REF: AMM 34-21-05	AFL				4703			
B342003 (s)	CAPACITY TEST PS-835 EMERGENCY POWER SUPPLY					PKG			
	PN PKG 22	MOS	12	+1m		10-JUL-2026			
34.370	SN-UNKNOWN	HRS/MSC				4705.9			
	REF: AMM 34-21-12	AFL				4703			
B342004 (s)	PERIODIC CHECK PS-835 EMERGENCY POWER SUPPLY					PKG			
	PN PKG 16	MOS	3	+1m		10-JUL-2026			
34.370	SN-UNKNOWN	HRS/MSC				4705.9			
	REF: AMM 34-21-12	AFL				4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
B345001	CALIBRATION TEST NO. 1 ATC TRANSPONDER (FAR 91.413)									
	622-9352-003 PKG 24	MOS	24				22-MAY-2025	**31-MAY-2027**		187 d
34.550	1182	HRS/MSC								
	REF: AMM 34-54-00	AFL								
Calibration Date: 22-MAY-2025										
B345001	CALIBRATION TEST NO. 2 ATC TRANSPONDER (FAR 91.413)									
	622-9352-003 PKG 24	MOS	24				22-MAY-2025	**31-MAY-2027**		187 d
34.550	1219	HRS/MSC								
	REF: AMM 34-54-00	AFL								
Calibration Date: 22-MAY-2025										
CHAPTER 35	**OXYGEN**									
350004	HYDROSTATIC TEST OXYGEN CYLINDER									
	89520077	MOS	60				15-JUN-2026	**31-MAY-2031**		1648 d
35.010	ALT281-29030/721	HRS/MSC								
	REF: AMM 35-10-00	AFL								
HydroCheck Date: 01-MAY-2026										
351001	OXYGEN PRESSURE GAUGE									
	C668512-0101	MOS		N:0			22-SEP-1993			
35.020	583	HRS/MSC	O/C	N:0			0			
	REF: AMM 35-10-00	AFL		N:0			0			
351002	OXYGEN PRESSURE SWITCH									
	P24031	MOS					22-SEP-1993			
35.100	1148	HRS/MSC	O/C	N:0			0			
	REF: AMM GENERIC	AFL		N:0			0			
351004	COPILOT OXYGEN MASK									
	174045-15	MOS					11-JUN-2008			
35.030	7115	HRS/MSC	O/C	O:0			2861			
	REF: AMM 35-10-01	AFL								
351004	PILOT OXYGEN MASK									
	174045-15	MOS					17-APR-2009			
35.030	46473	HRS/MSC	O/C	O:0			3153			
	REF: AMM 35-10-01	AFL								

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
351005	OXYGEN SUPPLY REGULATOR										
	803215-03	MOS			O:0			24-JAN-2012			
35.050	721	HRS/MSC	O/C		O:0						
	REF: AMM 35-10-00	AFL			O:0						
351006	OXYGEN CYLINDER										
	89520077	MOS	180		N:158			15-JUN-2026	**30-APR-2028**		522 d
35.010	ALT281-29030/721	HRS/MSC									
LIFE LIMIT	**REF:** AMM 35-10-00	AFL									
Manufacture Date: 11-APR-2013											
A351001 (s)	INSPECT OXYGEN SYSTEM							PKG			
	PKG 7,108	MOS	36	+2m				10-JUL-2026			
35.040		HRS/MSC	1200	+100				4705.9			
	REF: AMM 35-00-05	AFL						4703			
A351007 (s)	INSPECT PASSENGER OXYGEN MASKS							PKG			
	PKG 22	MOS	12	+1m				10-JUL-2026			
35.060		HRS/MSC						4705.9			
	REF: AMM 35-20-00	AFL						4703			
B350006 (s)	FUNCTIONAL TEST OXYGEN SYSTEM, FLOW FUSES AND SHUTTLE VALVES							PKG			
	PKG 7,108	MOS	36	+2m				10-JUL-2026			
35.070		HRS/MSC	1200	+100				4705.9			
	REF: AMM 35-10-00	AFL						4703			
B351002 (s)	FUNCTIONAL TEST OXYGEN SYSTEM							PKG			
	PKG 7,108	MOS	36	+2m				10-JUL-2026			
35.080		HRS/MSC	1200	+100				4705.9			
	REF: AMM 35-10-00	AFL						4703			
B351003 (s)	OPERATIONAL CHECK CREW OXYGEN MASK INSPECTION, FLOW CHECK AND MICROPHONE							PKG			
	PKG 7,107	MOS	36	+2m				10-JUL-2026			
35.090		HRS/MSC	1200	+100				4705.9			
	REF: AMM 35-10-01	AFL						4703			

CHAPTER 36 PNEUMATIC

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
361003	PNEUMATIC REGULATOR										
	38E85-5C	MOS						22-SEP-1993			
36.100	RF1984	HRS/MSC	O/C		N:0			0			
	REF: AMM 36-11-00	AFL			N:0			0			
361008	NO. 1 VALVE CHECK										
	1553-00-18	MOS						14-OCT-1994			
36.080	424	HRS/MSC	O/C		N:0			180			
	REF: AMM 36-11-00	AFL									
361008	NO. 2 VALVE CHECK										
	1553-00-18	MOS						14-OCT-1994			
36.080	518	HRS/MSC	O/C		N:0			180			
	REF: AMM 36-11-00	AFL									
A361004 (s)	INSPECT BLEED AIR CHECK VALVES (PART NUMBER 07E54-2, 1H95-2 AND 1H95-3) - INSPECT (AIRPLANES -0001 THRU -0259, NOT INCORPORATING SB560-36-01)							PKG			
	PKG 3	MOS	24	+2m				10-JUL-2026			
36.030		HRS/MSC	300	+30				4705.9			
	REF: AMM 36-11-00	AFL						4703			
A361005 (s)	LEAK CHECK ENGINE BLEED AIR BELLOWS							PKG			
	PKG 4	MOS	24	+2m				10-JUL-2026			
36.040		HRS/MSC	300	+30				4705.9			
	REF: AMM 36-10-00	AFL						4703			
A361101 (s)	LEAK CHECK TAILCONE BLEED AIR LINES							PKG			
	PKG 4	MOS	24	+2m				10-JUL-2026			
36.160		HRS/MSC	300	+30				4705.9			
	REF: AMM 36-11-00	AFL						4703			
A361102 (s)	DETAILED INSPECTION TAILCONE BLEED AIR LINE PERI-SEALS							PKG			
	PKG 4	MOS	24	+2m				10-JUL-2026			
36.160		HRS/MSC	300	+30				4705.9			
	REF: AMM 36-11-01	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A361103 (s)	VISUAL INSPECTION PRECOOLER/HEAT EXCHANGER (AIRPLANES -0539 AND ON)							PKG			
	PKG 62	MOS						09-DEC-2015			
		HRS/MSC	N/A					3927.5			
	REF: AMM 36-11-05	AFL						4270			
D361100 (s)	REPLACEMENT OF SERVICE AIR SYSTEM PERI-SEAL							PKG			
	PKG 7,106	MOS	36	+2m				10-JUL-2026			
36.170		HRS/MSC	1200	+100				4705.9			
	REF: AMM 36-11-01	AFL						4703			
CHAPTER 37	**VACUUM**										
D371001 (s)	CLEAN/REPLACE VACUUM REGULATOR (PRESSURE LINE)							PKG			
	PKG 7,106	MOS	36	+2m				10-JUL-2026			
37.010		HRS/MSC	1200	+100				4705.9			
	REF: AMM 37-11-00	AFL						4703			
CHAPTER 38	**WATER/WASTE**										
383002	MOTOR AND PUMP TOILET										
	17200-382	MOS						22-SEP-1993			
38.010	SN-UNKNOWN	HRS/MSC	O/C		N:0			0			
	REF: AMM GENERIC	AFL			N:0			0			
B383001 (s)	OPERATIONAL CHECK REFRESHMENT CENTER DRAINS							PKG			
	PKG 7,110	MOS	36	+2m				10-JUL-2026			
38.020		HRS/MSC	1200	+100				4705.9			
	REF: AMM 38-30-00	AFL						4703			
CHAPTER 51	**STD PRACTICES AND STRUCT-GENRL**										
A510001 (s)	INSPECT EXTERIOR MOISTURE DRAIN HOLES							PKG			
	PKG 1	MOS	24	+2m				10-JUL-2026			
51.010		HRS/MSC	300	+30				4705.9			
	REF: AMM 51-10-00	AFL						4703			
CHAPTER 52	**DOORS**										
521001	CABIN DOOR SEAL										
	S15501-1	MOS			N:0			13-MAR-2017			
52.010	N/A	HRS/MSC	O/C		N:0			4037.1			
	REF: AMM 52-10-01	AFL						4332			
		ACH						57.5			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
521003	SECONDARY DOOR SEAL										
	5511230-98	MOS						10-SEP-2008			
52.180	-NSN-	HRS/MSC	O/C		N:0			2949			
	REF: AMM 52-10-01	AFL									
A521001 (s)	INSPECT STANDARD CABIN DOOR INFLATABLE SEAL							PKG			
	PKG 7,101	MOS	36	+2m				10-JUL-2026			
52.030		HRS/MSC	1200	+100				4705.9			
	REF: AMM 52-10-01	AFL						4703			
A521003 (s)	INSPECT STANDARD CABIN DOOR							PKG			
	PKG 7,101	MOS	36	+2m				10-JUL-2026			
52.040		HRS/MSC	1200	+100				4705.9			
	REF: AMM 52-10-01	AFL						4703			
A521004 (s)	INSPECT STANDARD CABIN DOOR LOCKING PINS							PKG			
	PKG 17	MOS			I:0			22-SEP-1993			
52.050		HRS/MSC	5000	+10	I:0			0			
	REF: AMM 52-10-02	AFL			I:0			0			
A521005 (s)	INSPECT STANDARD CABIN DOOR LOCKING COMPONENTS BEARING PLATES							PKG			
	PKG 20	MOS			I:0			22-SEP-1993			
52.060		HRS/MSC	10000	+10	I:0			0			
	REF: AMM 52-10-02	AFL			I:0			0			
A521006 (s)	INSPECT OPTIONAL ROTARY LATCHING CARGO CABIN DOOR							PKG			
	PKG 1	MOS	24	+2m				10-JUL-2026			
52.070		HRS/MSC	300	+30				4705.9			
	REF: AMM 52-10-04	AFL						4703			
A521007 (s)	VISUAL INSPECTION OPTIONAL PIN LATCHING CARGO CABIN DOOR							PKG			
	PKG 7,101	MOS	36	+2m				10-JUL-2026			
52.080		HRS/MSC	1200	+100				4705.9			
	REF: AMM 52-10-05	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A521008 (s)	INSPECT ENTRANCE DOOR SECONDARY SEAL							PKG			
	PKG 1,3,15	MOS						10-JUL-2026			
52.090		HRS/MSC	150	+30				4705.9			
	REF: AMM 52-10-01	AFL						4703			
A522002 (s)	INSPECT EMERGENCY EXIT DOOR							PKG			
	PKG 7,100	MOS	36	+2m				10-JUL-2026			
52.100		HRS/MSC	1200	+100				4705.9			
	REF: AMM 52-20-01	AFL						4703			
A523001 (s)	INSPECT NOSE BAGGAGE DOOR AND LATCHES							PKG			
	PKG 7,100	MOS	36	+2m				10-JUL-2026			
52.110		HRS/MSC	1200	+100				4705.9			
	REF: AMM 52-30-01	AFL						4703			
A523002 (s)	INSPECT TAILCONE DOORS							PKG			
	PKG 7,105	MOS	36	+2m				10-JUL-2026			
52.120		HRS/MSC	1200	+100				4705.9			
	REF: AMM 52-30-01	AFL						4703			
A526001 (s)	INSPECT STANDARD CABIN DOOR STEP							PKG			
	PKG 1	MOS	24	+2m				10-JUL-2026			
52.130		HRS/MSC	300	+30				4705.9			
	REF: AMM 52-60-01	AFL						4703			
A526002 (s)	INSPECT STANDARD CABIN DOOR COMPOSITE STEP							PKG			
	PKG 1	MOS	24	+2m				10-JUL-2026			
52.140		HRS/MSC	300	+30				4705.9			
	REF: AMM 52-60-01	AFL						4703			
B521008 (s)	OPERATIONAL TEST CABIN ENTRANCE DOOR SECONDARY SEAL							PKG			
	PKG 7,101	MOS	36	+2m				10-JUL-2026			
52.150		HRS/MSC	1200	+100				4705.9			
	REF: AMM 21-30-00	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
B527001 (s)	INSPECT/OPERATIONAL CHECK DOOR WARNING SYSTEM							PKG			
	PKG 1	MOS	24	+2m				10-JUL-2026			
52.160		HRS/MSC	300	+30				4705.9			
	REF: AMM 52-70-01	AFL						4703			
C521002 (s)	LUBRICATE CABIN DOOR HINGE							PKG			
	PKG 7,101	MOS	36	+2m				10-JUL-2026			
52.170		HRS/MSC	1200	+100				4705.9			
	REF: AMM 52-10-01	AFL						4703			
CHAPTER 53	**FUSELAGE**										
531001	LEFT NOSE LANDING GEAR TRUNNION SUPPORT										
	6613056-3	MOS						22-SEP-1993			
53.080	SN-UNKNOWN	HRS/MSC			N:0			0			
LIFE LIMIT	**REF:** AMM GENERIC	AFL	12050		N:0			0	**12050**		7211
531001	RIGHT NOSE LANDING GEAR TRUNNION SUPPORT										
	6613056-4	MOS						22-SEP-1993			
53.080	SN-UNKNOWN	HRS/MSC			N:0			0			
LIFE LIMIT	**REF:** AMM GENERIC	AFL	12050		N:0			0	**12050**		7211
531202	NOSE LANDING GEAR ACTUATOR FITTING										
	6511105-1	MOS						22-SEP-1993			
53.070	SN-UNKNOWN	HRS/MSC			N:0			0			
LIFE LIMIT	**REF:** AMM GENERIC	AFL	23500		N:0			0	**23500**		18661
A530001 (s)	INSPECT NOSE LANDING GEAR WHEEL WELL GENERAL VISUAL (CORROSION INSPECTION)							PKG			
	PKG 22	MOS	12	+1m				10-JUL-2026			
		HRS/MSC						4705.9			
	REF: AMM 53-00-00	AFL						4703			
A530002 (s)	NOSE LANDING GEAR WHEEL WELL GENERAL VISUAL INSPECTION (CORROSION INSPECTION)							PKG			
	PKG 503	MOS	6	+1m				10-JUL-2026			
		HRS/MSC						4705.9			
	REF: AMM 53-00-00	AFL						4703			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A531001 (s)	INSPECT FORWARD SIDE OF PRESSURE BULKHEAD							PKG			
	PKG 7,100	MOS	36	+2m				10-JUL-2026			
53.140		HRS/MSC	1200	+100				4705.9			
	REF: AMM 53-10-00	AFL						4703			
A531002 (s)	INSPECT UNDERFLOOR							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
53.150		HRS/MSC	1200	+100				4705.9			
	REF: AMM 53-20-08	AFL						4703			
A531003 (s)	GENERAL INSPECTION AFT PRESSURE BULKHEAD TAILCONE							PKG			
	PKG 7,105	MOS	36	+2m				10-JUL-2026			
53.160		HRS/MSC	1200	+100				4705.9			
	REF: AMM 53-20-04	AFL						4703			
A531004 (s)	INSPECT FRONT AND REAR SPAR CARRY-THRU							PKG			
	PKG 7,111	MOS	36	+2m				10-JUL-2026			
53.170		HRS/MSC	1200	+100				4705.9			
	REF: AMM 53-10-09	AFL						4703			
A531006 (s)	INSPECT EMERGENCY EXIT DOOR FRAME							PKG			
	PKG 70	MOS						10-JUL-2026			
53.190		HRS/MSC	1456					4705.9			
AIRWORTHINESS	**REF:** AMM 53-10-09	AFL						4703			
A531007 (s)	INSPECT WINDSHIELD, COCKPIT SIDE WINDOW AND CABIN WINDOW FRAMES							PKG			
	PKG 76	MOS			I:0			17-NOV-2004			
53.200		HRS/MSC	5130		I:0			1689			
AIRWORTHINESS	**REF:** AMM 53-30-00	AFL			I:0						
A531008 (s)	INSPECT FUSELAGE INTERIOR CABIN STRUCTURE							PKG			
	PKG 1	MOS	24	+2m				10-JUL-2026			
53.210		HRS/MSC	300	+30				4705.9			
	REF: AMM 53-10-09	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A531009 (s)	INSPECT CABIN STRUCTURE							PKG			
	PKG 21	MOS			I:0			22-SEP-1993			
53.220		HRS/MSC	10000	+10	I:0			0			
	REF: AMM 53-10-00	AFL			I:0			0			
A531011 (s)	INSPECT MAIN CARRY-THRU TO WING SPAR LUGS							PKG			
	PKG 504	MOS						03-OCT-2011			
53.240		HRS/MSC	10000	+10				3554			
	REF: AMM 53-10-00	AFL						4029			
A531012 (s)	INSPECT CABIN DOOR THRESHOLD							PKG			
	PKG 1	MOS	24	+2m				10-JUL-2026			
53.250		HRS/MSC	300	+30				4705.9			
	REF: AMM 53-10-09	AFL						4703			
A531013 (s)	INSPECT FORWARD PRESSURE BULKHEAD ATTACH ANGLES							PKG			
	PKG 78	MOS			I:0			22-SEP-1993			
53.260		HRS/MSC	6725		I:0			0			
AIRWORTHINESS	**REF:** AMM 53-10-00	AFL			I:0			0			
A531014 (s)	INSPECT AFT PRESSURE BULKHEAD ATTACH ANGLES							PKG			
	PKG 78	MOS			I:0			22-SEP-1993			
53.270		HRS/MSC	6725		I:0			0			
AIRWORTHINESS	**REF:** AMM 53-10-00	AFL			I:0			0			
A531015 (s)	INSPECT AFT PRESSURE BULKHEAD WEB							PKG			
	PKG 48	MOS			I:0			22-SEP-1993			
53.280		HRS/MSC	6725	+10	I:0			0			
	REF: AMM 53-10-04	AFL			I:0			0			
A531016 (s)	INSPECT CABIN DOORFRAME							PKG			
	PKG 7,103	MOS	36	+2m				10-JUL-2026			
53.290		HRS/MSC	1200	+100				4705.9			
	REF: AMM 53-10-00	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A531017 (s)	INSPECT MAIN SPAR CARRY-THRU ASSEMBLY							PKG			
	PKG 18	MOS			I:0			22-SEP-1993			
53.300		HRS/MSC	12000	+10	I:0			0			
	REF: AMM 53-10-09	AFL			I:0			0			
A531019 (s)	INSPECT WING ATTACH BOLT AND LUG							PKG			
	PKG 7,109	MOS	36	+2m				10-JUL-2026			
53.310		HRS/MSC	1200	+100				4705.9			
	REF: AMM 53-10-09	AFL						4703			
A531020 (s)	INSPECT FORWARD SIDE OF FORWARD PRESSURE BULKHEAD WEB							PKG			
	PKG 72	MOS			I:0			04-SEP-2001			
53.320		HRS/MSC	4450		I:0			1325			
AIRWORTHINESS	**REF:** AMM 53-10-00	AFL			I:0						
A531021 (s)	INSPECT AFT SIDE OF AFT PRESSURE BULKHEAD WEB							PKG			
	PKG 72	MOS			I:0			04-SEP-2001			
53.330		HRS/MSC	4450		I:0			1325			
AIRWORTHINESS	**REF:** AMM 53-10-04	AFL			I:0						
A531023 (s)	INSPECT CABIN DOOR FRAME (AIRPLANES -0046 AND ON)							PKG			
	PKG 73	MOS						02-APR-2005			
53.460		HRS/MSC	5000					1856			
AIRWORTHINESS	**REF:** AMM 53-10-10	AFL									
A531037 (s)	INSPECT STUB WING SHEAR ATTACH FITTING BOLT							PKG			
	PKG 7,109	MOS	36	+2m				10-JUL-2026			
53.350		HRS/MSC	1200	+100				4705.9			
	REF: AMM 53-10-02	AFL						4703			
A532001 (s)	INSPECT CONTROL PEDESTAL AREA							PKG			
	PKG 7,102	MOS	36	+2m				10-JUL-2026			
53.360		HRS/MSC	1200	+100				4705.9			
	REF: AMM 53-20-02	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A532002 (s)	INSPECT NOSE GEAR WHEEL WELL							PKG			
	PKG 7,103	MOS	36	+2m				10-JUL-2026			
53.370		HRS/MSC	1200	+100				4705.9			
	REF: AMM 53-10-09	AFL						4703			
A532003 (s)	INSPECT AFT CABIN UNDERFLOOR FOR CORROSION							PKG			
	PKG 22	MOS	12	+1m				10-JUL-2026			
53.380		HRS/MSC						4705.9			
	REF: AMM 53-10-09	AFL						4703			
A533001 (s)	INSPECT FUSELAGE EXTERIOR SKIN							PKG			
	PKG 71	MOS						12-MAY-2021			
53.390		HRS/MSC	2523					4364.8			
AIRWORTHINESS	**REF:** AMM 53-30-00	AFL						4525			
A533003 (s)	INSPECT CABIN LOWER SKIN LONGITUDINAL SPLICE							PKG			
	PKG 77	MOS			I:0			22-SEP-1993			
53.400		HRS/MSC	5900		I:0			0			
AIRWORTHINESS	**REF:** AMM 53-30-00	AFL			I:0			0			
A533006 (s)	INSPECT FUSELAGE EXTERIOR SKIN CORROSION							PKG			
	PKG 7,100	MOS	36	+2m				10-JUL-2026			
53.410		HRS/MSC	1200	+100				4705.9			
	REF: AMM 53-30-00	AFL						4703			
A533010 (s)	EDDY CURRENT INSPECTION FUSELAGE SKIN JOINT							PKG			
	PKG 505	MOS						17-JAN-2018			
53.420		HRS/MSC	1200	+10				4118.4			
	REF: AMM 53-30-00	AFL						4381			
		ACH						57.5			
A535001 (s)	INSPECT NOSE CAP (RADOME)							PKG			
	PKG 7,100	MOS	36	+2m				10-JUL-2026			
53.430		HRS/MSC	1200	+100				4705.9			
	REF: AMM 53-50-00	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A535002 (s)	INSPECT STINGER ASSEMBLY							PKG			
	PKG 7,107	MOS	36	+2m				10-JUL-2026			
53.440		HRS/MSC	1200	+100				4705.9			
	REF: AMM 53-50-10	AFL						4703			
B535001 (s)	CHECK RADOME							PKG			
	PKG 1	MOS	24	+2m				10-JUL-2026			
53.450		HRS/MSC	300	+30				4705.9			
	REF: AMM 53-50-00	AFL						4703			
CHAPTER 54	**NACELLES/PYLONS**										
541001	LEFT INLET ASSEMBLY										
	6552500-207	MOS						22-SEP-1993			
54.010	SN-UNKNOWN	HRS/MSC	O/C		N:0			0			
	REF: AMM GENERIC	AFL						0			
541001	RIGHT INLET ASSEMBLY										
	6552500-206	MOS						22-SEP-1993			
54.010	58153	HRS/MSC	O/C		N:0			0			
	REF: AMM GENERIC	AFL						0			
A541001 (s)	INSPECT ENGINE NACELLE, PYLON AND FIREWALL							PKG			
	PKG 7,107	MOS	36	+2m				10-JUL-2026			
54.020		HRS/MSC	1200	+100				4705.9			
	REF: AMM 54-50-01	AFL						4703			
A541002 (s)	INSPECT ENGINE SUPPORT STRUCTURES							PKG			
	PKG 20	MOS			I:0			22-SEP-1993			
54.030		HRS/MSC	10000	+10	I:0			0			
	REF: AMM 54-50-01	AFL			I:0			0			
CHAPTER 55	**STABILIZERS**										
A551001 (s)	EXTERNAL INSPECTION HORIZONTAL STABILIZER							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
55.010		HRS/MSC	300	+30				4705.9			
	REF: AMM 55-10-01	AFL						4703			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A551002 (s)	INSPECT VERTICAL STABILZIER AFT EDGE							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
55.020		HRS/MSC	300	+30				4705.9			
	REF: AMM 55-30-01	AFL						4703			
A551003 (s)	GENERAL VISUAL INSPECTION (CORROSION INSPECTION) OF HORIZONTAL STABILIZER AFT SPAR AREA							PKG			
	PKG 503	MOS	6	+1m				10-JUL-2026			
		HRS/MSC						4705.9			
	REF: AMM 55-10-01	AFL						4703			
A551004 (s)	GENERAL VISUAL INSPECTION (CORROSION INSPECTION) OF VERTICAL STABILIZER AFT SPAR ASSEMBLY							PKG			
	PKG 503	MOS	6	+1m				10-JUL-2026			
		HRS/MSC						4705.9			
	REF: AMM 55-30-01	AFL						4703			
A551005 (s)	GENERAL VISUAL INSPECTION (CORROSION INSPECTION) OF HORIZONTAL STABILIZER AFT SPAR AREA							PKG			
	PKG 22	MOS	12	+1m				10-JUL-2026			
		HRS/MSC						4705.9			
	REF: AMM 55-10-01	AFL						4703			
A551006 (s)	BORESCOPE INSPECTION OF HORIZONTAL STABILIZER RIB LOCATION							PKG			
	PKG 502	MOS			I:0			22-SEP-1993			
		HRS/MSC	6000	+10	I:0			0			
	REF: AMM 55-10-01	AFL			I:0			0			
A553001 (s)	EXTERNAL INSPECTION VERTICAL STABILIZER							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
55.030		HRS/MSC	300	+30				4705.9			
	REF: AMM 55-30-01	AFL						4703			
A553003 (s)	INSPECT VERTICAL STABILZIER FORWARD SPAR CAP STRAP							PKG			
	PKG 19	MOS			I:0			22-SEP-1993			
55.050		HRS/MSC	10000	+10	I:0			0			
	REF: AMM 55-30-01	AFL			I:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A553005 (s)	INSPECT VERTICAL STABILIZER AFT SPAR FLANGE							PKG			
	PKG 19	MOS						22-SEP-1993			
55.040		HRS/MSC	10000	+10				0			
	REF: AMM 55-30-01	AFL						0			
A553006 (s)	INTERNAL INSPECTION VERTICAL STABILIZER							PKG			
	PKG 7,107	MOS	36	+2m				10-JUL-2026			
55.070		HRS/MSC	1200	+100				4705.9			
	REF: AMM 55-30-01	AFL						4703			
A553007 (s)	INSPECT VERTICAL STABILIZER AFT SPAR							PKG			
	PKG 19	MOS			I:0			22-SEP-1993			
55.060		HRS/MSC	10000	+10	I:0			0			
	REF: AMM 55-30-01	AFL			I:0			0			
A553008 (s)	GENERAL VISUAL INSPECTION (CORROSION INSPECTION) OF VERTICAL STABILIZER AFT SPAR ASSEMBLY							PKG			
	PKG 22	MOS	12	+1m				10-JUL-2026			
		HRS/MSC						4705.9			
	REF: AMM 55-30-01	AFL						4703			
A555001 (s)	INTERNAL INSPECTION HORIZONTAL STABILIZER							PKG			
	PKG 7,107	MOS	36	+2m				10-JUL-2026			
55.080		HRS/MSC	1200	+100				4705.9			
	REF: AMM 55-10-01	AFL						4703			
CHAPTER 56	**WINDOWS**										
561001	NO. 1 LEFTHAND MAIN WINDSHIELD ASSY, (LH)										
	E149000-9	MOS						22-SEP-1993			
56.010	2439	HRS/MSC	O/C		N:0			0			
	REF: AMM 56-10-01	AFL			N:0			0			
561002	NO. 2 RIGHTHAND MAIN WINDSHIELD ASSY, (RH)										
	E149000-10	MOS						22-SEP-1993			
56.010	2334	HRS/MSC	O/C		N:0			0			
	REF: AMM 56-10-01	AFL			N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
561003	FOUL WEATHER WINDOW									
	5511275-17	MOS					07-AUG-2006			
56.015	2129	HRS/MSC	O/C	N:0			2290			
	REF: AMM 56-10-03	AFL								
561005	LEFT INBOARD PILOTS INNER WINDOW									
	PAS5511285-5	MOS		N:0			24-NOV-2011			
56.015	15318	HRS/MSC	O/C	N:0			3572			
	REF: AMM 56-10-02	AFL		N:0			4046			
561005	LEFT OUTBOARD PILOTS OUTER WINDOW									
	PAS5511285-47	MOS		N:0			24-NOV-2011			
56.020	14441	HRS/MSC	O/C	N:0			3572			
	REF: AMM 56-10-02	AFL		N:0			4046			
561005	RIGHT INBOARD CO-PILOTS INNER WINDOW									
	PAS5511285-6	MOS		N:0			24-NOV-2011			
56.015	14810	HRS/MSC	O/C	N:0			3572			
	REF: AMM 56-10-02	AFL		N:0			4046			
561005	RIGHT OUTBOARD CO-PILOTS OUTER WINDOW									
	PAS5511285-78	MOS		N:0			24-NOV-2011			
56.020	15175	HRS/MSC	O/C	N:0			3572			
	REF: AMM 56-10-02	AFL		N:0			4046			
562001	L1 CABIN DOOR WINDOW									
	5512207-1	MOS					22-SEP-1993			
56.025	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 56-30-01	AFL		N:0			0			
562001	L2 CABIN WINDOW									
	5511260-8	MOS					22-SEP-1993			
56.030	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 56-20-01	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
562001	L3 CABIN WINDOW									
	5511260-8	MOS					22-SEP-1993			
56.040	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 56-20-01	AFL		N:0			0			
562001	L4 CABIN WINDOW									
	5511260-8	MOS					22-SEP-1993			
56.050	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 56-20-01	AFL		N:0			0			
562001	L5 CABIN WINDOW									
	5511260-8	MOS					22-SEP-1993			
56.060	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 56-20-01	AFL		N:0			0			
562001	L6 CABIN WINDOW									
	5511260-8	MOS					22-SEP-1993			
56.070	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 56-20-01	AFL		N:0			0			
562001	L7 CABIN WINDOW									
	5511260-8	MOS					22-SEP-1993			
56.080	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 56-20-01	AFL		N:0			0			
562001	R 7 CABIN WINDOW									
	5511260-8	MOS					22-SEP-1993			
56.080	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 56-20-01	AFL		N:0			0			
562001	R1 EMERGENCY DOOR WINDOW									
	5511260-8	MOS					22-SEP-1993			
56.025	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: AMM 56-20-01	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
562001	R2 CABIN WINDOW										
	5511260-8	MOS						22-SEP-1993			
56.030	SN-UNKNOWN	HRS/MSC	O/C		N:0			0			
	REF: AMM 56-20-01	AFL			N:0			0			
562001	R3 CABIN WINDOW										
	5511260-8	MOS						22-SEP-1993			
56.040	SN-UNKNOWN	HRS/MSC	O/C		N:0			0			
	REF: AMM 56-20-01	AFL			N:0			0			
562001	R4 CABIN WINDOW										
	5511260-8	MOS						22-SEP-1993			
56.050	SN-UNKNOWN	HRS/MSC	O/C		N:0			0			
	REF: AMM 56-20-01	AFL			N:0			0			
562001	R5 CABIN WINDOW										
	5511260-8	MOS						22-SEP-1993			
56.060	SN-UNKNOWN	HRS/MSC	O/C		N:0			0			
	REF: AMM 56-20-01	AFL			N:0			0			
562001	R6 CABIN WINDOW										
	5511260-8	MOS						22-SEP-1993			
56.070	SN-UNKNOWN	HRS/MSC	O/C		N:0			0			
	REF: AMM 56-20-01	AFL			N:0			0			
A561001 (s)	INSPECT AIRPLANE WINDOWS							PKG			
	PKG 1	MOS	24	+2m				10-JUL-2026			
56.100		HRS/MSC	300	+30				4705.9			
	REF: AMM 56-10-00	AFL						4703			
A561002 (s)	PRISM CHECK WINDSHIELD AND FLIGHT COMPARTMENT SIDE WINDOWS							PKG			
	PKG 57	MOS	36	+2m				16-MAY-2024			
56.110		HRS/MSC	1200	+100				4578.9			
	REF: AMM 56-10-00	AFL						4632			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A561004 (s)	PERFORM RIGHT INBOARD CO-PILOTS INNER WINDOW COPILOT SIDE WINDOW INSPECTION						PKG			
	PAS5511285-6 PKG 112	MOS					22-APR-2013			
56.130	14810	HRS/MSC	A/R				3706.8			
	REF: AMM 56-10-00	AFL					4119			
A561004	PERFORM RIGHT OUTBOARD CO-PILOTS OUTER WINDOW COPILOT'S SIDE WINDOW INSPECTION						PKG			
	PAS5511285-78 PKG 112	MOS					22-APR-2013			
56.130	15175	HRS/MSC	A/R				3706.8			
	REF: AMM 56-10-00	AFL					4119			
CHAPTER 57	**WINGS**									
572001	LEFT AFT MLG TRUNNION FITTING ASSEMBLY									
	5522710-15	MOS					22-SEP-1993			
57.010	SN-UNKNOWN	HRS/MSC		N:0			0			
LIFE LIMIT	**REF:** AMM GENERIC	AFL	25800	N:0			0	**25800**		20961
572001	LEFT FORWARD MLG TRUNNION FITTING ASSEMBLY									
	6522057-5	MOS					22-SEP-1993			
57.030	SN-UNKNOWN	HRS/MSC		N:0			0			
LIFE LIMIT	**REF:** AMM GENERIC	AFL	25800	N:0			0	**25800**		20961
572001	RIGHT AFT MLG TRUNNION FITTING ASSEMBLY									
	5522710-15	MOS					22-SEP-1993			
57.020	SN-UNKNOWN	HRS/MSC					0			
LIFE LIMIT	**REF:** AMM GENERIC	AFL	25800	N:0			0	**25800**		20961
572001	RIGHT FORWARD MLG TRUNNION FITTING ASSEMBLY									
	6522057-6	MOS					22-SEP-1993			
57.040	SN-UNKNOWN	HRS/MSC		N:0			0			
LIFE LIMIT	**REF:** AMM GENERIC	AFL	25800	N:0			0	**25800**		20961
574003	LEFT MLG SIDE BRACE SUPPORT FITTING									
	6522047-1	MOS					22-SEP-1993			
57.050	SN-UNKNOWN	HRS/MSC		N:0			0			
LIFE LIMIT	**REF:** AMM GENERIC	AFL	25800	N:0			0	**25800**		20961

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
574004	RIGHT MLG SIDE BRACE SUPPORT FITTING									
	6522047-2	MOS					22-SEP-1993			
57.060	SN-UNKNOWN	HRS/MSC		N:0			0			
LIFE LIMIT	**REF:** AMM GENERIC	AFL	25800	N:0			0	**25800**		20961
57FO-01 560	FUEL CAPS/LOCKING FACTORY OPTION									
	36	MOS					22-SEP-1993			
	FO	HRS/MSC	-				0			
	REF: AMM GENERIC	AFL					0			
A570001 (s)	GENERAL VISUAL INSPECTION (CORROSION INSPECTION) OF MAIN LANDING GEAR WHEEL WELL						PKG			
	PKG 503	MOS	6	+1m			10-JUL-2026			
		HRS/MSC					4705.9			
	REF: AMM 57-00-00	AFL					4703			
A570002 (s)	GENERAL VISUAL INSPECTION (CORROSION INSPECTION) OF MAIN LANDING GEAR WHEEL WELL						PKG			
	PKG 22	MOS	12	+1m			10-JUL-2026			
		HRS/MSC					4705.9			
	REF: AMM 57-00-00	AFL					4703			
A570003 (s)	GENERAL VISUAL INSPECTION (CORROSION INSPECTION) OF AFT WING SPAR AREA						PKG			
	PKG 503	MOS	6	+1m			10-JUL-2026			
		HRS/MSC					4705.9			
	REF: AMM 57-00-00	AFL					4703			
A570004 (s)	GENERAL VISUAL INSPECTION (CORROSION INSPECTION) OF AFT WING SPAR AREA						PKG			
	PKG 22	MOS	12	+1m			10-JUL-2026			
		HRS/MSC					4705.9			
	REF: AMM 57-00-00	AFL					4703			
A571004 (s)	INSPECT WING LOWER LEADING EDGE OUTBOAD OF WS 91.073						PKG			
	PKG 7,109	MOS	36	+2m			10-JUL-2026			
57.090		HRS/MSC	1200	+100			4705.9			
	REF: AMM 57-00-00	AFL					4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A571005 (s)	INSPECT INBOARD LOWER MAIN WING SPAR CAP AND STRAP INSPECTION (AIRPLANES -0001 THRU -0538)							PKG			
	PKG 246	MOS			I:0			22-SEP-1993			
57.150		HRS/MSC	13200	+10	I:0			0			
	REF: AMM 57-00-00	AFL			I:0			0			
A571007 (s)	INSPECT OUTBOARD LOWER MAIN WING SPAR CAP AND STRAP							PKG			
	PKG 247	MOS			I:0			22-SEP-1993			
57.170		HRS/MSC	15600	+10	I:0			0			
	REF: AMM 57-00-00	AFL			I:0			0			
A571008 (s)	INSPECT INBOARD LOWER REAR WING SPAR CAP							PKG			
	PKG 248	MOS			I:0			22-SEP-1993			
57.180		HRS/MSC	15600	+10	I:0			0			
	REF: AMM 57-00-00	AFL			I:0			0			
A571009 (s)	INSPECT OUTBOARD LOWER REAR WING SPAR CAP							PKG			
	PKG 248	MOS			I:0			22-SEP-1993			
57.190		HRS/MSC	15600	+10	I:0			0			
	REF: AMM 57-00-00	AFL			I:0			0			
A573001 (s)	INSPECT WINGS							PKG			
	PKG 7,109	MOS	36	+2m				10-JUL-2026			
57.110		HRS/MSC	1200	+100				4705.9			
	REF: AMM 57-00-00	AFL						4703			
A573003 (s)	INSPECT JACK PADS							PKG			
	PKG 18	MOS			I:0			22-SEP-1993			
57.120		HRS/MSC	12000	+10	I:0			0			
	REF: AMM 57-00-00	AFL			I:0			0			
A574005 (s)	INSPECT FLAP BELL CRANK ATTACH POINTS							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
57.130		HRS/MSC	300	+30				4705.9			
	REF: AMM 57-20-01	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
A575001 (s)	INSPECT FLAPS							PKG			
	PKG 7,109	MOS	36	+2m				10-JUL-2026			
57.140		HRS/MSC	1200	+100				4705.9			
	REF: AMM 57-00-00	AFL						4703			
CHAPTER 71	**POWER PLANT**										
712001	LEFT ENGINE AFT ISOLATOR										
	9912455-21	MOS			N:0			07-JUN-2011			
71.010	2423	HRS/MSC	3500		N:0			3518.8	**7018.8**		2215.3
	REF: AMM 71-21-00	AFL			N:0			4005			
712001	RIGHT ENGINE AFT ISOLATOR										
	9912455-21	MOS			N:0			07-JUN-2011			
71.010	2421	HRS/MSC	3500		N:0			3518.8	**7018.8**		2215.3
	REF: AMM 71-21-00	AFL			N:0			4005			
712002	LEFT BOTTOM FORWARD ENGINE ISOLATOR										
	LM420SA5-1	MOS			N:0			07-JUN-2011			
71.030	3399	HRS/MSC	3500		N:0			3518.8	**7018.8**		2215.3
	REF: AMM 71-21-00	AFL			N:0			4005			
712002	LEFT TOP FORWARD ENGINE ISOLATOR										
	LM420SA5-1	MOS			N:0			07-JUN-2011			
71.020	3398	HRS/MSC	3500		N:0			3518.8	**7018.8**		2215.3
	REF: AMM 71-21-00	AFL			N:0			4005			
712002	RIGHT BOTTOM FORWARD ENGINE ISOLATOR										
	LM420SA5-1	MOS			N:0			07-JUN-2011			
71.030	3348	HRS/MSC	3500		N:0			3518.8	**7018.8**		2215.3
	REF: AMM 71-21-00	AFL			N:0			4005			
712002	RIGHT TOP FORWARD ENGINE ISOLATOR										
	LM420SA5-1	MOS			N:0			07-JUN-2011			
71.020	3354	HRS/MSC	3500		N:0			3518.8	**7018.8**		2215.3
	REF: AMM 71-21-00	AFL			N:0			4005			

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
71EN1	NO. 1 ENGINE										
	3042000	MOS						07-JUN-2011			
71.EN1	PCE-108465	HRS/MSC	E/C		N:3495			3518.8			
	REF: GENERIC NO REF	AFL						4005			
71EN2	NO. 2 ENGINE										
	3042000	MOS						07-JUN-2011			
71.EN2	PCE-108473	HRS/MSC	E/C		N:3495			3518.8			
	REF: GENERIC NO REF	AFL						4005			
A711000 (s)	GENERAL INSPECTION ENGINE							PKG			
	PKG 4	MOS	24	+2m				10-JUL-2026			
71.050		HRS/MSC	300	+30				4705.9			
	REF: AMM 71-01-04	AFL						4703			
A711001 (s)	GENERAL INSPECTION ENGINE							PKG			
	PKG 4	MOS	24	+2m				10-JUL-2026			
71.060		HRS/MSC	300	+30				4705.9			
	REF: AMM 71-01-05	AFL						4703			
A711006 (s)	INSPECT ENGINE INLET INNER AND OUTER DUCT(AIRPLANES -0001 THRU -0538)							PKG			
	PKG 4	MOS	24	+2m				10-JUL-2026			
71.080		HRS/MSC	300	+30				4705.9			
	REF: AMM 71-11-00	AFL						4703			
A711007 (s)	INSPECT ENGINE INLET INNER AND OUTER DUCT(AIRPLANES 0539 AND ON)							PKG			
	PKG 4	MOS	24	+2m				16-MAY-2024			
71.110		HRS/MSC	300	+30				4578.9			
	REF: AMM 71-11-00	AFL						4632			
ENGINE NO. 1 Model : JT15D-5A Serial # PCE-108465 Part # 3042000											
+ 710002 (s)	NO. 1 ENGINE - EXTREME ENVIRONMENT INSPECTION - FOR ENGINE OPERATING MORE THAN 40% OF THE TIME IN ZONES CONSIDERED EXTREME IN TERM OF ENVIRONMENTAL HARSHNESS PER ENVIRONMENTAL MAPS							PKG			
	PKG 0	MOS	24					10-JUL-2026			
		HRS/MSC	300					4738.3			
	REF: GENERIC NO REF	ENC						4682			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING	
+ 710004 (s)	NO. 1 ENGINE - EXTREME ENVIRONMENT INSPECTION - INSPECT THE INTERMEDIATE CASE FOR CORROSION. TREAT FOR CORROSION AS REQUIRED							PKG				
	PKG 0	MOS	24					10-JUL-2026				
		HRS/MSC	300					4738.3				
	REF: GENERIC NO REF	ENC						4682				
710010	NO. 1 ENGINE - OVERHAUL											
		MOS						07-JUN-2011				
		HRS/MSC	3500	+50/-50				3495	**(6995) 6962.6**	7045	2159.1	(+50)
	REF: GENERIC NO REF	ENC						3989				
710020	NO. 1 ENGINE - HOT SECTION INSPECTION											
		MOS						07-JUN-2011				
		HRS/MSC	1750	+50/-50				3495	**(5245) 5212.6**	5295	409.1	(+50)
	REF: EMM 72-00-00	ENC						3989				
710030	NO. 1 ENGINE - TURBINE WASH											
		DAYS			I:0			22-SEP-1993				
		HRS/MSC	A/R		I:0			0				
	REF: EMM 71-00-00	ENC			I:0			0				
710050	NO. 1 ENGINE - APPLYING CORROSION-INHIBITING COMPOUNDS											
		MOS			I:0			22-SEP-1993				
		HRS/MSC	A/R		I:0			0				
	REF: EMM 72-00-00	ENC			I:0			0				
ENGINE NO. 2 Model : JT15D-5A Serial # PCE-108473 Part # 3042000												
+ 710002 (s)	NO. 2 ENGINE - EXTREME ENVIRONMENT INSPECTION - FOR ENGINE OPERATING MORE THAN 40% OF THE TIME IN ZONES CONSIDERED EXTREME IN TERM OF ENVIRONMENTAL HARSHNESS PER ENVIRONMENTAL MAPS							PKG				
	PKG 0	MOS	24					10-JUL-2026				
		HRS/MSC	300					4738.3				
	REF: GENERIC NO REF	ENC						4682				
+ 710004 (s)	NO. 2 ENGINE - EXTREME ENVIRONMENT INSPECTION - INSPECT THE INTERMEDIATE CASE FOR CORROSION. TREAT FOR CORROSION AS REQUIRED							PKG				
	PKG 0	MOS	24					10-JUL-2026				
		HRS/MSC	300					4738.3				
	REF: GENERIC NO REF	ENC						4682				

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
710010	NO. 2 ENGINE - OVERHAUL										
		MOS						07-JUN-2011			
		HRS/MSC	3500	+50/-50				3495	**(6995) 6962.6**	7045	2159.1 (+50)
	REF: GENERIC NO REF	ENC						3989			
710020	NO. 2 ENGINE - HOT SECTION INSPECTION										
		MOS						07-JUN-2011			
		HRS/MSC	1750	+50/-50				3495	**(5245) 5212.6**	5295	409.1 (+50)
	REF: EMM 72-00-00	ENC						3989			
710030	NO. 2 ENGINE - TURBINE WASH										
		DAYS			I:0			22-SEP-1993			
		HRS/MSC	A/R		I:0			0			
	REF: EMM 71-00-00	ENC			I:0			0			
710050	NO. 2 ENGINE - APPLYING CORROSION-INHIBITING COMPOUNDS										
		MOS			I:0			22-SEP-1993			
		HRS/MSC	A/R		I:0			0			
	REF: EMM 72-00-00	ENC			I:0			0			
CHAPTER 72	**ENGINE**										
ENGINE NO. 1 Model : JT15D-5A Serial # PCE-108465 Part # 3042000											
720010	NO. 1 ENGINE - OIL ANALYSIS										
		MOS			I:0			22-SEP-1993			
		HRS/MSC	A/R		I:0			0			
	REF: EMM 72-00-00	ENC			I:0			0			
+ 720030 (s)	NO. 1 ENGINE - TUBING, WIRING, CONTROL LINKAGE AND CABLES - SECURITY OF ALL ACCESSIBLE CONNECTIONS, CLAMPS AND BRACKETS							PKG			
	PKG 0	MOS	24					10-JUL-2026			
		HRS/MSC	300					4738.3			
	REF: GENERIC NO REF	ENC						4682			
+ 720032 (s)	NO. 1 ENGINE - TUBING, WIRING, CONTROL LINKAGE AND CABLES - EVIDENCE OF WEAR, CHAFING, CRACKS AND CORROSION							PKG			
	PKG 0	MOS	24					10-JUL-2026			
		HRS/MSC	300					4738.3			
	REF: GENERIC NO REF	ENC						4682			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 720034 (s)	NO. 1 ENGINE - TUBING, WIRING, CONTROL LINKAGE AND CABLES - EVIDENCE OF FUEL OR OIL LEAKS						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 720036 (s)	NO. 1 ENGINE - TUBING, WIRING, CONTROL LINKAGE AND CABLES - EVIDENCE OF FRAYING, BROKEN STRANDS, SECURITY OF CABLES AND FITTINGS						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 720038 (s)	NO. 1 ENGINE - TUBING, WIRING, CONTROL LINKAGE AND CABLES - LUBRICATE ROD END CONNECTORS						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 720042 (s)	NO. 1 ENGINE - EXHAUST DUCT - CRACKS OR DISTORTION						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 720044 (s)	NO. 1 ENGINE - ACCESSORIES - SECURITY OF ACCESSORIES						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 720049 (s)	NO. 1 ENGINE - ENGINE MOUNTS - SECURITY AND CONDITION						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 720100	NO. 1 ENGINE - ENGINE OVERTEMPERATURE									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 720110	NO. 1 ENGINE - FOREIGN OBJECT DAMAGE (FOD)									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720120	NO. 1 ENGINE - LOSS OF OIL									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720130	NO. 1 ENGINE - ENGINE OVERSPEED									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720140	NO. 1 ENGINE - ENGINE WINDMILLING									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720150	NO. 1 ENGINE - ENGINE IMMERSION IN WATER									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720160	NO. 1 ENGINE - ENGINE DROPPED DURING HANDLING									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720170	NO. 1 ENGINE - LIGHTNING STRIKE									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 720180	NO. 1 ENGINE - ENGINE EXPOSED TO FIRE EXTINGUISHING AGENT									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720190	NO. 1 ENGINE - HEAVY/HARD LANDING									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720200	NO. 1 ENGINE - AIRCRAFT FLOWN THROUGH A CLOUD OF VOLCANIC ASH									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720210	NO. 1 ENGINE - STARTER GENERATOR FAIL INDICATION									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720220	NO. 1 ENGINE - HYDRAULIC PUMP FAILURE									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
721010	NO. 1 ENGINE - ACESSORY DRIVE GEAR BOX									
	3031170	MOS					22-SEP-1993			
	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	ENC		N:0			0			
+ 721045	NO. 1 ENGINE - REGULAR OPERATION PRESERVATION SCHEDULE FOR INACTIVE ENGINES - 1 TO 14 DAYS									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: EMM 72-00-00	ENC		I:0			0			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 721050	NO. 1 ENGINE - REGULAR OPERATION PRESERVATION SCHEDULE FOR INACTIVE ENGINES - 1 TO 28 DAYS									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: See Workcard	ENC		I:0			0			
+ 721055	NO. 1 ENGINE - PRESERVATION RECOMMENDATIONS FOR REGULAR OPERATION FOR INACTIVE ENGINES - 1 TO 14 DAYS									
		DAYS					22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: EMM 72-00-00	ENC		I:0			0			
+ 721060	NO. 1 ENGINE - PRESERVATION RECOMMENDATIONS FOR REGULAR OPERATION FOR INACTIVE ENGINES - 1 TO 28 DAYS									
		DAYS					22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: EMM 72-00-00	ENC		I:0			0			
+ 721065	NO. 1 ENGINE - DEPRESERVATION RECOMMENDATIONS FOR REGULAR OPERATION FOR INACTIVE ENGINES - 1 TO 14 DAYS									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: EMM 72-00-00	ENC		I:0			0			
+ 721070	NO. 1 ENGINE - DEPRESERVATION RECOMMENDATIONS FOR REGULAR OPERATION FOR INACTIVE ENGINES - 1 TO 28 DAYS									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: See Workcard	ENC		I:0			0			
+ 721075	NO. 1 ENGINE - PRESERVATION RECOMMENDATIONS AT OEM'S (AIRFRAME ORIGINAL MANUFACTURER), P&WC DELEGATED OVERHAUL FACILITIES AND FINISHING CENTERS FOR ENGINES UNDERGOING MAINTENANCE - 0 TO 90 DAYS									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: See Workcard	ENC		I:0			0			

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION / PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 721080	NO. 1 ENGINE - PRESERVATION RECOMMENDATIONS AT OEM'S (AIRFRAME ORIGINAL MANUFACTURER), P&WC DELEGATED OVERHAUL FACILITIES AND FINISHING CENTERS FOR ENGINES UNDERGOING MAINTENANCE - 91 DAYS AND OVER									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: EMM 72-00-00	ENC		I:0			0			
+ 721085	NO. 1 ENGINE - DEPRESERVATION RECOMMENDATIONS AT OEM'S (AIRFRAME ORIGINAL MANUFACTURER), P&WC DELEGATED OVERHAUL FACILITIES AND FINISHING CENTERS									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: See Workcard	ENC		I:0			0			
+ 721090	NO. 1 ENGINE - DEPRESERVATION RECOMMENDATIONS AT OEM'S (AIRFRAME ORIGINAL MANUFACTURER), P&WC DELEGATED OVERHAUL FACILITIES AND FINISHING CENTERS - 91 DAYS AND OVER									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: EMM 72-00-00	ENC		I:0			0			
722001	NO. 1 ENGINE - OIL PUMP									
	3104289-01	MOS		O:0			12-MAY-2011			
	OP1115	HRS/MSC	O/C	O:0			3495			
	REF: EMM 72-60-02	ENC		O:0			3989			
722607	NO. 1 ENGINE - LOW COMPRESSOR HUB									
	3037911	MOS					02-MAY-2011			
	60A320	HRS/MSC		N:3495			3495			
LIFE LIMIT	**REF:** GENERIC NO REF	ENC		N:3989			3989	**(12000) 12021 M**		7182
		ACCCYC	12000	N:3989						7182
723001	NO. 1 ENGINE - LP COMPRESSOR ROTOR BALANCE ASSEMBLY									
	3102814-01	MOS					22-SEP-1993			
	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	ENC		N:0			0			
723010	NO. 1 ENGINE - INSPECT LP COMPRESSOR BYPASS STATOR RETAINING RIVETS									
		MOS					30-MAY-2025			
		HRS/MSC	300	+10%			4666.8	**(4966.8) 4934.4**	4996.8	130.9 (+30)
	REF: EMM 72-30-01	ENC					4638			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
723020	NO. 1 ENGINE - LOW BOOST COMPRESSOR HUB									
	3038312	MOS					02-MAY-2011			
	59A943	HRS/MSC		N:3495			3495			
LIFE LIMIT	**REF:** GENERIC NO REF	ENC		N:3989			3989	**(14000) 14021 M**		9182
		ACCCYC	14000	N:3989						9182
+ 723021 (s)	NO. 1 ENGINE - COMPRESSOR INLET - CHECK COMPRESSOR INLET AREA FOR CLEANLINESS						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 723022 (s)	NO. 1 ENGINE - COMPRESSOR INLET - VISUALLY INSPECT LOW PRESSURE COMPRESSOR BLADES AND STATOR VANES FOR DIRT DEPOSITS, CORROSION AND EROSION						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
723705	NO. 1 ENGINE - 2ND-STAGE LOW TURBINE ROTOR DISK									
	3022212	MOS					02-MAY-2011			
	62A613	HRS/MSC		N:3495			3495			
LIFE LIMIT	**REF:** GENERIC NO REF	ENC		N:3989			3989	**(14000) 14021 M**		9182
		ACCCYC	14000	N:3989						9182
724001	NO. 1 ENGINE - COMBUSTOR									
	3116031-01	MOS					22-SEP-1993			
	5H293	HRS/MSC	O/C	N:0			0			
	REF: EMM 72-40-01	ENC		N:0			0			
724006	NO. 1 ENGINE - 3RD-STAGE LOW TURBINE ROTOR DISK									
	3036113	MOS					02-MAY-2011			
	62A080	HRS/MSC		N:3495			3495			
LIFE LIMIT	**REF:** GENERIC NO REF	ENC		N:3989			3989	**(14000) 14021 M**		9182
		ACCCYC	14000	N:3989						9182
724706	NO. 1 ENGINE - HIGH TURBINE ROTOR DISK									
	3036411	MOS					02-MAY-2011			
	62A005	HRS/MSC		N:3495			3495			
LIFE LIMIT	**REF:** GENERIC NO REF	ENC		N:3989			3989	**(14000) 14021 M**		9182
		ACCCYC	14000	N:3989						9182

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
724707	NO. 1 ENGINE - HIGH TURBINE BLADES									
	3029601	MOS		O:0			02-MAY-2011			
	SN-UNKNOWN	HRS/MSC	O/C	O:0			3495			
	REF: GENERIC NO REF	ENC		O:0			3989			
724825	NO. 1 ENGINE - CENTRIFUGAL IMPELLER									
	3039555	MOS					02-MAY-2011			
	6E478	HRS/MSC		N:3495			3495			
LIFE LIMIT	**REF:** GENERIC NO REF	ENC		N:3989			3989	**(12000) 12021 M**		7182
		ACCCYC	12000	N:3989						7182
ENGINE NO. 2 Model : JT15D-5A Serial # PCE-108473 Part # 3042000										
720010	NO. 2 ENGINE - OIL ANALYSIS									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: EMM 72-00-00	ENC		I:0			0			
+ 720030 (s)	NO. 2 ENGINE - TUBING, WIRING, CONTROL LINKAGE AND CABLES - SECURITY OF ALL ACCESSIBLE CONNECTIONS, CLAMPS AND BRACKETS						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 720032 (s)	NO. 2 ENGINE - TUBING, WIRING, CONTROL LINKAGE AND CABLES - EVIDENCE OF WEAR, CHAFING, CRACKS AND CORROSION						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 720034 (s)	NO. 2 ENGINE - TUBING, WIRING, CONTROL LINKAGE AND CABLES - EVIDENCE OF FUEL OR OIL LEAKS						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 720036 (s)	NO. 2 ENGINE - TUBING, WIRING, CONTROL LINKAGE AND CABLES - EVIDENCE OF FRAYING, BROKEN STRANDS, SECURITY OF CABLES AND FITTINGS						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 720038 (s)	NO. 2 ENGINE - TUBING, WIRING, CONTROL LINKAGE AND CABLES - LUBRICATE ROD END CONNECTORS						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 720042 (s)	NO. 2 ENGINE - EXHAUST DUCT - CRACKS OR DISTORTION						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 720044 (s)	NO. 2 ENGINE - ACCESSORIES - SECURITY OF ACCESSORIES						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 720049 (s)	NO. 2 ENGINE - ENGINE MOUNTS - SECURITY AND CONDITION						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 720100	NO. 2 ENGINE - ENGINE OVERTEMPERATURE									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720110	NO. 2 ENGINE - FOREIGN OBJECT DAMAGE (FOD)									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720120	NO. 2 ENGINE - LOSS OF OIL									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 720130	NO. 2 ENGINE - ENGINE OVERSPEED									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720140	NO. 2 ENGINE - ENGINE WINDMILLING									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720150	NO. 2 ENGINE - ENGINE IMMERSION IN WATER									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720160	NO. 2 ENGINE - ENGINE DROPPED DURING HANDLING									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720170	NO. 2 ENGINE - LIGHTNING STRIKE									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720180	NO. 2 ENGINE - ENGINE EXPOSED TO FIRE EXTINGUISHING AGENT									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720190	NO. 2 ENGINE - HEAVY/HARD LANDING									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 720200	NO. 2 ENGINE - AIRCRAFT FLOWN THROUGH A CLOUD OF VOLCANIC ASH									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720210	NO. 2 ENGINE - STARTER GENERATOR FAIL INDICATION									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
+ 720220	NO. 2 ENGINE - HYDRAULIC PUMP FAILURE									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
UNSCHEDULED MAINTENANCE CHECK	**REF:** EMM 72-00-00	ENC		I:0			0			
721010	NO. 2 ENGINE - ACESSORY DRIVE GEAR BOX									
	3031170	MOS					22-SEP-1993			
	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	ENC		N:0			0			
+ 721045	NO. 2 ENGINE - REGULAR OPERATION PRESERVATION SCHEDULE FOR INACTIVE ENGINES - 1 TO 14 DAYS									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: EMM 72-00-00	ENC		I:0			0			
+ 721050	NO. 2 ENGINE - REGULAR OPERATION PRESERVATION SCHEDULE FOR INACTIVE ENGINES - 1 TO 28 DAYS									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: See Workcard	ENC		I:0			0			
+ 721055	NO. 2 ENGINE - PRESERVATION RECOMMENDATIONS FOR REGULAR OPERATION FOR INACTIVE ENGINES - 1 TO 14 DAYS									
		DAYS					22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: EMM 72-00-00	ENC		I:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 721060	NO. 2 ENGINE - PRESERVATION RECOMMENDATIONS FOR REGULAR OPERATION FOR INACTIVE ENGINES - 1 TO 28 DAYS									
		DAYS					22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: EMM 72-00-00	ENC		I:0			0			
+ 721065	NO. 2 ENGINE - DEPRESERVATION RECOMMENDATIONS FOR REGULAR OPERATION FOR INACTIVE ENGINES - 1 TO 14 DAYS									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: EMM 72-00-00	ENC		I:0			0			
+ 721070	NO. 2 ENGINE - DEPRESERVATION RECOMMENDATIONS FOR REGULAR OPERATION FOR INACTIVE ENGINES - 1 TO 28 DAYS									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: See Workcard	ENC		I:0			0			
+ 721075	NO. 2 ENGINE - PRESERVATION RECOMMENDATIONS AT OEM'S (AIRFRAME ORIGINAL MANUFACTURER), P&WC DELEGATED OVERHAUL FACILITIES AND FINISHING CENTERS FOR ENGINES UNDERGOING MAINTENANCE - 0 TO 90 DAYS									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: See Workcard	ENC		I:0			0			
+ 721080	NO. 2 ENGINE - PRESERVATION RECOMMENDATIONS AT OEM'S (AIRFRAME ORIGINAL MANUFACTURER), P&WC DELEGATED OVERHAUL FACILITIES AND FINISHING CENTERS FOR ENGINES UNDERGOING MAINTENANCE - 91 DAYS AND OVER									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: EMM 72-00-00	ENC		I:0			0			
+ 721085	NO. 2 ENGINE - DEPRESERVATION RECOMMENDATIONS AT OEM'S (AIRFRAME ORIGINAL MANUFACTURER), P&WC DELEGATED OVERHAUL FACILITIES AND FINISHING CENTERS									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: See Workcard	ENC		I:0			0			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 721090	NO. 2 ENGINE - DEPRESERVATION RECOMMENDATIONS AT OEM'S (AIRFRAME ORIGINAL MANUFACTURER), P&WC DELEGATED OVERHAUL FACILITIES AND FINISHING CENTERS - 91 DAYS AND OVER									
		MOS		I:0			22-SEP-1993			
		HRS/MSC	A/R	I:0			0			
	REF: EMM 72-00-00	ENC		I:0			0			
722001	NO. 2 ENGINE - OIL PUMP									
	3104289-01	MOS		O:0			12-MAY-2011			
	OP1116	HRS/MSC	O/C	O:0			3495			
	REF: EMM 72-60-02	ENC		O:0			3989			
722607	NO. 2 ENGINE - LOW COMPRESSOR HUB									
	3037911	MOS					12-MAY-2011			
	59A980	HRS/MSC		N:3495			3495			
LIFE LIMIT	**REF:** GENERIC NO REF	ENC		N:3989			3989	**(12000) 12021 M**		7182
		ACCCYC	12000	N:3989						7182
723001	NO. 2 ENGINE - LP COMPRESSOR ROTOR BALANCE ASSEMBLY									
	3102814-01	MOS					22-SEP-1993			
	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	ENC		N:0			0			
723010	NO. 2 ENGINE - INSPECT LP COMPRESSOR BYPASS STATOR RETAINING RIVETS									
		MOS					30-MAY-2025			
		HRS/MSC	300 +10%				4666.8	**(4966.8) 4934.4**	4996.8	130.9 (+30)
	REF: EMM 72-30-01	ENC					4638			
723020	NO. 2 ENGINE - LOW BOOST COMPRESSOR HUB									
	3038312	MOS					12-MAY-2011			
	66A491	HRS/MSC		N:3495			3495			
LIFE LIMIT	**REF:** GENERIC NO REF	ENC		N:3989			3989	**(14000) 14021 M**		9182
		ACCCYC	14000	N:3989						9182
+ 723021 (s)	NO. 2 ENGINE - COMPRESSOR INLET - CHECK COMPRESSOR INLET AREA FOR CLEANLINESS						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 723022 (s)	NO. 2 ENGINE - COMPRESSOR INLET - VISUALLY INSPECT LOW PRESSURE COMPRESSOR BLADES AND STATOR VANES FOR DIRT DEPOSITS, CORROSION AND EROSION						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
723705	NO. 2 ENGINE - 2ND-STAGE LOW TURBINE ROTOR DISK									
	3022212	MOS					12-MAY-2011			
	62A634	HRS/MSC		N:3495			3495			
LIFE LIMIT	**REF:** GENERIC NO REF	ENC		N:3989			3989	**(14000) 14021 M**		9182
		ACCCYC	14000	N:3989						9182
724001	NO. 2 ENGINE - COMBUSTOR									
	3116031-01	MOS					22-SEP-1993			
	5H311	HRS/MSC	O/C	N:0			0			
	REF: EMM 72-40-01	ENC		N:0			0			
724006	NO. 2 ENGINE - 3RD-STAGE LOW TURBINE ROTOR DISK									
	3036113	MOS					12-MAY-2011			
	62A035	HRS/MSC		N:3495			3495			
LIFE LIMIT	**REF:** GENERIC NO REF	ENC		N:3989			3989	**(14000) 14021 M**		9182
		ACCCYC	14000	N:3989						9182
724706	NO. 2 ENGINE - HIGH TURBINE ROTOR DISK									
	3036411	MOS					12-MAY-2011			
	62A821	HRS/MSC		N:3495			3495			
LIFE LIMIT	**REF:** GENERIC NO REF	ENC		N:3989			3989	**(14000) 14021 M**		9182
		ACCCYC	14000	N:3989						9182
724707	NO. 2 ENGINE - HIGH TURBINE BLADES									
	3029601	MOS					12-MAY-2011			
	SN-UNKNOWN	HRS/MSC	O/C	N:3495			3495			
	REF: GENERIC NO REF	ENC		N:3989			3989			
724825	NO. 2 ENGINE - CENTRIFUGAL IMPELLER									
	3039555	MOS					12-MAY-2011			
	6E644	HRS/MSC		N:3495			3495			
LIFE LIMIT	**REF:** GENERIC NO REF	ENC		N:3989			3989	**(12000) 12021 M**		7182
		ACCCYC	12000	N:3989						7182

CHAPTER 73 ENGINE FUEL AND CONTROL

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
731004	NO. 1 LOW FUEL PRESSURE SWITCH									
	1103P0448	MOS		N:0			20-DEC-2010			
73.030	01184	HRS/MSC	O/C	N:0			3466.5			
	REF: See Workcard	AFL		N:0			3974			
731004	NO. 2 LOW FUEL PRESSURE SWITCH									
	1103P92	MOS					22-SEP-1993			
73.030	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
733002	FUEL FLOW/QUANTITY INDICATOR									
	VSDL-OC208E	MOS					22-SEP-1993			
73.010	869	HRS/MSC	O/C	N:0			0			
	REF: AMM 73-30-00	AFL		N:0			0			
733003	NO. 1 FUEL FLOW TRANSMITER									
	3268014-0201	MOS					22-SEP-1993			
73.040	2001D	HRS/MSC	O/C	N:0			0			
	REF: AMM 73-30-00	AFL		N:0			0			
733003	NO. 2 FUEL FLOW TRANSMITER									
	3268014-0201	MOS		O:0			07-JUN-2011			
73.040	10D285	HRS/MSC	O/C	O:0			3518.8			
	REF: AMM 73-30-00	AFL		O:0			4005			
ENGINE NO. 1 Model : JT15D-5A Serial # PCE-108465 Part # 3042000										
+ 730002 (s)	NO. 1 ENGINE - FUEL - CHECK FOR PRESENCE OF WATER						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
731001	NO. 1 ENGINE - FUEL PUMP									
	3037078	MOS		O:0			12-MAY-2011			
	491	HRS/MSC	O/C	O:0			3495			
	REF: EMM 73-10-02	ENC		O:0			3989			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
731002	NO. 1 ENGINE - FLOW DIVIDER VALVE									
	26395-2	MOS					15-SEP-1996			
	95	HRS/MSC	O/C	O:0			488			
	REF: EMM 73-10-04	ENC								
731005	NO. 1 ENGINE - BLEED CONTROL VALVE									
	800831-1-001-L7	MOS		O:0			12-MAY-2011			
	93030098	HRS/MSC	O/C	N:3471.2 O:0			3495			
	REF: EMM 73-10-13	ENC		N:3973 O:0			3989			
731006	NO. 1 ENGINE - EFCU WIRING HARNESS									
	3112429-01	MOS		O:0			12-MAY-2011			
	AA2197	HRS/MSC	O/C	N:3471.2 O:0			3495			
	REF: GENERIC NO REF	ENC		N:3973 O:0			3989			
+ 731011 (s)	NO. 1 ENGINE - EMERGENCY FUEL SHUTOFF LINKAGE- USING A BORESCOPE, INSPECT EMERGENCY FUEL SHUTOFF LINKAGE TO ENSURE SECURITY						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 731012 (s)	NO. 1 ENGINE - FUEL PUMP - CHECK FOR SECURITY AND FUEL LEAKS						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 731013 (s)	NO. 1 ENGINE - OVERSPEED CONTROL WIRE ROPE - USING A BORESCOPE, INSPECT OVERSPEED CONTROL WIRE ROPE CLEVIS AND BALL END-TO-CABLE JOINTS FOR SECURITY						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 731016 (s)	NO. 1 ENGINE - FUEL PUMP OUTLET FILTER (10 MICRON) - CHECK FOR FOREIGN MATTER AND/OR DISTORTION. INSTALL NEW FILTER AT EACH INSPECTION						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 731018 (s)	NO. 1 ENGINE - DRAIN VALVES - SECURITY AND LEAKAGE						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
731020	NO. 1 ENGINE - FUEL-OIL COOLER									
	D2397-10A	MOS		O:0			12-MAY-2011			
	M110524	HRS/MSC	O/C	O:0			3495			
	REF: GENERIC NO REF	ENC		O:0			3989			
+ 731022 (s)	NO. 1 ENGINE - FLOW DIVIDER AND DUMP VALVE - SECURITY AND LEAKAGE						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
731025	NO. 1 ENGINE - VISUALLY INSPECT FUEL-OIL COOLER									
	D2397-10A	MOS					07-JUN-2011			
	M110524	HRS/MSC	3500				3495	**(6995) 6962.6**		2159.1
	REF: GENERIC NO REF	ENC					3989			
731030	NO. 1 ENGINE - MOTIVE FLOW VALVE									
	PN	MOS		N:0			22-SEP-1993			
	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	ENC		N:0			0			
731035	NO. 1 ENGINE - VISUALLY INSPECT MOTIVE FLOW VALVE									
	PN	MOS					07-JUN-2011			
	SN-UNKNOWN	HRS/MSC	3500				3495	**(6995) 6962.6**		2159.1
	REF: GENERIC NO REF	ENC					3989			
731060 (s)	NO. 1 ENGINE - VISUAL INSPECT BLEED VALVE ACTUATOR						PKG			
	PN PKG 0	MOS	24				10-JUL-2026			
	SN-UNKNOWN	HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
731065	NO. 1 ENGINE - BLEED VALVE ACTUATOR									
	PN	MOS		N:0			22-SEP-1993			
	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	ENC		N:0			0			
731085	NO. 1 ENGINE - SCHEDULE MODULATOR									
	PN	MOS		N:0			22-SEP-1993			
	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	ENC		N:0			0			
731090	NO. 1 ENGINE - VISUALLY INSPECT FLOW DIVIDER VALVE									
	26395-2	MOS					13-JUL-2015			
	95	HRS/MSC	3500				3921.6	**(7421.6) 7389.2**		2585.7
	REF: GENERIC NO REF	ENC					4216			
732001	NO. 1 ENGINE - FUEL CONTROL UNIT									
	3244851-10-9	MOS		O:0			12-MAY-2011			
	B29236	HRS/MSC	O/C	O:0			3495			
	REF: EMM 73-20-01	ENC		O:0			3989			
+ 732002 (s)	NO. 1 ENGINE - FUEL CONTROL UNIT - SECURITY AND LEAKAGE						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 732003 (s)	NO. 1 ENGINE - FUEL CONTROL UNIT - CHECK FOR ANY EVIDENCE OF BLUE GREASE AT FLANGE AND DRAIN LOCATIONS						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
732005	NO. 1 ENGINE - N1 SPEED SENSOR									
	3100335-01	MOS		O:0			12-MAY-2011			
	A415	HRS/MSC	O/C	O:0			3495			
	REF: EMM 73-20-05	ENC		O:0			3989			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
732006	NO. 1 ENGINE - BOTTOM N2 SPEED SENSOR									
	3032997	MOS		O:0			12-MAY-2011			
	C268	HRS/MSC	O/C	O:0			3495			
	REF: EMM 73-20-05	ENC		O:0			3989			
732006	NO. 1 ENGINE - TOP N2 SPEED SENSOR									
	3032997	MOS		O:0			12-MAY-2011			
	C248	HRS/MSC	O/C	O:0			3495			
	REF: EMM 73-20-05	ENC		O:0			3989			
+ 732008 (s)	NO. 1 ENGINE - FUEL CONTROL UNIT - FREE MOVEMENT OF LINKAGE. CHECK TORQUE TUBE GASKET INSTALLATION FOR EVIDENCE OF P3 AIR LEAKAGE						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
732025 (s)	NO. 1 ENGINE - VISUAL INSPECT ELECTRONIC CONTROL COMPUTER						PKG			
	PN PKG 0	MOS	24				10-JUL-2026			
	SN-UNKNOWN	HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
732045	NO. 1 ENGINE - ELECTRONIC BLEED VALVE CONTROL									
	PN	MOS		N:0			22-SEP-1993			
	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	ENC		N:0			0			
732050 (s)	NO. 1 ENGINE - VISUAL INSPECT ELECTRONIC BLEED VALVE CONTROL						PKG			
	PN PKG 0	MOS	24				10-JUL-2026			
	SN-UNKNOWN	HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
732060 (s)	NO. 1 ENGINE - VISUAL INSPECT MAIN WIRING HARNESS						PKG			
	PN PKG 0	MOS	24				10-JUL-2026			
	SN-UNKNOWN	HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
732065	NO. 1 ENGINE - MAIN WIRING HARNESS									
	PN	MOS		N:0			22-SEP-1993			
	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	ENC		N:0			0			
ENGINE NO. 2 Model : JT15D-5A Serial # PCE-108473 Part # 3042000										
+ 730002 (s)	NO. 2 ENGINE - FUEL - CHECK FOR PRESENCE OF WATER						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
731001	NO. 2 ENGINE - FUEL PUMP									
	717101-1	MOS		O:0			12-MAY-2011			
	0511	HRS/MSC	O/C	O:0			3495			
	REF: EMM 73-10-02	ENC		O:0			3989			
731002	NO. 2 ENGINE - FLOW DIVIDER VALVE									
	26395-2	MOS					15-SEP-1996			
	506	HRS/MSC	O/C	O:0			488			
	REF: EMM 73-10-04	ENC								
731005	NO. 2 ENGINE - BLEED CONTROL VALVE									
	800831-1-001-L7	MOS		O:0			12-MAY-2011			
	93030096	HRS/MSC	O/C	N:3471.2 O:0			3495			
	REF: EMM 73-10-13	ENC		N:3973 O:0			3989			
731006	NO. 2 ENGINE - EFCU WIRING HARNESS									
	3112429-01	MOS		O:0			12-MAY-2011			
	AA2294	HRS/MSC	O/C	N:3471.2 O:0			3495			
	REF: GENERIC NO REF	ENC		N:3973 O:0			3989			
+ 731011 (s)	NO. 2 ENGINE - EMERGENCY FUEL SHUTOFF LINKAGE- USING A BORESCOPE, INSPECT EMERGENCY FUEL SHUTOFF LINKAGE TO ENSURE SECURITY						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 731012 (s)	NO. 2 ENGINE - FUEL PUMP - CHECK FOR SECURITY AND FUEL LEAKS						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 731013 (s)	NO. 2 ENGINE - OVERSPEED CONTROL WIRE ROPE - USING A BORESCOPE, INSPECT OVERSPEED CONTROL WIRE ROPE CLEVIS AND BALL END-TO-CABLE JOINTS FOR SECURITY						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 731016 (s)	NO. 2 ENGINE - FUEL PUMP OUTLET FILTER (10 MICRON) - CHECK FOR FOREIGN MATTER AND/OR DISTORTION. INSTALL NEW FILTER AT EACH INSPECTION						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 731018 (s)	NO. 2 ENGINE - DRAIN VALVES - SECURITY AND LEAKAGE						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
731020	NO. 2 ENGINE - FUEL-OIL COOLER									
	D2397-10A	MOS		O:0			12-MAY-2011			
	M33957	HRS/MSC	O/C	O:0			3495			
	REF: GENERIC NO REF	ENC		O:0			3989			
+ 731022 (s)	NO. 2 ENGINE - FLOW DIVIDER AND DUMP VALVE - SECURITY AND LEAKAGE						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
731025	NO. 2 ENGINE - VISUALLY INSPECT FUEL-OIL COOLER									
	D2397-10A	MOS					07-JUN-2011			
	M33957	HRS/MSC	3500				3495	**(6995) 6962.6**		2159.1
	REF: GENERIC NO REF	ENC					3989			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
731030	NO. 2 ENGINE - MOTIVE FLOW VALVE									
	PN	MOS		N:0			22-SEP-1993			
	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	ENC		N:0			0			
731035	NO. 2 ENGINE - VISUALLY INSPECT MOTIVE FLOW VALVE									
	PN	MOS					07-JUN-2011			
	SN-UNKNOWN	HRS/MSC	3500				3495	**(6995) 6962.6**		2159.1
	REF: GENERIC NO REF	ENC					3989			
731060 (s)	NO. 2 ENGINE - VISUAL INSPECT BLEED VALVE ACTUATOR						PKG			
	PN PKG 0	MOS	24				10-JUL-2026			
	SN-UNKNOWN	HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
731065	NO. 2 ENGINE - BLEED VALVE ACTUATOR									
	PN	MOS		N:0			22-SEP-1993			
	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	ENC		N:0			0			
731085	NO. 2 ENGINE - SCHEDULE MODULATOR									
	PN	MOS		N:0			22-SEP-1993			
	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	ENC		N:0			0			
731090	NO. 2 ENGINE - VISUALLY INSPECT FLOW DIVIDER VALVE									
	26395-2	MOS					13-JUL-2015			
	506	HRS/MSC	3500				3951.2	**(7451.2) 7418.8**		2615.3
	REF: GENERIC NO REF	ENC					4228			
732001	NO. 2 ENGINE - FUEL CONTROL UNIT									
	3244851-10-9	MOS		O:0			12-MAY-2011			
	B29514N	HRS/MSC	O/C	O:0			3495			
	REF: EMM 73-20-01	ENC		O:0			3989			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 732002 (s)	NO. 2 ENGINE - FUEL CONTROL UNIT - SECURITY AND LEAKAGE						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 732003 (s)	NO. 2 ENGINE - FUEL CONTROL UNIT - CHECK FOR ANY EVIDENCE OF BLUE GREASE AT FLANGE AND DRAIN LOCATIONS						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
732005	NO. 2 ENGINE - N1 SPEED SENSOR									
	3100335-01	MOS		O:0			12-MAY-2011			
	B032	HRS/MSC	O/C	O:0			3495			
	REF: EMM 73-20-05	ENC		O:0			3989			
732006	NO. 2 ENGINE - BOTTOM N2 SPEED SENSOR									
	3032997	MOS		O:0			12-MAY-2011			
	SN-UNKNOWN	HRS/MSC	O/C	N:3471.2 O:0			3495			
	REF: EMM 73-20-05	ENC		N:3973 O:0			3989			
732006	NO. 2 ENGINE - TOP N2 SPEED SENSOR									
	3032997	MOS		O:0			12-MAY-2011			
	C308	HRS/MSC	O/C	O:0			3495			
	REF: EMM 73-20-05	ENC		O:0			3989			
+ 732008 (s)	NO. 2 ENGINE - FUEL CONTROL UNIT - FREE MOVEMENT OF LINKAGE. CHECK TORQUE TUBE GASKET INSTALLATION FOR EVIDENCE OF P3 AIR LEAKAGE						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
732025 (s)	NO. 2 ENGINE - VISUAL INSPECT ELECTRONIC CONTROL COMPUTER						PKG			
	PN PKG 0	MOS	24				10-JUL-2026			
	SN-UNKNOWN	HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
732045	NO. 2 ENGINE - ELECTRONIC BLEED VALVE CONTROL									
	PN	MOS		N:0			22-SEP-1993			
	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	ENC		N:0			0			
732050 (s)	NO. 2 ENGINE - VISUAL INSPECT ELECTRONIC BLEED VALVE CONTROL						PKG			
	PN PKG 0	MOS	24				10-JUL-2026			
	SN-UNKNOWN	HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
732060 (s)	NO. 2 ENGINE - VISUAL INSPECT MAIN WIRING HARNESS						PKG			
	PN PKG 0	MOS	24				10-JUL-2026			
	SN-UNKNOWN	HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
732065	NO. 2 ENGINE - MAIN WIRING HARNESS									
	PN	MOS		N:0			22-SEP-1993			
	SN-UNKNOWN	HRS/MSC	O/C	N:0			0			
	REF: GENERIC NO REF	ENC		N:0			0			
CHAPTER 74	**IGNITION**									
B742001 (s)	OPERATIONAL CHECK ENGINE IGNITERS						PKG			
	PKG 2,4,15	MOS					10-JUL-2026			
74.010		HRS/MSC	150	+30			4705.9			
	REF: AMM 74-31-00	AFL					4703			
ENGINE NO. 1 Model : JT15D-5A Serial # PCE-108465 Part # 3042000										
741001	NO. 1 ENGINE - INBOARD IGNITION EXCITER									
	9049770-3B	MOS		N:0			12-MAY-2011			
	NN98226730	HRS/MSC	O/C	N:0			3495			
	REF: EMM 74-10-01	ENC		N:0			3989			
741001	NO. 1 ENGINE - OUTBOARD IGNITION EXCITER									
	9049770-3	MOS		N:0			12-MAY-2011			
	NN98126932	HRS/MSC	O/C	N:0			3495			
	REF: EMM 74-10-01	ENC		N:0			3989			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 741004 (s)	NO. 1 ENGINE - IGNITION EXCITER - SECURITY AND CONDITION						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
741030 (s)	NO. 1 ENGINE - VISUAL INSPECT INBOARD IGNITION EXCITER						PKG			
	9049770-3B PKG 0	MOS	24				10-JUL-2026			
	NN98226730	HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
741030 (s)	NO. 1 ENGINE - VISUAL INSPECT OUTBOARD IGNITION EXCITER						PKG			
	9049770-3 PKG 0	MOS	24				10-JUL-2026			
	NN98126932	HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
742001	NO. 1 ENGINE - INBOARD IGNITER PLUG									
	3030595	MOS		N:0			20-DEC-2019			
	N/A	HRS/MSC	O/C	N:0			4307.3			
	REF: GENERIC NO REF	ENC					4456			
742001	NO. 1 ENGINE - OUTBOARD IGNITER PLUG									
	3030595	MOS		N:0			20-DEC-2019			
	N/A	HRS/MSC	O/C	N:0			4307.3			
	REF: GENERIC NO REF	ENC					4456			
742002	NO. 1 ENGINE - INBOARD IGNITER PLUG CABLE									
	53067-21	MOS					10-SEP-2008			
	NSN	HRS/MSC	O/C	N:0			2949			
	REF: GENERIC NO REF	ENC								
742003	NO. 1 ENGINE - OUTBOARD IGNITER PLUG CABLE									
	53067-38.5	MOS					07-JAN-2009			
	NSN	HRS/MSC	O/C	N:0			3066			
	REF: GENERIC NO REF	ENC								

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 742004 (s)	NO. 1 ENGINE - IGNITION CABLES - CHAFING, WEAR AND SECURITY						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 742006 (s)	NO. 1 ENGINE - SPARK IGNITERS - CLEANLINESS AND EROSION						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 742008 (s)	NO. 1 ENGINE - SPARK IGNITERS - OPERATIONAL TEST						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
ENGINE NO. 2 Model : JT15D-5A Serial # PCE-108473 Part # 3042000										
741001	NO. 2 ENGINE - INBOARD IGNITION EXCITER									
	9049770-3	MOS		O:0			12-MAY-2011			
	NNA10030073	HRS/MSC	O/C	O:0			3495			
	REF: EMM 74-10-01	ENC		O:0			3989			
741001	NO. 2 ENGINE - OUTBOARD IGNITION EXCITER									
	9049770-3	MOS		N:0			21-DEC-2017			
	NNA06132849	HRS/MSC	O/C	N:0			4144.2			
	REF: EMM 74-10-01	ENC					4361			
+ 741004 (s)	NO. 2 ENGINE - IGNITION EXCITER - SECURITY AND CONDITION						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
741030 (s)	NO. 2 ENGINE - VISUAL INSPECT INBOARD IGNITION EXCITER						PKG			
	9049770-3 PKG 0	MOS	24				10-JUL-2026			
	NNA10030073	HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
741030 (s)	NO. 2 ENGINE - VISUAL INSPECT OUTBOARD IGNITION EXCITER						PKG			
	9049770-3 PKG 0	MOS	24				10-JUL-2026			
	NNA06132849	HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
742001	NO. 2 ENGINE - INBOARD IGNITER PLUG									
	10-390437-1	MOS					10-JUL-2026			
	NNA26210004	HRS/MSC	O/C				4738.3			
	REF: GENERIC NO REF	ENC					4682			
742001	NO. 2 ENGINE - OUTBOARD IGNITER PLUG									
	3030595	MOS		N:0			20-DEC-2019			
	N/A	HRS/MSC	O/C	N:0			4307.3			
	REF: GENERIC NO REF	ENC					4456			
742002	NO. 2 ENGINE - INBOARD IGNITER PLUG CABLE									
	53067-21	MOS		N:0			13-JUL-2015			
	N/A	HRS/MSC	O/C	N:0			3951.2			
	REF: GENERIC NO REF	ENC					4228			
742003	NO. 2 ENGINE - OUTBOARD IGNITER PLUG CABLE									
	53067-38.5	MOS		N:0			13-JUL-2015			
	N/A	HRS/MSC	O/C	N:0			3951.2			
	REF: GENERIC NO REF	ENC					4228			
+ 742004 (s)	NO. 2 ENGINE - IGNITION CABLES - CHAFING, WEAR AND SECURITY						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			
+ 742006 (s)	NO. 2 ENGINE - SPARK IGNITERS - CLEANLINESS AND EROSION						PKG			
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: GENERIC NO REF	ENC					4682			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION / PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 742008 (s)	NO. 2 ENGINE - SPARK IGNITERS - OPERATIONAL TEST							PKG			
	PKG 0	MOS	24					10-JUL-2026			
		HRS/MSC	300					4738.3			
	REF: GENERIC NO REF	ENC						4682			
CHAPTER 76	**ENGINE CONTROLS**										
761002	SYNCHRONIZER CONTROL BOX										
	213693	MOS						22-SEP-1993			
76.100	2491166D	HRS/MSC	O/C		N:0			0			
	REF: AMM 76-12-00	AFL			N:0			0			
761003	ENGINE SYNC ACTUATOR										
	5485-066	MOS						22-SEP-1993			
76.050	2488973J	HRS/MSC	O/C		N:0			0			
	REF: AMM 76-12-00	AFL			N:0			0			
B761500 (s)	OPERATIONAL CHECK THROTTLE SWITCH							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
76.075		HRS/MSC	300	+30				4705.9			
	REF: AMM 76-15-00	AFL						4703			
CHAPTER 77	**ENGINE INDICATING**										
771010	N1 FAN TACHOMETER INDICATOR										
	VSDL-OC410AE	MOS						22-SEP-1993			
77.010	420CA	HRS/MSC	O/C		N:0			0			
	REF: AMM 77-11-01	AFL			N:0			0			
771011	N2 TURBINE TACHOMETER INDICATOR										
	DDL-OC110B	MOS						17-NOV-1993			
77.020	229BA	HRS/MSC	O/C		O:0			33			
	REF: AMM 77-12-01	AFL									
772001	INTERSTAGE TURBINE TEMPERATURE (ITT) INDICATOR										
	VSDL-OC419E	MOS						19-JAN-2010			
77.030	44DCAEFGK	HRS/MSC	O/C		O:0			3394			
	REF: AMM 77-21-00	AFL									

ENGINE NO. 1 Model : JT15D-5A Serial # PCE-108465 Part # 3042000

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION / PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
+ 770010 (s)	NO. 1 ENGINE - INSPECT T1 PROBE THERMOCOUPLE HARNESS FOR DAMAGE OR PROBES TOUCHING EACH OTHER	PKG								
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: EMM 77-00-01	ENC					4682			
ENGINE NO. 2 Model : JT15D-5A Serial # PCE-108473 Part # 3042000										
+ 770010 (s)	NO. 2 ENGINE - INSPECT T1 PROBE THERMOCOUPLE HARNESS FOR DAMAGE OR PROBES TOUCHING EACH OTHER	PKG								
	PKG 0	MOS	24				10-JUL-2026			
		HRS/MSC	300				4738.3			
	REF: EMM 77-00-01	ENC					4682			
CHAPTER 78	**EXHAUST**									
783001	LEFT ENGINE THRUST REVERSER ASSEMBLY									
	262-0001-501	MOS					22-SEP-1993			
78.040	2906	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
783001	RIGHT ENGINE THRUST REVERSER ASSEMBLY									
	262-0001-503	MOS					22-SEP-1993			
78.040	2907	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
783002	LEFT ENGINE THRUST REVERSER CONTROL VALVE									
	65680	MOS					22-SEP-1993			
78.050	1900	HRS/MSC	O/C	N:0			0			
	REF: AMM 78-31-01	AFL		N:0			0			
783002	RIGHT ENGINE THRUST REVERSER CONTROL VALVE									
	65680	MOS					22-SEP-1993			
78.050	1920	HRS/MSC	O/C	N:0			0			
	REF: AMM 78-31-01	AFL		N:0			0			
783003	LEFT ENGINE THRUST REVERSER ISOLATION VALVE									
	13027-4	MOS					20-JUL-1999			
78.060	2451	HRS/MSC	O/C				964			
	REF: AMM 78-31-01	AFL		O:0			1691			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
783003	RIGHT ENGINE THRUST REVERSER ISOLATION VALVE									
	13027-4	MOS					24-AUG-1997			
78.060	SN-UNKNOWN	HRS/MSC	O/C				683			
	REF: AMM 78-31-01	AFL		N:0			1205			
783005	LEFT THRUST REVERSER UPPER DOOR ASSEMBLY									
	202-0001-503	MOS					22-SEP-1993			
78.200	2906	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
783005	RIGHT THRUST REVERSER UPPER DOOR ASSEMBLY									
	202-0001-504	MOS					22-SEP-1993			
78.200	2907	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
783006	LEFT THRUST REVERSER LOWER DOOR ASSEMBLY									
	202-0002-505	MOS					22-SEP-1993			
78.210	2906	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
783006	RIGHT THRUST REVERSER LOWER DOOR ASSEMBLY									
	202-0002-506	MOS					22-SEP-1993			
78.210	2907	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
783007	LEFT THRUST REVERSER UPPER MECHANISM									
	225-0007-513	MOS					22-SEP-1993			
78.220	2906	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
783007	RIGHT THRUST REVERSER UPPER MECHANISM									
	225-0007-513	MOS					22-SEP-1993			
78.220	2907	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
783008	LEFT THRUST REVERSER LOWER MECHANISM									
	225-0007-515	MOS					22-SEP-1993			
78.230	2906	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
783008	RIGHT THRUST REVERSER LOWER MECHANISM									
	225-0007-515	MOS					22-SEP-1993			
78.230	2907	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
783009	LEFT THRUST REVERSER FAN DUCT									
	225-0014-507	MOS					22-SEP-1993			
78.240	2906	HRS/MSC	O/C	N:0			0			
	REF: AMM GENERIC	AFL		N:0			0			
783009	RIGHT THRUST REVERSER FAN DUCT									
	225-0014-508	MOS					22-SEP-1993			
78.240	2907	HRS/MSC	O/C	N:0			0			
	REF: AMM GENERIC	AFL		N:0			0			
783010	LEFT INBOARD THRUST REVERSER ACTUATOR									
	62270	MOS					22-SEP-1993			
78.020	3560	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
783010	LEFT OUTBOARD THRUST REVERSER ACTUATOR									
	62270	MOS					22-SEP-1993			
78.030	3708	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			
783010	RIGHT INBOARD THRUST REVERSER ACTUATOR									
	62270	MOS					22-SEP-1993			
78.020	3710	HRS/MSC	O/C	N:0			0			
	REF: See Workcard	AFL		N:0			0			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
783010	RIGHT OUTBOARD THRUST REVERSER ACTUATOR										
	62270	MOS						22-SEP-1993			
78.030	3719	HRS/MSC	O/C		N:0			0			
	REF: See Workcard	AFL			N:0			0			
783011	RIGHT EXHAUST NOZZLE CONE										
	225-0016-513-V4	MOS						22-SEP-1993			
78.320	SN-UNKNOWN	HRS/MSC	O/C		N:0			0			
	REF: AMM 78-11-01	AFL			N:0			0			
783012	LEFT ENGINE EXHAUST NOZZLE										
	225-0016-515-V5	MOS						22-SEP-1993			
78.010	SN-UNKNOWN	HRS/MSC	O/C		N:0			0			
	REF: AMM 78-11-01	AFL			N:0			0			
A783002 (s)	INSPECT THRUST REVERSER							PKG			
	PKG 4	MOS	24	+2m				10-JUL-2026			
78.070		HRS/MSC	300	+30				4705.9			
	REF: AMM 78-31-00	AFL						4703			
A783003 (s)	INSPECT THRUST REVERSER ELECTRICAL JUNCTION BOX							PKG			
	PKG 7,105	MOS	36	+2m				10-JUL-2026			
78.080		HRS/MSC	1200	+100				4705.9			
	REF: AMM 78-31-02	AFL						4703			
B783002 (s)	OPERATIONAL CHECK THRUST REVERSERS (AIRCRAFT -0001 THRU -0538)							PKG			
	PKG 2	MOS	24	+2m				10-JUL-2026			
78.090		HRS/MSC	300	+30				4705.9			
	REF: AMM 78-31-00	AFL						4703			
B783101 (s)	FUNCTIONAL TEST THRUST REVERSER STOW LIMIT SWITCH(AIRPLANES -0002 THRU -0538)							PKG			
	PKG 4	MOS	24	+2m				10-JUL-2026			
78.270		HRS/MSC	300	+30				4705.9			
	REF: AMM 78-31-00	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W
(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

TASK NO	TASK DESCRIPTION / PART/SERIAL	UNIT	INTERVAL	TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
C783002 (s)	THRUST REVERSER ACTUATING MECHANISM - LUBRICATE. USING THE WC-393 LUBRICATION METHOD FOR THE PIVOT BOLT. TASK 78-31-00-640						PKG			
	PKG 2,4,15	MOS					10-JUL-2026			
78.290		HRS/MSC	150 +30				4705.9			
	REF: AMM 78-31-00	AFL					4703			
C783003 (s)	THRUST REVERSER ACTUATING MECHANISM - LUBRICATE. USING THE D-5100NS LUBRICATION METHOD FOR THE SLIDER. TASK 78-31-00-641						PKG			
	PKG 2,4,15	MOS					10-JUL-2026			
78.300		HRS/MSC	150 +30				4705.9			
	REF: AMM 78-31-00	AFL					4703			
C783004 (s)	THRUST REVERSER ACTUATING MECHANISM - LUBRICATE. USING THE C5A LUBRICATION METHOD FOR THE PIVOT BOLT TASK 78-31-00-642						PKG			
	PKG 45	MOS					04-FEB-2019			
78.310		HRS/MSC	600 +10				4213			
	REF: AMM 78-31-00	AFL					4443			
CHAPTER 79	**OIL**									
793001	OIL TEMP INDICATOR									
	VSDL-OC219F	MOS					15-SEP-1995			
79.010	250A	HRS/MSC	O/C	O:0			327			
	REF: AMM 79-31-02	AFL								
793002	LEFT ENGINE OIL TEMPERATURE TRANSMITTER									
	102-00083	MOS					22-SEP-1993			
79.030	240	HRS/MSC	O/C	N:0			0			
	REF: AMM 79-31-02	AFL		N:0			0			
793002	RIGHT ENGINE OIL TEMPERATURE TRANSMITTER									
	102-00083	MOS					22-SEP-1993			
79.030	220	HRS/MSC	O/C	N:0			0			
	REF: AMM 79-31-02	AFL		N:0			0			
793003	OIL PRESSURE INDICATOR									
	VSDL-OC204N	MOS					22-SEP-1993			
79.080	379	HRS/MSC	O/C	N:0			0			
	REF: AMM 79-31-01	AFL		N:0			0			

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
793004	LEFT ENGINE OIL PRESSURE TRANSMITTER										
	123479	MOS						22-SEP-1993			
79.020	48020	HRS/MSC	O/C		N:0			0			
	REF: AMM 79-31-01	AFL			N:0			0			
793004	RIGHT ENGINE OIL PRESSURE TRANSMITTER										
	123479	MOS						22-SEP-1993			
79.020	48022	HRS/MSC	O/C		N:0			0			
	REF: AMM 79-31-01	AFL			N:0			0			
793006	LEFT ENGINE LOW OIL PRESSURE SWITCH										
	1103P89-2	MOS						24-JUL-2007			
79.040	1430	HRS/MSC	O/C		N:0			2624			
	REF: AMM 79-31-01	AFL									
793006	RIGHT ENGINE LOW OIL PRESSURE SWITCH										
	1103P89-2	MOS						22-SEP-1993			
79.040	SN-UNKNOWN	HRS/MSC	O/C		N:0			0			
	REF: AMM 79-31-01	AFL			N:0			0			
A793001 (s)	INSPECT ENGINE OIL FILTER							PKG			
	PKG 2,4,15	MOS						10-JUL-2026			
79.050		HRS/MSC	150	+30				4705.9			
	REF: AMM 79-31-00	AFL						4703			
ENGINE NO. 1 Model : JT15D-5A Serial # PCE-108465 Part # 3042000											
+ 790010 (s)	NO. 1 ENGINE - OIL QUANTITY - CHECK OIL LEVEL							PKG			
	PKG 0	MOS	24					10-JUL-2026			
		HRS/MSC	300					4738.3			
	REF: GENERIC NO REF	ENC						4682			
792010	NO. 1 ENGINE - CHANGE OIL										
		MOS						30-MAY-2013			
		HRS/MSC	O/C					3742.8			
	REF: EMM 72-00-00	ENC						4114			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING	
792020	NO. 1 ENGINE - CLEAN/REPLACE OIL FILTER											
		MOS						10-JUL-2026				
		HRS/MSC	200	+10%				4738.3	**(4938.3) 4905.9**	4958.3	102.4	(+20)
	REF: See Workcard	ENC						4682				
+ 793003 (s)	NO. 1 ENGINE - OIL QUANTITY - CHECK CONDITION AND SECURITY OF OIL FILLER CAP							PKG				
	PKG 0	MOS	24					10-JUL-2026				
		HRS/MSC	300					4738.3				
	REF: GENERIC NO REF	ENC						4682				
ENGINE NO. 2 Model : JT15D-5A Serial # PCE-108473 Part # 3042000												
+ 790010 (s)	NO. 2 ENGINE - OIL QUANTITY - CHECK OIL LEVEL							PKG				
	PKG 0	MOS	24					10-JUL-2026				
		HRS/MSC	300					4738.3				
	REF: GENERIC NO REF	ENC						4682				
792010	NO. 2 ENGINE - CHANGE OIL											
		MOS						30-MAY-2013				
		HRS/MSC	O/C					3742.8				
	REF: EMM 72-00-00	ENC						4114				
792020	NO. 2 ENGINE - CLEAN/REPLACE OIL FILTER											
		MOS						10-JUL-2026				
		HRS/MSC	200	+10%				4738.3	**(4938.3) 4905.9**	4958.3	102.4	(+20)
	REF: See Workcard	ENC						4682				
+ 793003 (s)	NO. 2 ENGINE - OIL QUANTITY - CHECK CONDITION AND SECURITY OF OIL FILLER CAP							PKG				
	PKG 0	MOS	24					10-JUL-2026				
		HRS/MSC	300					4738.3				
	REF: GENERIC NO REF	ENC						4682				
CHAPTER 80	**STARTING**											
A801001 (s)	INSPECT LUCAS AEROSPACE STARTER-GENERATOR BRUSHES							PKG				
	PKG 4	MOS	24	+2m				10-JUL-2026				
80.010		HRS/MSC	300	+30				4705.9				
	REF: AMM 80-11-01	AFL						4703				

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS

Status Report

560 - CITATION V S/N 560-0230 (N528BC): 4803.5 HRS, 4839 AFL as of 19-Nov-2026

Owner/Operator: BEECH CREEK COAL

Report Date: 25-NOV-2026

TASK NO	TASK DESCRIPTION PART/SERIAL	UNIT	INTERVAL		TIME SINCE	ADJ	WARR EXP	COMPLIANCE	NEXT DUE (ENG/APU) A/C	MAX LIMIT	TIME REMAINING
B801002 (s)	OPERATIONAL CHECK STARTER DISENGAGE SYSTEM							PKG			
	PKG 7,106	MOS	36	+2m				10-JUL-2026			
80.020		HRS/MSC	1200	+100				4705.9			
	REF: AMM 80-11-01	AFL						4703			

?-Insufficient Information +-Task exists in Inspection Manual (s)-Suppressed Requirement (EBT)-Estimated Base Time *-Estimated Due (New Requirement) (EFF)-Effective C/W

(ENG/APU) = Engine/APU Units

© CAMP SYSTEMS